Appendix 1 - The Greater Cambridge City Deal Major Infrastructure Programme - Tranche 1

KEY DECISION 0	KEY DECISION 1	KEY DECISION 2		KEY DECISION 4		TRANCHE 1																	TRANCHE 2 2020-2021		May-16				
Project sco setting	Approval to consult on selected option(s)	preferred option for design and		implementation		2015-2016					2016-2017			2017-2018				2018-2019			2019-2020								
-5 Delivery					J F M	A M J J	A S O	N D J	F M A	M J J	A S O	N D	J F M A	A M J	J A S	O N D	J F M	A M	J J A	S O N	D J F	M A M J	J A :	S O N	D J I	F M A	M J J	A S O N	Scheme progress
oad bus priority	03-Nov-15	09-Jun-16	01-Sep-17	01-Feb-18				1		2	PD ^o	1			3		4												Scheme selection Options will be reported in June 2016
oad bus priority	03-Nov-15	09-Jun-16	01-Jun-17	01-Nov-17				1		2				3	3	4													As above.
M11 segregated bus 28 corridor Park & adingley bus prioirty	18-Jun-15	03-Mar-16	01-Sep-16	01-Jul-17		PD2 1				PD4	2	PD3			3			4											To consider the outcomes of public consultation on the initial options. These options will be subject to further work over the summer to incorporate consultation outcomes. A report with Business case and outline design and with prefered option will be reported to the Board in Sep
n/Cherry Hinton Access - Cross City aprove		04-Aug-15	09-Jun-16	10-Nov-16			2			3/4		4																	Reviewing consultation responses to enable recommendations to be forumalated for Board in June. Location of Pedestrian Crossings will be reviewed, and some paths widened.
ad/Addenbrooke's - Cross City Cycle		04-Aug-15	09-Jun-16	10-Nov-16			2			3/4		4																	Reviewing consultation, and reviewing scheme, preferences to consider replacing off road cycleway with segregated contraflow cycle lane.
East Cambridge & cycle Network 11 - ity Cycle Improve		04-Aug-15	09-Jun-16	10-Nov-16			2			3/4		4																	Reviewing consultation responses proposal to scale back some works on cross roads. And work with Fen Ditton Parish Council on retaining wall.
Road Corridor - Cross le Improve		04-Aug-15	09-Jun-16	10-Nov-16			2			3/4		1																	Reviewing consultation responses, with possible trail closure.
North Cambridge and science Park - ity Cycle Improve		04-Aug-15	09-Jun-16	10-Nov-16			2			3/4		4																	Reviewing consultation responses, with further engagement needed with stakeholders before finalising scheme.
n Trail cycle link	-	04-Aug-15	03-Mar-16	13-Oct-16			2		3	P		4																	Approval to proceed to planning application. ECI work underway. Land discussions continuing. Scheme options will be packaged and phased over the works cycle.
orridor to include bus A1307 additional Park	03-Mar-16	Feb/Mar 17	17-Nov-17	01-Apr-18				PE	16				2 2			3		4											To review the outcome of options development work and to agree next steps. Programme delivery and timings will be dependent upon scheme selection and preferred Options arising from summer consultation and further design work. Programme dates are indicative at this stage.
ntre Access and / Study	15-Jan-16	09-Jun-16	01-Jan-17	01-Jun-17					1	2			3	4				4											Review in June 2016 the outcomes of the Cambridge access study and decide on the next steps for tackling congestion and access in Cambridge. A package of proposals will emerge over the summer featuring future programme updates.
th Study (Tranche 2) 01-Feb-16	01-Jan-17	01-Sep-17	01-Apr-18	01-Jan-19							PD ^c	1	1		2			3			4								Currently assessing baseline traffic conditions, trips from new developments and developing high level concepts. Mode runs to begin July 2016
Orbital (Tranche 2) - ed prep work	03-Nov-15	10-Nov-16	01-Sep-17	01-Mar-19				1 0	16	PD5		2			3							4							Public Consultation on options started in February 2016. To report back in Nov
roject Development e 2)																													2010.

Key	
Design phase/Planning - Prelim Design/Detailed Design/Construction Design/Project Mgt/ Investigations/ Internal/External meetings/Report Writing. Som Early Contractor Involvement. Traffic Regulation Order process.	ie
Consultation/ Approval -informal/Formal consultation with stakeholders/public on scheme approvals. Traffic Regulation Order process.	
Approve - various informal and formal decisions/approavls required . Some Aproval/Decisions. Key Decisions.	
Mobilisation/Construction - Mobilisation, Purchase orders/ Early Contractor involvement. Contractor Commencement on site.	
Completion - Defects period, handovers, Safety files, final payments. Demobilisation of Contractors. Handover of land.	
Final Scheme selection and delivery will depend on Preferred Options	

Please note that this programme is an initial outline of the scheme with provisional dates. The scheme timelines or scope can change when a formal decision is made.

Planning application for scheme

- PD 1 Waterbeach New Town (impacts on A10 study, Milton Road) possible planning application October 2016
- Cambourne West (impacts on A428 Better Bus Journeys) application submitted March 2015 not yet determined
- PD 3 Bourn Airfield (impacts on A428 Better Bus Journeys) possible planning application November 2016
- PD 4 West Cambridge (impacts on A428 Better Bus Journeys) possible planning application May 2016
- PD 5 Cambridge Sporting Village (impacts on Western Orbital) possible planning application June 2016
- PD 6 Cambridge Biomedical Campus (impacts on A1307 and Western Orbital) application submitted January 2016 not yet determined