

Appendix 3 Scheme Up-date

Source	Scheme	Indicative Tenure			Total	Progress June 2016
		Intermediate	Affordable	Market		
City HRA	Water Lane		10	14	24	Started on site. Completion June 2016
City HRA	Aylesborough Close		20	15	35	Started on site. Completion June 2016
City HRA	Hawkins		9	0	9	Started on site. Completion June 2016
City HRA	Fulbourn		8	0	8	Started on site. Completion March 2017
City HRA	Ekin Road		6	0	6	Started on site. Completion June 2016
City GF/HRA	Clay Farm		104	104	208	Started on site. Phased completion from December 2016 to March 2018.
City HRA	Homerton		39	56	95	Started on site. Phased completion from December 2016 to March 2017.
City HRA	18 Unit Garage and Infill		18	0	18	Pre-planning application stage.
City HRA	Ditchburn Place Refurbishment					Planning permission granted. About to start on site. Two year refurbishment.
City HRA	Anstey Way		23	11	34	Approved in principle but waiting for outcome of Housing and Planning Act.
City HRA	Akeman Street	0	12	0	12	Pre-planning application stage.
City GF/HRA	City General Fund	6	0	0	6	Approved. Decision pending on procurement route.
City GF/HRA	City General Fund	4	0	0	4	Approved. Decision pending on procurement route.
City GF/HRA	Mill Road	16	67	84	167	Approved. AHSPD being prepared. Decision pending on procurement route.
City GF/HRA	Park Street Car Park	5	19	24	48	Approved. Decision pending on procurement route.
SCDC HRA	Fen Drayton Rd Swavesey		24	0	24	Started on site. Completion May 2016
SCDC HRA	Horseheath Rd, Linton		4	0	4	Started on site. Completion June 2016
SCDC HRA	Hill Farm Foxton		15	0	15	Started on site. Completion December 2016
SCDC HRA	Gt Abington		8	0	8	Negotiations with developer on favoured site to progress
SCDC HRA	Gamlingay		14	0	14	About to start pre-planning application stage.
SCDC HRA	Teversham		3		5	Pre-planning application stage.
County	Shepreth	7	10	8	25	Ready for planning application submission and tender.
County	Willingham	24	16	0	40	Pre-planning application stage.
County	Litlington	6	12	0	18	Community consultations on draft scheme prior to formal pre-planning stage.
Total Committed		68	441	316	827	