

Greater Cambridge Housing Trajectory Questionnaire

The Councils are subject to the Freedom of Information Act 2000 and Environmental Information Regulations 2004, and laws concerning the protection of personal information. If you consider that any of the information that you provide as part of your response is commercially sensitive or personal information, please identify it as such in question 5a and please explain in question 5b how disclosure would be detrimental to your organisation. The Councils cannot guarantee non-disclosure of this information, but will apply any relevant exemption where one is clearly engaged.

SITE DETAILS

Site:	NORTHSTOWE - PHASE 1: PARCEL H3
Ownership: e.g. housebuilder, developer, landowner	Housebuilder: Taylor Wimpey
Planning Status: e.g. allocation, outline planning permission, detailed planning permission, resolution to grant planning permission	Northstowe AAP, S/0388/12/OL (up to 1,500 dwellings), S/0390/12 (site wide masterplan) & S/2776/16/RM (40 dwellings) Parcel H3 has detailed planning permission for 40 dwellings.
Councils' assessment:	This is the Councils' assessment of progress towards delivery of this site based on our current knowledge: At March 2018, 24 dwellings had been completed, 9 dwellings were under construction and 7 dwellings had not been started. We have previously been advised that this parcel would be largely completed in Summer 2018 and that the Taylor Wimpey sales complex on this parcel is likely to be used for all Taylor Wimpey parcels at Northstowe, therefore 9 dwellings on this parcel can only be completed once the sales complex is no longer needed and has been removed.
Anticipated year for works to start on site:	June 2017
Anticipated year for development to be completed:	2019 and 2023 Respectively

1a	Please confirm whether the site details, including Councils' assessment, set out above are still correct. If not, please provide updated details.	Site now complete (except for 9no. Plots currently occupying current Taylor Wimpey Sales Area).
----	--	---

1b	Please confirm if you are the correct contact for this site on an ongoing basis. If not, please provide updated contact details.	
----	---	--

AVAILABILITY

2a	Is the site available immediately for development?	Yes
	<i>Available is defined as: the site is controlled by a housing developer who has expressed an intention to develop or the landowner has expressed an intention to sell.</i>	

2b	If not, why not? <i>e.g. is there an existing use on the site?</i>	N/A
----	--	-----

2c	If the site is not available immediately, when will it become available for development?	N/A
----	---	-----

2d	Are you still undertaking any site assessment work? If so, please provide us with further details.	No
----	---	----

2e	If your site is allocated, but does not yet have planning permission, when do you anticipate that you will submit a planning application or receive a decision on a submitted planning application?	N/A
----	--	-----

2f	If your site has outline planning permission, but does not yet have detailed planning permission, when do you anticipate that you will submit a detailed (reserved matters) planning application or receive a decision on a submitted detailed (reserved matters) planning application?	N/A
----	--	-----

ACHIEVABILITY

3a	<p>Is the development achievable and viable? If not, please provide details in responding to the questions below explaining how this will be overcome.</p>	<p>Yes</p>
<p><i>Achievable is defined as: having a realistic prospect that housing will be delivered on site within five years.</i></p>		

3b	<p>Are there any constraints that could delay development? For all that apply, please provide specific details for your site and what impact these constraints will have on your timescales for delivery.</p>	<p>Infrastructure and Access</p> <p>Please provide details: N/A</p>
		<p>Legal and Ownership</p> <p>Please provide details: N/A</p>
		<p>Discharge of Conditions</p> <p>Please provide details: Ongoing</p>
		<p>Other (e.g. contamination)</p> <p>Please provide details: N/A</p>

3c	<p>Are there any market or cost factors that could delay development? For all that apply, please provide specific details for your site and what impact these factors will have on your timescales for delivery.</p>	<p>Market Conditions</p> <p>Please provide details: Mixed conditions generally – Primarily due to products on offer not being so favourable with purchasers (i.e. too many townhouses driven by strong urban design expectation of scheme)</p>
		<p>Site Preparation Costs</p> <p>Please provide details: N/A</p>
		<p>Infrastructure Costs</p> <p>Please provide details: N/A</p>

		Planning Obligations Please provide details: N/A
--	--	---

3d	How do you anticipate these constraints and factors will be overcome? When do you think these constraints and factors will be overcome?	N/A
----	--	------------

3e	If your trajectory is dependent on certain assumptions, such as availability and timing of infrastructure, site preparation, submission of a planning application, a decision on a planning application or discharge of conditions, what are your assumptions?	N/A
----	---	------------

DELIVERY TIMETABLE & HOUSING TRAJECTORY		
--	--	--

4a	When do you estimate you will start works on site?	Started Summer 2017
----	---	----------------------------

4b	When do you estimate you will deliver the first housing completions?	Late 2017
----	---	------------------

4c	When do you estimate you will complete development of the site?	2019 and 2023 Respectively
----	--	-----------------------------------

4d	Please complete the housing trajectory table [see final page] with details of your anticipated housing completions in future years.	See attached
----	--	---------------------

4e	If your actual completions for 2017-2018 differ from the number anticipated in the previous published housing trajectory [see final page], what is the reason? For all that apply,	Market Conditions Please provide details: Single Plot moved from 2018-19 to 2019-20
----	---	--

	please provide specific details for your site and what impact this has had on your timescales for delivery.	Site Specific Reasons Please provide details: N/A
--	--	--

4f	If your projected completions for future years differ from the number anticipated in previous published housing trajectory [see final page], what is the reason? For all that apply, please provide specific details for your site and what impact this has had on your timescales for delivery.	Market Conditions Please provide details: Sales Rate has been slower than expected.
		Site Specific Reasons Please provide details: Predominance of Town Housing Product which was design-led has not helped.

COMMERCIALLY SENSITIVE INFORMATION

5a	Have you provided any information that you would regard as commercially sensitive? If yes, please specify which answers this applies to.	No
5b	Please explain in detail how disclosure of this information would be detrimental to your organisation.	N/A

Please return to:

Email to: ldf@scambs.gov.uk

Post to: Jenny Nuttycombe, Senior Planning Policy Officer
Greater Cambridge Shared Planning
c/o South Cambridgeshire Hall
Cambourne Business Park
Cambourne
CB23 6EA

By no later than 22 March 2019

Please complete the housing trajectory table below with details of your anticipated housing completions in future years:

All years are based on **financial years** i.e. 1 April – 31 March

	2017-18	2018-19	2019-20	2020-21	2021-22	2022-23	2023-24	2024-25	2025-26	2026-27	2027-28	2028-29	2029-30	2030-31	2031-32	2032-33	Post 2033
Housing trajectory published in December 2017	12	19	0	0	0	0	9	0	0	0	0	0	0	0	0	0	0
Actual dwelling completions recorded	24																
Please provide your current best estimate of completions by year MARKET HOUSING			1				9										
Please provide your current best estimate of completions by year AFFORDABLE HOUSING																	

n/a = not available, this site was not included in the housing trajectory published in December 2017.

Greater Cambridge Housing Trajectory Questionnaire

The Councils are subject to the Freedom of Information Act 2000 and Environmental Information Regulations 2004, and laws concerning the protection of personal information. If you consider that any of the information that you provide as part of your response is commercially sensitive or personal information, please identify it as such in question 5a and please explain in question 5b how disclosure would be detrimental to your organisation. The Councils cannot guarantee non-disclosure of this information, but will apply any relevant exemption where one is clearly engaged.

SITE DETAILS

Site:	NORTHSTOWE - PHASE 1: PARCEL H4
Ownership: e.g. housebuilder, developer, landowner	Housebuilder: Bovis Homes
Planning Status: e.g. allocation, outline planning permission, detailed planning permission, resolution to grant planning permission	Northstowe AAP, S/0388/12/OL (up to 1,500 dwellings), S/0390/12 (site wide masterplan) & S/3174/16/RM (84 dwellings) Parcel H4 has detailed planning permission for 84 dwellings.
Councils' assessment:	This is the Councils' assessment of progress towards delivery of this site based on our current knowledge: At March 2018, 29 dwellings had been completed, 36 dwellings were under construction and 19 dwellings had not been started. We have previously been advised that the Bovis Homes parcels will deliver approximately 30 dwellings in 2017-2018, and then approximately 40 dwellings per year.
Anticipated year for works to start on site:	started
Anticipated year for development to be completed:	2019-2020

1a	Please confirm whether the site details, including Councils' assessment, set out above are still correct. If not, please provide updated details.	Yes
1b	Please confirm if you are the correct contact for this site on an ongoing basis. If not, please provide updated contact details.	

AVAILABILITY

2a	<p>Is the site available immediately for development?</p> <p><i>Available is defined as: the site is controlled by a housing developer who has expressed an intention to develop or the landowner has expressed an intention to sell.</i></p>	Yes
2b	<p>If not, why not? e.g. is there an existing use on the site?</p>	
2c	<p>If the site is not available immediately, when will it become available for development?</p>	
2d	<p>Are you still undertaking any site assessment work? If so, please provide us with further details.</p>	
2e	<p>If your site is allocated, but does not yet have planning permission, when do you anticipate that you will submit a planning application or receive a decision on a submitted planning application?</p>	
2f	<p>If your site has outline planning permission, but does not yet have detailed planning permission, when do you anticipate that you will submit a detailed (reserved matters) planning application or receive a decision on a submitted detailed (reserved matters) planning application?</p>	

ACHIEVABILITY

3a	<p>Is the development achievable and viable? If not, please provide details in responding to the questions below explaining how this will be overcome.</p>	Yes
----	---	-----

	<i>Achievable is defined as: having a realistic prospect that housing will be delivered on site within five years.</i>
--	--

3b	<p>Are there any constraints that could delay development? For all that apply, please provide specific details for your site and what impact these constraints will have on your timescales for delivery.</p>	<p>Infrastructure and Access</p> <p>Please provide details:</p>
		<p>Legal and Ownership</p> <p>Please provide details:</p>
		<p>Discharge of Conditions</p> <p>Please provide details:</p>
		<p>Other (e.g. contamination)</p> <p>Please provide details:</p>

3c	<p>Are there any market or cost factors that could delay development? For all that apply, please provide specific details for your site and what impact these factors will have on your timescales for delivery.</p>	<p>Market Conditions</p> <p>Please provide details:</p>
		<p>Site Preparation Costs</p> <p>Please provide details:</p>
		<p>Infrastructure Costs</p> <p>Please provide details:</p>
		<p>Planning Obligations</p> <p>Please provide details:</p>

3d	How do you anticipate these constraints and factors will be overcome? When do you think these constraints and factors will be overcome?	
----	--	--

3e	If your trajectory is dependent on certain assumptions, such as availability and timing of infrastructure, site preparation, submission of a planning application, a decision on a planning application or discharge of conditions, what are your assumptions?	
----	---	--

DELIVERY TIMETABLE & HOUSING TRAJECTORY		
--	--	--

4a	When do you estimate you will start works on site?	Started
----	---	---------

4b	When do you estimate you will deliver the first housing completions?	
----	---	--

4c	When do you estimate you will complete development of the site?	2019/2020
----	--	-----------

4d	Please complete the housing trajectory table [see final page] with details of your anticipated housing completions in future years.	[see final page]
----	--	-------------------------

4e	If your actual completions for 2017-2018 differ from the number anticipated in the previous published housing trajectory [see final page], what is the reason? For all that apply, please provide specific details for your site and what impact this has had on your timescales for delivery.	Market Conditions Please provide details:
		Site Specific Reasons Please provide details:

4f	<p>If your projected completions for future years differ from the number anticipated in previous published housing trajectory [see final page], what is the reason? For all that apply, please provide specific details for your site and what impact this has had on your timescales for delivery.</p>	<p>Market Conditions</p> <p>Please provide details:</p>
		<p>Site Specific Reasons</p> <p>Please provide details:</p>

COMMERCIALLY SENSITIVE INFORMATION

5a	<p>Have you provided any information that you would regard as commercially sensitive? If yes, please specify which answers this applies to.</p>	
5b	<p>Please explain in detail how disclosure of this information would be detrimental to your organisation.</p>	

Please return to:

Email to: ldf@scambs.gov.uk

Post to: Jenny Nuttycombe, Senior Planning Policy Officer
Greater Cambridge Shared Planning
c/o South Cambridgeshire Hall
Cambourne Business Park
Cambourne
CB23 6EA

By no later than 22 March 2019

Please complete the housing trajectory table below with details of your anticipated housing completions in future years:

All years are based on **financial years** i.e. 1 April – 31 March

	2017-18	2018-19	2019-20	2020-21	2021-22	2022-23	2023-24	2024-25	2025-26	2026-27	2027-28	2028-29	2029-30	2030-31	2031-32	2032-33	Post 2033
Housing trajectory published in December 2017	30	35	19	0	0	0	0	0	0	0	0	0	0	0	0	0	0
Actual dwelling completions recorded	29																
Please provide your current best estimate of completions by year MARKET HOUSING		32	8														
Please provide your current best estimate of completions by year AFFORDABLE HOUSING		9	6														

n/a = not available, this site was not included in the housing trajectory published in December 2017.

Greater Cambridge Housing Trajectory Questionnaire

The Councils are subject to the Freedom of Information Act 2000 and Environmental Information Regulations 2004, and laws concerning the protection of personal information. If you consider that any of the information that you provide as part of your response is commercially sensitive or personal information, please identify it as such in question 5a and please explain in question 5b how disclosure would be detrimental to your organisation. The Councils cannot guarantee non-disclosure of this information, but will apply any relevant exemption where one is clearly engaged.

SITE DETAILS

Site:	NORTHSTOWE - PHASE 1: PARCELS H5 & H6
Ownership: e.g. housebuilder, developer, landowner	Housebuilder: Bovis Homes
Planning Status: e.g. allocation, outline planning permission, detailed planning permission, resolution to grant planning permission	Northstowe AAP, S/0388/12/OL (up to 1,500 dwellings), S/0390/12 (site wide masterplan) & S/3405/18/RM (240 dwellings) Parcels H5 & H6 have detailed planning permission for 240 dwellings.
Councils' assessment:	This is the Councils' assessment of progress towards delivery of this site based on our current knowledge: Detailed planning permission for parcels H5 & H6 was granted in November 2018. We have previously been advised that parcels H5 & H6 will be completed between 2018 and 2027. We have previously been advised that the Bovis Homes parcels will deliver approximately 30 dwellings in 2017-2018, and then approximately 40 dwellings per year.
Anticipated year for works to start on site:	detailed start year for this parcel was not included in the previous housing trajectory
Anticipated year for development to be completed:	detailed completion year for this parcel was not included in the previous housing trajectory

1a	Please confirm whether the site details, including Councils' assessment, set out above are still correct. If not, please provide updated details.	All details correct with the exception of the delivery to be achieved in 2017/2018 – line crossed out above
1b	Please confirm if you are the correct contact for this site on an ongoing basis. If not, please provide updated contact details.	

AVAILABILITY

2a	Is the site available immediately for development?	Yes
	<i>Available is defined as: the site is controlled by a housing developer who has expressed an intention to develop or the landowner has expressed an intention to sell.</i>	

2b	If not, why not? <i>e.g. is there an existing use on the site?</i>	
----	--	--

2c	If the site is not available immediately, when will it become available for development?	
----	---	--

2d	Are you still undertaking any site assessment work? If so, please provide us with further details.	No
----	---	----

2e	If your site is allocated, but does not yet have planning permission, when do you anticipate that you will submit a planning application or receive a decision on a submitted planning application?	
----	--	--

2f	If your site has outline planning permission, but does not yet have detailed planning permission, when do you anticipate that you will submit a detailed (reserved matters) planning application or receive a decision on a submitted detailed (reserved matters) planning application?	
----	--	--

ACHIEVABILITY

3a	Is the development achievable and viable? If not, please provide details in responding to the questions below explaining how this will be overcome.	Yes
----	--	-----

	<i>Achievable is defined as: having a realistic prospect that housing will be delivered on site within five years.</i>
--	--

3b	<p>Are there any constraints that could delay development? For all that apply, please provide specific details for your site and what impact these constraints will have on your timescales for delivery.</p>	<p>Infrastructure and Access</p> <p>Please provide details:</p>
		<p>Legal and Ownership</p> <p>Please provide details:</p>
		<p>Discharge of Conditions</p> <p>Please provide details:</p>
		<p>Other (e.g. contamination)</p> <p>Please provide details:</p>

3c	<p>Are there any market or cost factors that could delay development? For all that apply, please provide specific details for your site and what impact these factors will have on your timescales for delivery.</p>	<p>Market Conditions</p> <p>Please provide details:</p>
		<p>Site Preparation Costs</p> <p>Please provide details:</p>
		<p>Infrastructure Costs</p> <p>Please provide details:</p>
		<p>Planning Obligations</p> <p>Please provide details:</p>

3d	How do you anticipate these constraints and factors will be overcome? When do you think these constraints and factors will be overcome?	
----	--	--

3e	If your trajectory is dependent on certain assumptions, such as availability and timing of infrastructure, site preparation, submission of a planning application, a decision on a planning application or discharge of conditions, what are your assumptions?	
----	---	--

DELIVERY TIMETABLE & HOUSING TRAJECTORY		
--	--	--

4a	When do you estimate you will start works on site?	January 2019
----	---	--------------

4b	When do you estimate you will deliver the first housing completions?	Nov/Dec 2019
----	---	--------------

4c	When do you estimate you will complete development of the site?	2025/2026
----	--	-----------

4d	Please complete the housing trajectory table [see final page] with details of your anticipated housing completions in future years.	[see final page]
----	--	-------------------------

4e	If your actual completions for 2017-2018 differ from the number anticipated in the previous published housing trajectory [see final page], what is the reason? For all that apply, please provide specific details for your site and what impact this has had on your timescales for delivery.	Market Conditions Please provide details:
		Site Specific Reasons Please provide details: Start on site was 2019

4f	<p>If your projected completions for future years differ from the number anticipated in previous published housing trajectory [see final page], what is the reason? For all that apply, please provide specific details for your site and what impact this has had on your timescales for delivery.</p>	<p>Market Conditions</p> <p>Please provide details:</p>
		<p>Site Specific Reasons</p> <p>Please provide details:</p>

COMMERCIALLY SENSITIVE INFORMATION

5a	<p>Have you provided any information that you would regard as commercially sensitive? If yes, please specify which answers this applies to.</p>	
5b	<p>Please explain in detail how disclosure of this information would be detrimental to your organisation.</p>	

Please return to:

Email to: ldf@scambs.gov.uk

Post to: Jenny Nuttycombe, Senior Planning Policy Officer
Greater Cambridge Shared Planning
c/o South Cambridgeshire Hall
Cambourne Business Park
Cambourne
CB23 6EA

By no later than 22 March 2019

Please complete the housing trajectory table below with details of your anticipated housing completions in future years:

All years are based on **financial years** i.e. 1 April – 31 March

	2017-18	2018-19	2019-20	2020-21	2021-22	2022-23	2023-24	2024-25	2025-26	2026-27	2027-28	2028-29	2029-30	2030-31	2031-32	2032-33	Post 2033
Housing trajectory published in December 2017	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*	*
Actual dwelling completions recorded	0																
Please provide your current best estimate of completions by year MARKET HOUSING		0	9	19	40	36	22	35	20								
Please provide your current best estimate of completions by year AFFORDABLE HOUSING			11	21		4	18	5									

n/a = not available, this site was not included in the housing trajectory published in December 2017. * **A detailed breakdown for this parcel was not included in the previous housing trajectory, this parcel formed part of the Phase 1 (remaining parcels) figures.**

Greater Cambridge Housing Trajectory Questionnaire

The Councils are subject to the Freedom of Information Act 2000 and Environmental Information Regulations 2004, and laws concerning the protection of personal information. If you consider that any of the information that you provide as part of your response is commercially sensitive or personal information, please identify it as such in question 5a and please explain in question 5b how disclosure would be detrimental to your organisation. The Councils cannot guarantee non-disclosure of this information, but will apply any relevant exemption where one is clearly engaged.

SITE DETAILS

Site:	NORTHSTOWE - PHASE 1: PARCEL H9
Ownership: e.g. housebuilder, developer, landowner	Housebuilder: Barratt David Wilson Homes
Planning Status: e.g. allocation, outline planning permission, detailed planning permission, resolution to grant planning permission	Northstowe AAP, S/0388/12/OL (up to 1,500 dwellings) & S/0390/12 (site wide masterplan) Parcel H9 has outline planning permission. Reserved Matters submission expected June 2019.
Councils' assessment:	This is the Councils' assessment of progress towards delivery of this site based on our current knowledge: Parcel H9 has outline planning permission. Reserved Matters submission expected June 2019.
Anticipated year for works to start on site:	Commencement on site (infrastructure) March 2020.
Anticipated year for development to be completed:	August 2022

1a	Please confirm whether the site details, including Councils' assessment, set out above are still correct. If not, please provide updated details.	Details correct. Reserved Matters submission June 2019
1b	Please confirm if you are the correct contact for this site on an ongoing basis. If not, please provide updated contact details.	

AVAILABILITY

2a	Is the site available immediately for development?	Yes
	<i>Available is defined as: the site is controlled by a housing developer who has expressed an intention to develop or the landowner has expressed an intention to sell.</i>	

2b	If not, why not? <i>e.g. is there an existing use on the site?</i>	No
----	--	----

2c	If the site is not available immediately, when will it become available for development?	N/A
----	---	-----

2d	Are you still undertaking any site assessment work? If so, please provide us with further details.	Only to the extent they support RM application
----	---	--

2e	If your site is allocated, but does not yet have planning permission, when do you anticipate that you will submit a planning application or receive a decision on a submitted planning application?	N/A
----	--	-----

2f	If your site has outline planning permission, but does not yet have detailed planning permission, when do you anticipate that you will submit a detailed (reserved matters) planning application or receive a decision on a submitted detailed (reserved matters) planning application?	June 2019
----	--	-----------

ACHIEVABILITY

3a	Is the development achievable and viable? If not, please provide details in responding to the questions below explaining how this will be overcome.	Yes
	<i>Achievable is defined as: having a realistic prospect that housing will be delivered on site within five years.</i>	

3b	<p>Are there any constraints that could delay development? For all that apply, please provide specific details for your site and what impact these constraints will have on your timescales for delivery.</p>	<p>Infrastructure and Access</p> <p>Access from the primary street off the B1050.</p>
		<p>Legal and Ownership</p> <p>Please provide details: None</p>
		<p>Discharge of Conditions</p> <p>Please provide details: The Council's Development Management Service requires more resources to turn around applications and discharge of conditions in time. This has caused delays on previous phases.</p>
		<p>Other (e.g. contamination)</p> <p>Please provide details: None.</p>

3c	<p>Are there any market or cost factors that could delay development? For all that apply, please provide specific details for your site and what impact these factors will have on your timescales for delivery.</p>	<p>Market Conditions</p> <p>Please provide details: No, although there are a few other sales outlets on the site</p>
		<p>Site Preparation Costs</p> <p>Please provide details: None</p>
		<p>Infrastructure Costs</p> <p>Please provide details: None</p>
		<p>Planning Obligations</p> <p>Please provide details: None</p>

3d	<p>How do you anticipate these constraints and factors will be overcome? When do you think these constraints and factors will be overcome?</p>	<p>On planning delays, we will negotiate PPAs or any other mutually beneficial working arrangements.</p>
----	---	--

3e	<p>If your trajectory is dependent on certain assumptions, such as availability and timing of infrastructure, site preparation, submission of a planning application, a decision on a planning application or discharge of conditions, what are your assumptions?</p>	<p>Progress depends on the timeous approval of RMs and Discharge of Conditions</p>
----	--	--

DELIVERY TIMETABLE & HOUSING TRAJECTORY

4a	<p>When do you estimate you will start works on site?</p>	<p>March 2020</p>
----	--	-------------------

4b	<p>When do you estimate you will deliver the first housing completions?</p>	<p>October 2020</p>
----	--	---------------------

4c	<p>When do you estimate you will complete development of the site?</p>	<p>August 2022</p>
----	---	--------------------

4d	<p>Please complete the housing trajectory table [see final page] with details of your anticipated housing completions in future years.</p>	<p>[see final page]</p>
----	---	-------------------------

4e	<p>If your actual completions for 2017-2018 differ from the number anticipated in the previous published housing trajectory [see final page], what is the reason? For all that apply, please provide specific details for your site and what impact this has had on your timescales for delivery.</p>	<p>Market Conditions</p> <p>Not seen the previous trajectory</p>
		<p>Site Specific Reasons</p> <p>Not seen the previous trajectory</p>

4f	<p>If your projected completions for future years differ from the number anticipated in previous published housing trajectory [see</p>	<p>Market Conditions</p> <p>Not seen the previous trajectory</p>
----	---	---

<p>final page], what is the reason? For all that apply, please provide specific details for your site and what impact this has had on your timescales for delivery.</p>	<p>Site Specific Reasons</p> <p>Not seen the previous trajectory</p>
--	---

<p>COMMERCIALLY SENSITIVE INFORMATION</p>
--

<p>5a</p>	<p>Have you provided any information that you would regard as commercially sensitive? If yes, please specify which answers this applies to.</p>	<p>No</p>
<p>5b</p>	<p>Please explain in detail how disclosure of this information would be detrimental to your organisation.</p>	<p>NA</p>

Please return to:

Email to: ldf@scambs.gov.uk

Post to: Jenny Nuttycombe, Senior Planning Policy Officer
 Greater Cambridge Shared Planning
 c/o South Cambridgeshire Hall
 Cambourne Business Park
 Cambourne
 CB23 6EA

By no later than 22 March 2019

Please complete the housing trajectory table below with details of your anticipated housing completions in future years:

All years are based on **financial years** i.e. 1 April 20- 31 March

	2017-18	2018-19	2019-20	2020-21	2021-22	2022-23	2023-24	2024-25	2025-26	2026-27	2027-28	2028-29	2029-30	2030-31	2031-32	2032-33	Post 2033
Housing trajectory published in December 2017	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
Actual dwelling completions recorded	0																
Please provide your current best estimate of completions by year MARKET HOUSING				25	50	22											
Please provide your current best estimate of completions by year AFFORDABLE HOUSING				11	11	11											

n/a = not available, this site was not included in the housing trajectory published in December 2017.**** **A detailed breakdown for this parcel was not included in the previous housing trajectory, this parcel formed part of the Phase 1 (remaining parcels) figures.**

Greater Cambridge Housing Trajectory Questionnaire

The Councils are subject to the Freedom of Information Act 2000 and Environmental Information Regulations 2004, and laws concerning the protection of personal information. If you consider that any of the information that you provide as part of your response is commercially sensitive or personal information, please identify it as such in question 5a and please explain in question 5b how disclosure would be detrimental to your organisation. The Councils cannot guarantee non-disclosure of this information, but will apply any relevant exemption where one is clearly engaged.

SITE DETAILS

Site:	NORTHSTOWE - PHASE 1: PARCEL H10
Ownership: e.g. housebuilder, developer, landowner	Housebuilder: Taylor Wimpey
Planning Status: e.g. allocation, outline planning permission, detailed planning permission, resolution to grant planning permission	Northstowe AAP, S/0388/12/OL (up to 1,500 dwellings), S/0390/12 (site wide masterplan) & S/0045/19/RM (pending, 76 dwellings) Parcel H10 has outline planning permission.
Councils' assessment:	This is the Councils' assessment of progress towards delivery of this site based on our current knowledge: Parcel H10 has outline planning permission. A detailed planning application for 76 dwellings was submitted in January 2019, and is being considered by the Council. We have previously been advised that parcels H10 and H13 will be delivered between 2020 and 2022.
Anticipated year for works to start on site:	detailed start year for this parcel was not included in the previous housing trajectory
Anticipated year for development to be completed:	detailed completion year for this parcel was not included in the previous housing trajectory

1a	Please confirm whether the site details, including Councils' assessment, set out above are still correct. If not, please provide updated details.	Detailed RM Planning Consent achieved on 8 th March 2019.
1b	Please confirm if you are the correct contact for this site on an ongoing basis. If not, please provide updated contact details.	

AVAILABILITY

2a	Is the site available immediately for development?	Yes
	<i>Available is defined as: the site is controlled by a housing developer who has expressed an intention to develop or the landowner has expressed an intention to sell.</i>	

2b	If not, why not? <i>e.g. is there an existing use on the site?</i>	N/A
----	--	-----

2c	If the site is not available immediately, when will it become available for development?	N/A
----	---	-----

2d	Are you still undertaking any site assessment work? If so, please provide us with further details.	N/A
----	---	-----

2e	If your site is allocated, but does not yet have planning permission, when do you anticipate that you will submit a planning application or receive a decision on a submitted planning application?	N/A
----	--	-----

2f	If your site has outline planning permission, but does not yet have detailed planning permission, when do you anticipate that you will submit a detailed (reserved matters) planning application or receive a decision on a submitted detailed (reserved matters) planning application?	N/A
----	--	-----

ACHIEVABILITY

3a	Is the development achievable and viable? If not, please provide details in responding to the questions below explaining how this will be overcome.	YES
	<i>Achievable is defined as: having a realistic prospect that housing will be delivered on site within five years.</i>	

3b	<p>Are there any constraints that could delay development? For all that apply, please provide specific details for your site and what impact these constraints will have on your timescales for delivery.</p>	<p>Infrastructure and Access</p> <p>Please provide details: N/A</p>
		<p>Legal and Ownership</p> <p>Please provide details: N/A</p>
		<p>Discharge of Conditions</p> <p>Please provide details: Ongoing - TBC</p>
		<p>Other (e.g. contamination)</p> <p>Please provide details: N/A</p>

3c	<p>Are there any market or cost factors that could delay development? For all that apply, please provide specific details for your site and what impact these factors will have on your timescales for delivery.</p>	<p>Market Conditions</p> <p>Please provide details: Dependant on future Sales Rates being achieved.</p>
		<p>Site Preparation Costs</p> <p>Please provide details: N/A</p>
		<p>Infrastructure Costs</p> <p>Please provide details: N/A</p>
		<p>Planning Obligations</p> <p>Please provide details: N/A</p>

3d	<p>How do you anticipate these constraints and factors will be overcome? When do you think these constraints and factors will be overcome?</p>	<p>Quicker delivery of surrounding Infrastructure, Open Spaces and Facilities in general would help enhance purchasers perception of Northstowe as a place they may wish to move to.</p>
----	---	---

3e	If your trajectory is dependent on certain assumptions, such as availability and timing of infrastructure, site preparation, submission of a planning application, a decision on a planning application or discharge of conditions, what are your assumptions?	N/A
----	--	-----

DELIVERY TIMETABLE & HOUSING TRAJECTORY

4a	When do you estimate you will start works on site?	09/03/2020
----	--	------------

4b	When do you estimate you will deliver the first housing completions?	31/08/2020
----	--	------------

4c	When do you estimate you will complete development of the site?	2021
----	---	------

4d	Please complete the housing trajectory table [see final page] with details of your anticipated housing completions in future years.	See Attached
----	---	--------------

4e	If your actual completions for 2017-2018 differ from the number anticipated in the previous published housing trajectory [see final page], what is the reason? For all that apply, please provide specific details for your site and what impact this has had on your timescales for delivery.	Market Conditions Please provide details: N/A
		Site Specific Reasons Please provide details: N/A

4f	If your projected completions for future years differ from the number anticipated in previous published housing trajectory [see	Market Conditions Please provide details: N/A
----	---	---

<p>final page], what is the reason? For all that apply, please provide specific details for your site and what impact this has had on your timescales for delivery.</p>	<p>Site Specific Reasons</p> <p>Please provide details: N/A</p>
--	---

COMMERCIALLY SENSITIVE INFORMATION

<p>5a</p>	<p>Have you provided any information that you would regard as commercially sensitive? If yes, please specify which answers this applies to.</p>	<p>No</p>
<p>5b</p>	<p>Please explain in detail how disclosure of this information would be detrimental to your organisation.</p>	<p>N/A</p>

Please return to:

Email to: ldf@scambs.gov.uk

Post to: Jenny Nuttycombe, Senior Planning Policy Officer
 Greater Cambridge Shared Planning
 c/o South Cambridgeshire Hall
 Cambourne Business Park
 Cambourne
 CB23 6EA

By no later than 22 March 2019

Please complete the housing trajectory table below with details of your anticipated housing completions in future years:

All years are based on **financial years** i.e. 1 April – 31 March****

	2017-18	2018-19	2019-20	2020-21	2021-22	2022-23	2023-24	2024-25	2025-26	2026-27	2027-28	2028-29	2029-30	2030-31	2031-32	2032-33	Post 2033
Housing trajectory published in December 2017	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
Actual dwelling completions recorded	0																
Please provide your current best estimate of completions by year MARKET HOUSING				23	34												
Please provide your current best estimate of completions by year AFFORDABLE HOUSING				4	15												

n/a = not available, this site was not included in the housing trajectory published in December 2017. ****A breakdown for this parcel was not included in the previous housing trajectory, this parcel formed part of the Phase 1 (remaining parcels) figures.

Greater Cambridge Housing Trajectory Questionnaire

The Councils are subject to the Freedom of Information Act 2000 and Environmental Information Regulations 2004, and laws concerning the protection of personal information. If you consider that any of the information that you provide as part of your response is commercially sensitive or personal information, please identify it as such in question 5a and please explain in question 5b how disclosure would be detrimental to your organisation. The Councils cannot guarantee non-disclosure of this information, but will apply any relevant exemption where one is clearly engaged.

SITE DETAILS

Site:	NORTHSTOWE - PHASE 1: PARCEL H11
Ownership: e.g. housebuilder, developer, landowner	Housebuilder: Taylor Wimpey
Planning Status: e.g. allocation, outline planning permission, detailed planning permission, resolution to grant planning permission	Northstowe AAP, S/0388/12/OL (up to 1,500 dwellings), S/0390/12 (site wide masterplan) & S/1620/17/RM (152 dwellings) Parcel H11 has detailed planning permission for 152 dwellings.
Councils' assessment:	This is the Councils' assessment of progress towards delivery of this site based on our current knowledge: At March 2018, 4 dwellings had been completed, 12 dwellings were under construction and 136 dwellings had not been started.
Anticipated year for works to start on site:	started
Anticipated year for development to be completed:	2020-2021

1a	Please confirm whether the site details, including Councils' assessment, set out above are still correct. If not, please provide updated details.	49no. Dwellings now completed
1b	Please confirm if you are the correct contact for this site on an ongoing basis. If not, please provide updated contact details.	Yes

AVAILABILITY

2a	Is the site available immediately for development?	Yes
	<i>Available is defined as: the site is controlled by a housing developer who has expressed an intention to develop or the landowner has expressed an intention to sell.</i>	

2b	If not, why not? <i>e.g. is there an existing use on the site?</i>	N/A
----	--	-----

2c	If the site is not available immediately, when will it become available for development?	N/A
----	---	-----

2d	Are you still undertaking any site assessment work? If so, please provide us with further details.	N/A
----	---	-----

2e	If your site is allocated, but does not yet have planning permission, when do you anticipate that you will submit a planning application or receive a decision on a submitted planning application?	N/A
----	--	-----

2f	If your site has outline planning permission, but does not yet have detailed planning permission, when do you anticipate that you will submit a detailed (reserved matters) planning application or receive a decision on a submitted detailed (reserved matters) planning application?	N/A
----	--	-----

ACHIEVABILITY

3a	Is the development achievable and viable? If not, please provide details in responding to the questions below explaining how this will be overcome.	YES
	<i>Achievable is defined as: having a realistic prospect that housing will be delivered on site within five years.</i>	

3b	<p>Are there any constraints that could delay development? For all that apply, please provide specific details for your site and what impact these constraints will have on your timescales for delivery.</p>	<p>Infrastructure and Access</p> <p>Please provide details: N/A</p>
		<p>Legal and Ownership</p> <p>Please provide details: N/A</p>
		<p>Discharge of Conditions</p> <p>Please provide details: Ongoing</p>
		<p>Other (e.g. contamination)</p> <p>Please provide details: N/A</p>

3c	<p>Are there any market or cost factors that could delay development? For all that apply, please provide specific details for your site and what impact these factors will have on your timescales for delivery.</p>	<p>Market Conditions</p> <p>Please provide details: Predominance of design-led Town Housing slowing down Sales Rate</p>
		<p>Site Preparation Costs</p> <p>Please provide details: N/A</p>
		<p>Infrastructure Costs</p> <p>Please provide details: N/A</p>
		<p>Planning Obligations</p> <p>Please provide details: N/A</p>

3d	<p>How do you anticipate these constraints and factors will be overcome? When do you think these constraints and factors will be overcome?</p>	<p>Quicker delivery of surrounding Infrastructure, Open Spaces and Facilities in general would help enhance purchasers perception of Northstowe as a place they may wish to move to.</p>
----	---	---

3e	If your trajectory is dependent on certain assumptions, such as availability and timing of infrastructure, site preparation, submission of a planning application, a decision on a planning application or discharge of conditions, what are your assumptions?	Dependant on anticipated Sales Rates being achieved.
----	--	--

DELIVERY TIMETABLE & HOUSING TRAJECTORY

4a	When do you estimate you will start works on site?	October 2017
----	--	--------------

4b	When do you estimate you will deliver the first housing completions?	Early 2018
----	--	------------

4c	When do you estimate you will complete development of the site?	2022
----	---	------

4d	Please complete the housing trajectory table [see final page] with details of your anticipated housing completions in future years.	See attached
----	---	--------------

4e	If your actual completions for 2017-2018 differ from the number anticipated in the previous published housing trajectory [see final page], what is the reason? For all that apply, please provide specific details for your site and what impact this has had on your timescales for delivery.	Market Conditions Please provide details: N/A
		Site Specific Reasons Please provide details: N/A

4f	If your projected completions for future years differ from the number anticipated in previous published housing trajectory [see	Market Conditions Please provide details: N/A
----	---	---

<p>final page], what is the reason? For all that apply, please provide specific details for your site and what impact this has had on your timescales for delivery.</p>	<p>Site Specific Reasons</p> <p>Please provide details: N/A</p>
--	---

COMMERCIALLY SENSITIVE INFORMATION

5a	<p>Have you provided any information that you would regard as commercially sensitive? If yes, please specify which answers this applies to.</p>	<p>No</p>
5b	<p>Please explain in detail how disclosure of this information would be detrimental to your organisation.</p>	<p>N/A</p>

Please return to:

Email to: ldf@scambs.gov.uk

Post to: Jenny Nuttycombe, Senior Planning Policy Officer
 Greater Cambridge Shared Planning
 c/o South Cambridgeshire Hall
 Cambourne Business Park
 Cambourne
 CB23 6EA

By no later than 22 March 2019

Please complete the housing trajectory table below with details of your anticipated housing completions in future years:

All years are based on **financial years** i.e. 1 April – 31 March

	2017-18	2018-19	2019-20	2020-21	2021-22	2022-23	2023-24	2024-25	2025-26	2026-27	2027-28	2028-29	2029-30	2030-31	2031-32	2032-33	Post 2033
Housing trajectory published in December 2017	0	42	58	52	0	0	0	0	0	0	0	0	0	0	0	0	0
Actual dwelling completions recorded	4																
Please provide your current best estimate of completions by year MARKET HOUSING			53	27		5											
Please provide your current best estimate of completions by year AFFORDABLE HOUSING			13	18													

n/a = not available, this site was not included in the housing trajectory published in December 2017.

Questionnaire GC13k

Greater Cambridge Housing Trajectory Questionnaire

The Councils are subject to the Freedom of Information Act 2000 and Environmental Information Regulations 2004, and laws concerning the protection of personal information. If you consider that any of the information that you provide as part of your response is commercially sensitive or personal information, please identify it as such in question 5a and please explain in question 5b how disclosure would be detrimental to your organisation. The Councils cannot guarantee non-disclosure of this information, but will apply any relevant exemption where one is clearly engaged.

SITE DETAILS

Site:	NORTHSTOWE - PHASE 1: PARCEL H12
Ownership: e.g. housebuilder, developer, landowner	Housebuilder: Linden Homes
Planning Status: e.g. allocation, outline planning permission, detailed planning permission, resolution to grant planning permission	Northstowe AAP, S/0388/12/OL (up to 1,500 dwellings), S/0390/12 (site wide masterplan) & S/3016/16/RM (271 dwellings) Parcel H12 has detailed planning permission for 271 dwellings.
Councils' assessment:	This is the Councils' assessment of progress towards delivery of this site based on our current knowledge: At March 2018, 28 dwellings had been completed, 43 dwellings were under construction and 200 dwellings had not been started. We have previously been advised that approximately 50 dwellings will be completed per year.
Anticipated year for works to start on site:	started
Anticipated year for development to be completed:	2024-2025

1a	Please confirm whether the site details, including Councils' assessment, set out above are still correct. If not, please provide updated details.	The housebuilder is Linden (Northstowe) LLP. The current forecast build out rate is 40 per year rather than 50. Other than these points, the Council's assessment is correct.
1b	Please confirm if you are the correct contact for this site on an ongoing basis. If not, please provide updated contact details.	

AVAILABILITY

2a	Is the site available immediately for development? <i>Available is defined as: the site is controlled by a housing developer who has expressed an intention to develop or the landowner has expressed an intention to sell.</i>	
2b	If not, why not? <i>e.g. is there an existing use on the site?</i>	
2c	If the site is not available immediately, when will it become available for development?	
2d	Are you still undertaking any site assessment work? If so, please provide us with further details.	
2e	If your site is allocated, but does not yet have planning permission, when do you anticipate that you will submit a planning application or receive a decision on a submitted planning application?	
2f	If your site has outline planning permission, but does not yet have detailed planning permission, when do you anticipate that you will submit a detailed (reserved matters) planning application or receive a decision on a submitted detailed (reserved matters) planning application?	

ACHIEVABILITY

3a	Is the development achievable and viable? If not, please provide details in responding to the questions below explaining how this will be overcome.	
----	--	--

	<i>Achievable is defined as: having a realistic prospect that housing will be delivered on site within five years.</i>
--	--

3b	<p>Are there any constraints that could delay development? For all that apply, please provide specific details for your site and what impact these constraints will have on your timescales for delivery.</p>	<p>Infrastructure and Access</p> <p>Please provide details:</p>
		<p>Legal and Ownership</p> <p>Please provide details:</p>
		<p>Discharge of Conditions</p> <p>Please provide details:</p>
		<p>Other (e.g. contamination)</p> <p>Please provide details:</p>

3c	<p>Are there any market or cost factors that could delay development? For all that apply, please provide specific details for your site and what impact these factors will have on your timescales for delivery.</p>	<p>Market Conditions</p> <p>Please provide details:</p>
		<p>Site Preparation Costs</p> <p>Please provide details:</p>
		<p>Infrastructure Costs</p> <p>Please provide details:</p>
		<p>Planning Obligations</p> <p>Please provide details:</p>

3d	How do you anticipate these constraints and factors will be overcome? When do you think these constraints and factors will be overcome?	
----	--	--

3e	If your trajectory is dependent on certain assumptions, such as availability and timing of infrastructure, site preparation, submission of a planning application, a decision on a planning application or discharge of conditions, what are your assumptions?	
----	---	--

DELIVERY TIMETABLE & HOUSING TRAJECTORY		
--	--	--

4a	When do you estimate you will start works on site?	
----	---	--

4b	When do you estimate you will deliver the first housing completions?	
----	---	--

4c	When do you estimate you will complete development of the site?	
----	--	--

4d	Please complete the housing trajectory table [see final page] with details of your anticipated housing completions in future years.	[see final page]
----	--	-------------------------

4e	If your actual completions for 2017-2018 differ from the number anticipated in the previous published housing trajectory [see final page], what is the reason? For all that apply, please provide specific details for your site and what impact this has had on your timescales for delivery.	Market Conditions Please provide details:
		Site Specific Reasons Please provide details:

4f	<p>If your projected completions for future years differ from the number anticipated in previous published housing trajectory [see final page], what is the reason? For all that apply, please provide specific details for your site and what impact this has had on your timescales for delivery.</p>	<p>Market Conditions</p> <p>Please provide details:</p>
		<p>Site Specific Reasons</p> <p>Please provide details:</p>

COMMERCIALLY SENSITIVE INFORMATION

5a	<p>Have you provided any information that you would regard as commercially sensitive? If yes, please specify which answers this applies to.</p>	
5b	<p>Please explain in detail how disclosure of this information would be detrimental to your organisation.</p>	

Please return to:

Email to: ldf@scambs.gov.uk

Post to: Jenny Nuttycombe, Senior Planning Policy Officer
 Greater Cambridge Shared Planning
 c/o South Cambridgeshire Hall
 Cambourne Business Park
 Cambourne
 CB23 6EA

By no later than 22 March 2019

Please complete the housing trajectory table below with details of your anticipated housing completions in future years:

All years are based on **financial years** i.e. 1 April – 31 March

	2017-18	2018-19	2019-20	2020-21	2021-22	2022-23	2023-24	2024-25	2025-26	2026-27	2027-28	2028-29	2029-30	2030-31	2031-32	2032-33	Post 2033
Housing trajectory published in December 2017	30	30	35	35	35	35	35	36	0	0	0	0	0	0	0	0	0
Actual dwelling completions recorded	28																
Please provide your current best estimate of completions by year MARKET HOUSING		35	35	35	40	40	41	41									
Please provide your current best estimate of completions by year AFFORDABLE HOUSING		5	5	6													

n/a = not available, this site was not included in the housing trajectory published in December 2017.

Greater Cambridge Housing Trajectory Questionnaire

The Councils are subject to the Freedom of Information Act 2000 and Environmental Information Regulations 2004, and laws concerning the protection of personal information. If you consider that any of the information that you provide as part of your response is commercially sensitive or personal information, please identify it as such in question 5a and please explain in question 5b how disclosure would be detrimental to your organisation. The Councils cannot guarantee non-disclosure of this information, but will apply any relevant exemption where one is clearly engaged.

SITE DETAILS

Site:	NORTHSTOWE - PHASE 1: PARCEL H13
Ownership: e.g. housebuilder, developer, landowner	Housebuilder: Taylor Wimpey
Planning Status: e.g. allocation, outline planning permission, detailed planning permission, resolution to grant planning permission	Northstowe AAP, S/0388/12/OL (up to 1,500 dwellings) & S/0390/12 (site wide masterplan) Parcel H13 has outline planning permission.
Councils' assessment:	This is the Councils' assessment of progress towards delivery of this site based on our current knowledge: Parcel H13 has outline planning permission. We have previously been advised that parcels H10 and H13 will be delivered between 2020 and 2022.
Anticipated year for works to start on site:	detailed start year for this parcel was not included in the previous housing trajectory
Anticipated year for development to be completed:	detailed completion year for this parcel was not included in the previous housing trajectory

1a	Please confirm whether the site details, including Councils' assessment, set out above are still correct. If not, please provide updated details.	RM Application due to be submitted in September 2019 – 1 st Legal Completion due in July 2021
1b	Please confirm if you are the correct contact for this site on an ongoing basis. If not, please provide updated contact details.	YES

AVAILABILITY

2a	Is the site available immediately for development?	YES
	<i>Available is defined as: the site is controlled by a housing developer who has expressed an intention to develop or the landowner has expressed an intention to sell.</i>	

2b	If not, why not? <i>e.g. is there an existing use on the site?</i>	N/A
----	--	------------

2c	If the site is not available immediately, when will it become available for development?	N/A
----	---	------------

2d	Are you still undertaking any site assessment work? If so, please provide us with further details.	N/A
----	---	------------

2e	If your site is allocated, but does not yet have planning permission, when do you anticipate that you will submit a planning application or receive a decision on a submitted planning application?	N/A
----	--	------------

2f	If your site has outline planning permission, but does not yet have detailed planning permission, when do you anticipate that you will submit a detailed (reserved matters) planning application or receive a decision on a submitted detailed (reserved matters) planning application?	N/A
----	--	------------

ACHIEVABILITY

3a	Is the development achievable and viable? If not, please provide details in responding to the questions below explaining how this will be overcome.	YES
	<i>Achievable is defined as: having a realistic prospect that housing will be delivered on site within five years.</i>	

3b	<p>Are there any constraints that could delay development? For all that apply, please provide specific details for your site and what impact these constraints will have on your timescales for delivery.</p>	<p>Infrastructure and Access</p> <p>Please provide details: N/A</p>
		<p>Legal and Ownership</p> <p>Please provide details: N/A</p>
		<p>Discharge of Conditions</p> <p>Please provide details: Not Submitted as of yet</p>
		<p>Other (e.g. contamination)</p> <p>Please provide details: N/A</p>

3c	<p>Are there any market or cost factors that could delay development? For all that apply, please provide specific details for your site and what impact these factors will have on your timescales for delivery.</p>	<p>Market Conditions</p> <p>Please provide details: Dependant on future Sales Rates being achieved.</p>
		<p>Site Preparation Costs</p> <p>Please provide details: N/A</p>
		<p>Infrastructure Costs</p> <p>Please provide details: N/A</p>
		<p>Planning Obligations</p> <p>Please provide details: N/A</p>

3d	<p>How do you anticipate these constraints and factors will be overcome? When do you think these constraints and factors will be overcome?</p>	<p>Quicker delivery of surrounding Infrastructure, Open Spaces and Facilities in general would help enhance purchasers perception of Northstowe as a place they may wish to move to.</p>
----	---	---

3e	If your trajectory is dependent on certain assumptions, such as availability and timing of infrastructure, site preparation, submission of a planning application, a decision on a planning application or discharge of conditions, what are your assumptions?	N/A
----	--	-----

DELIVERY TIMETABLE & HOUSING TRAJECTORY

4a	When do you estimate you will start works on site?	30/11/2020
----	--	------------

4b	When do you estimate you will deliver the first housing completions?	24/05/2021
----	--	------------

4c	When do you estimate you will complete development of the site?	2023
----	---	------

4d	Please complete the housing trajectory table [see final page] with details of your anticipated housing completions in future years.	See attached
----	---	--------------

4e	If your actual completions for 2017-2018 differ from the number anticipated in the previous published housing trajectory [see final page], what is the reason? For all that apply, please provide specific details for your site and what impact this has had on your timescales for delivery.	Market Conditions Please provide details: N/A
		Site Specific Reasons Please provide details: N/A

4f	If your projected completions for future years differ from the number anticipated in previous published housing trajectory [see	Market Conditions Please provide details: N/A
----	---	---

<p>final page], what is the reason? For all that apply, please provide specific details for your site and what impact this has had on your timescales for delivery.</p>	<p>Site Specific Reasons</p> <p>Please provide details: N/A</p>
--	---

<p>COMMERCIALLY SENSITIVE INFORMATION</p>
--

<p>5a</p>	<p>Have you provided any information that you would regard as commercially sensitive? If yes, please specify which answers this applies to.</p>	<p>No</p>
<p>5b</p>	<p>Please explain in detail how disclosure of this information would be detrimental to your organisation.</p>	<p>N/A</p>

Please return to:

Email to: ldf@scambs.gov.uk

Post to: Jenny Nuttycombe, Senior Planning Policy Officer
 Greater Cambridge Shared Planning
 c/o South Cambridgeshire Hall
 Cambourne Business Park
 Cambourne
 CB23 6EA

By no later than 22 March 2019

Please complete the housing trajectory table below with details of your anticipated housing completions in future years:

All years are based on **financial years** i.e. 1 April – 31 March****

	2017-18	2018-19	2019-20	2020-21	2021-22	2022-23	2023-24	2024-25	2025-26	2026-27	2027-28	2028-29	2029-30	2030-31	2031-32	2032-33	Post 2033
Housing trajectory published in December 2017	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
Actual dwelling completions recorded	0																
Please provide your current best estimate of completions by year MARKET HOUSING					15	51	3										
Please provide your current best estimate of completions by year AFFORDABLE HOUSING					4	19											

n/a = not available, this site was not included in the housing trajectory published in December 2017. ****A breakdown for this parcel was not included in the previous housing trajectory, this parcel formed part of the Phase 1 (remaining parcels) figures.

Greater Cambridge Housing Trajectory Questionnaire

The Councils are subject to the Freedom of Information Act 2000 and Environmental Information Regulations 2004, and laws concerning the protection of personal information. If you consider that any of the information that you provide as part of your response is commercially sensitive or personal information, please identify it as such in question 5a and please explain in question 5b how disclosure would be detrimental to your organisation. The Councils cannot guarantee non-disclosure of this information, but will apply any relevant exemption where one is clearly engaged.

SITE DETAILS

Site:	NORTHSTOWE - PHASE 2
Ownership: e.g. housebuilder, developer, landowner	Developer: Homes England
Planning Status: e.g. allocation, outline planning permission, detailed planning permission, resolution to grant planning permission	Northstowe AAP, S/2011/14/OL (up to 3,500 dwellings) & S/0390/12 (site wide masterplan) Phase 2 has outline planning permission for up to 3,500 dwellings.
Councils' assessment:	<p>This is the Councils' assessment of progress towards delivery of this site based on our current knowledge:</p> <p>At March 2018, the site had outline planning permission and therefore no construction had started on site. A condition on the planning permission allows three years for the submission of the first reserved matters planning application; therefore the first reserved matters planning application would need to be submitted by January 2020. A condition on the planning permission restricts any dwellings from being occupied on phase 2 of Northstowe prior to (i) the opening of the Bar Hill junction of the A14 improvements, (ii) the widening of the A14 between Bar Hill and Girton as part of the A14 improvements, and (iii) the widening of the B1050 to dual carriageway between its junctions with the A14 at Bar Hill and the proposed Northstowe Southern Access Road (West). We have previously been advised that the first housing completions will be in 2019.</p>
Anticipated year for works to start on site:	2021-2022
Anticipated year for development to be completed:	post 2031

1a	Please confirm whether the site details, including Councils' assessment, set out above are still correct. If not, please provide updated details.	Permission has been implemented as infrastructure works commenced mid-2018. Housebuilding to commence mid-2020 with first completions 2021. All 3500 homes completed by 2038.
1b	Please confirm if you are the correct contact for this site on an ongoing basis. If not, please provide updated contact details.	Correct

AVAILABILITY

2a	Is the site available immediately for development?	Yes
<i>Available is defined as: the site is controlled by a housing developer who has expressed an intention to develop or the landowner has expressed an intention to sell.</i>		

2b	If not, why not? <i>e.g. is there an existing use on the site?</i>	
----	--	--

2c	If the site is not available immediately, when will it become available for development?	n/a
----	---	-----

2d	Are you still undertaking any site assessment work? If so, please provide us with further details.	n/a
----	---	-----

2e	If your site is allocated, but does not yet have planning permission, when do you anticipate that you will submit a planning application or receive a decision on a submitted planning application?	n/a
----	--	-----

2f	<p>If your site has outline planning permission, but does not yet have detailed planning permission, when do you anticipate that you will submit a detailed (reserved matters) planning application or receive a decision on a submitted detailed (reserved matters) planning application?</p>	<p>First RM for new homes to be submitted September 2019.</p>
----	---	---

<p>ACHIEVABILITY</p>

3a	<p>Is the development achievable and viable? If not, please provide details in responding to the questions below explaining how this will be overcome.</p>	<p>Yes, at the present time</p>
<p><i>Achievable is defined as: having a realistic prospect that housing will be delivered on site within five years.</i></p>		

3b	<p>Are there any constraints that could delay development? For all that apply, please provide specific details for your site and what impact these constraints will have on your timescales for delivery.</p>	<p>Infrastructure and Access</p> <p>Please provide details: Delay to A14 improvement works could have implications as noted in Council's assessment.</p>
		<p>Legal and Ownership</p> <p>Please provide details: N/a</p>
		<p>Discharge of Conditions</p> <p>Please provide details: N/a</p>
		<p>Other (e.g. contamination)</p> <p>Please provide details: N/a</p>

3c	<p>Are there any market or cost factors that could delay development? For all that apply, please provide specific details for your site and what impact these factors will have on your timescales for delivery.</p>	<p>Market Conditions</p> <p>Please provide details: Over the 20 year development period, costs and values will alter; impossible to predict the impact until we know what it is.</p>
		<p>Site Preparation Costs</p> <p>Please provide details: N/a</p>
		<p>Infrastructure Costs</p> <p>Please provide details: N/a</p>
		<p>Planning Obligations</p> <p>Please provide details: N/a</p>

3d	<p>How do you anticipate these constraints and factors will be overcome? When do you think these constraints and factors will be overcome?</p>	<p>Not within Homes England's control. Impossible to say until we know what the precise effects are.</p>
----	---	--

3e	<p>If your trajectory is dependent on certain assumptions, such as availability and timing of infrastructure, site preparation, submission of a planning application, a decision on a planning application or discharge of conditions, what are your assumptions?</p>	<p>Securing a series of like-minded partners willing to build at quality and speed.</p>
----	--	---

DELIVERY TIMETABLE & HOUSING TRAJECTORY		
--	--	--

4a	<p>When do you estimate you will start works on site?</p>	<p>House building mid 2020.</p>
----	--	---------------------------------

4b	<p>When do you estimate you will deliver the first housing completions?</p>	<p>Early 2021</p>
----	--	-------------------

4c	When do you estimate you will complete development of the site?	C 2038
----	--	--------

4d	Please complete the housing trajectory table [see final page] with details of your anticipated housing completions in future years.	[see final page]
----	--	------------------

4e	If your actual completions for 2017-2018 differ from the number anticipated in the previous published housing trajectory [see final page], what is the reason? For all that apply, please provide specific details for your site and what impact this has had on your timescales for delivery.	Market Conditions Please provide details: N/a
		Site Specific Reasons Please provide details:N/a

4f	If your projected completions for future years differ from the number anticipated in previous published housing trajectory [see final page], what is the reason? For all that apply, please provide specific details for your site and what impact this has had on your timescales for delivery.	Market Conditions Please provide details: N/a
		Site Specific Reasons Please provide details: N/a

COMMERCIALLY SENSITIVE INFORMATION

5a	Have you provided any information that you would regard as commercially sensitive? If yes, please specify which answers this applies to.	
5b	Please explain in detail how disclosure of this information would be detrimental to your organisation.	

Please complete the housing trajectory table below with details of your anticipated housing completions in future years:

All years are based on **financial years** i.e. 1 April – 31 March

	2017-18	2018-19	2019-20	2020-21	2021-22	2022-23	2023-24	2024-25	2025-26	2026-27	2027-28	2028-29	2029-30	2030-31	2031-32	2032-33	Post 2033
Housing trajectory published in December 2017	0	0	0	0	50	50	50	66	250	250	250	250	250	250	250	250	1284
Actual dwelling completions recorded	0																
Please provide your current best estimate of completions by year MARKET HOUSING				15	50	80	125	125	125	125	125	125	125	125	125	125	355
Please provide your current best estimate of completions by year AFFORDABLE HOUSING				15	50	80	125	125	125	125	125	125	125	125	125	125	355

n/a = not available, this site was not included in the housing trajectory published in December 2017.

Questionnaire GC15

Greater Cambridge Housing Trajectory Questionnaire

The Councils are subject to the Freedom of Information Act 2000 and Environmental Information Regulations 2004, and laws concerning the protection of personal information. If you consider that any of the information that you provide as part of your response is commercially sensitive or personal information, please identify it as such in question 5a and please explain in question 5b how disclosure would be detrimental to your organisation. The Councils cannot guarantee non-disclosure of this information, but will apply any relevant exemption where one is clearly engaged.

SITE DETAILS

Site:	NORTHSTOWE - PHASE 3 AND LATER PHASES
Ownership: e.g. housebuilder, developer, landowner	Developer: Homes England
Planning Status: e.g. allocation, outline planning permission, detailed planning permission, resolution to grant planning permission	Northstowe AAP, Policy SS/5 (Local Plan) & S/0390/12 (site wide masterplan) Phase 3 and later phases are allocated as part of the development of a new settlement, with a total anticipated capacity of up to 10,000 dwellings.
Councils' assessment:	This is the Councils' assessment of progress towards delivery of this site based on our current knowledge: Phase 3 (and any later phase(s) including the reserve land identified in the Northstowe AAP) is anticipated to provide approximately 5,000 dwellings. The reserve land is allocated in the South Cambridgeshire Local Plan as the Northstowe Extension (Policy SS/5) to provide flexibility for the phasing and delivery of the new town. A small area of the reserve land has planning permission as part of phase 1. We have previously been advised that the first housing completions on this phase are anticipated in 2022-2023.
Anticipated year for works to start on site:	post 2031
Anticipated year for development to be completed:	post 2031

1a	Please confirm whether the site details, including Councils' assessment, set out above are still correct. If not, please provide updated details.	Work to start on site 2023 in terms of infrastructure delivery. Phase 3 will overlap with delivery of Northstowe phase 2.
----	--	---

1b	Please confirm if you are the correct contact for this site on an ongoing basis. If not, please provide updated contact details.	Correct
----	---	---------

AVAILABILITY

2a	Is the site available immediately for development?	Yes
	<i>Available is defined as: the site is controlled by a housing developer who has expressed an intention to develop or the landowner has expressed an intention to sell.</i>	

2b	If not, why not? <i>e.g. is there an existing use on the site?</i>	
----	--	--

2c	If the site is not available immediately, when will it become available for development?	n/a
----	---	-----

2d	Are you still undertaking any site assessment work? If so, please provide us with further details.	Variety of surveys being undertaken as part of ongoing masterplan exercise – ground conditions, traffic assessment, ecology and archaeology.
----	---	--

2e	If your site is allocated, but does not yet have planning permission, when do you anticipate that you will submit a planning application or receive a decision on a submitted planning application?	Outline planning application with masterplan to be submitted November 2019.
----	--	---

2f	If your site has outline planning permission, but does not yet have detailed planning permission, when do you anticipate that you will submit a detailed (reserved matters) planning application or receive a decision on a submitted detailed (reserved matters) planning application?	n/a
----	--	-----

ACHIEVABILITY

3a	<p>Is the development achievable and viable? If not, please provide details in responding to the questions below explaining how this will be overcome.</p>	<p>Yes, at the present time.</p>
<p><i>Achievable is defined as: having a realistic prospect that housing will be delivered on site within five years.</i></p>		

3b	<p>Are there any constraints that could delay development? For all that apply, please provide specific details for your site and what impact these constraints will have on your timescales for delivery.</p>	<p>Infrastructure and Access</p> <p>Please provide details: Traffic modelling ongoing in relation to the capacity of Station Road and the need (or otherwise) for a Southern Access Road East. The latter may require land acquisitions.</p> <hr/> <p>Legal and Ownership</p> <p>Please provide details: N/a</p> <hr/> <p>Discharge of Conditions</p> <p>Please provide details: N/a</p> <hr/> <p>Other (e.g. contamination)</p> <p>Please provide details: N/a</p>
----	--	---

3c	<p>Are there any market or cost factors that could delay development? For all that apply, please provide specific details for your site and what impact these factors will have on your timescales for delivery.</p>	<p>Market Conditions</p> <p>Please provide details: Over the approx 20year development period, costs and values will alter; impossible to predict the impact until we know what it is.</p> <hr/> <p>Site Preparation Costs</p> <p>Please provide details: N/a</p> <hr/> <p>Infrastructure Costs</p> <p>Please provide details: Cost of delivering a Southern Access Road East (if required)</p>
----	---	--

		<p>Planning Obligations</p> <p>Please provide details: S106 package yet to be negotiated. Phase 2 was subject of significant front loaded infrastructure costs.</p>
--	--	--

3d	<p>How do you anticipate these constraints and factors will be overcome? When do you think these constraints and factors will be overcome?</p>	<p>Impossible to say in relation to market conditions. Infrastructure and s106 demands may be managed in negotiation with the local authorities</p>
----	---	---

3e	<p>If your trajectory is dependent on certain assumptions, such as availability and timing of infrastructure, site preparation, submission of a planning application, a decision on a planning application or discharge of conditions, what are your assumptions?</p>	<p>Securing a series of like-minded partners willing to build at quality and speed.</p>
----	--	---

DELIVERY TIMETABLE & HOUSING TRAJECTORY		
--	--	--

4a	<p>When do you estimate you will start works on site?</p>	<p>2020 in terms of enabling works (site clearance and archaeology). Infrastructure from 2023.</p>
----	--	--

4b	<p>When do you estimate you will deliver the first housing completions?</p>	<p>2025</p>
----	--	-------------

4c	<p>When do you estimate you will complete development of the site?</p>	<p>2045</p>
----	---	-------------

4d	<p>Please complete the housing trajectory table [see final page] with details of your anticipated housing completions in future years.</p>	<p>[see final page]</p>
----	---	-------------------------

4e	<p>If your actual completions for 2017-2018 differ from the number anticipated in the previous published housing trajectory [see final page], what is the</p>	<p>Market Conditions</p> <p>Please provide details: N/a</p>
----	--	--

	reason? For all that apply, please provide specific details for your site and what impact this has had on your timescales for delivery.	Site Specific Reasons Please provide details: N/a
--	--	---

4f	If your projected completions for future years differ from the number anticipated in previous published housing trajectory [see final page], what is the reason? For all that apply, please provide specific details for your site and what impact this has had on your timescales for delivery.	Market Conditions Please provide details: N/a
		Site Specific Reasons Please provide details: Previous trajectory contained in table is incorrect and does not correspond with that Homes England submitted in 2017. The latest trajectory is informed by a more advanced development strategy.

COMMERCIALLY SENSITIVE INFORMATION

5a	Have you provided any information that you would regard as commercially sensitive? If yes, please specify which answers this applies to.	
5b	Please explain in detail how disclosure of this information would be detrimental to your organisation.	

Please return to:

Email to: ldf@scambs.gov.uk

Post to: Jenny Nuttycombe, Senior Planning Policy Officer
Greater Cambridge Shared Planning
c/o South Cambridgeshire Hall
Cambourne Business Park
Cambourne
CB23 6EA

By no later than 22 March 2019

Please complete the housing trajectory table below with details of your anticipated housing completions in future years:

All years are based on **financial years** i.e. 1 April – 31 March

	2017-18	2018-19	2019-20	2020-21	2021-22	2022-23	2023-24	2024-25	2025-26	2026-27	2027-28	2028-29	2029-30	2030-31	2031-32	2032-33	Post 2033
Housing trajectory published in December 2017	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	5000
Actual dwelling completions recorded	0																
Please provide your current best estimate of completions by year MARKET HOUSING								60	120	150	150	150	150	150	150	150	1770
Please provide your current best estimate of completions by year AFFORDABLE HOUSING								40	80	100	100	100	100	100	100	100	1180

n/a = not available, this site was not included in the housing trajectory published in December 2017.



Greater Cambridge Housing Trajectory Questionnaire

GREATER CAMBRIDGE
SHARED PLANNING

The Councils are subject to the Freedom of Information Act 2000 and Environmental Information Regulations 2004, and laws concerning the protection of personal information. If you consider that any of the information that you provide as part of your response is commercially sensitive or personal information, please identify it as such in question 5a and please explain in question 5b how disclosure would be detrimental to your organisation. The Councils cannot guarantee non-disclosure of this information, but will apply any relevant exemption where one is clearly engaged.

SITE DETAILS

Site:	WATERBEACH BARARCKS AND AIRFIELD (PART OF WATERBEACH NEW TOWN)
Ownership: e.g. housebuilder, developer, landowner	Site owned by Ministry of Defence. Urban&Civic appointed as the Development Manager by Defence Infrastructure Organisation (DIO).
Planning Status: e.g. allocation, outline planning permission, detailed planning permission, resolution to grant planning permission	South Cambridgeshire Local Plan 2018 - Policy SS/6, Outline planning application S/0559/17/OL (pending, up to 6,500 dwellings). The site is allocated for the development of a sustainable new town of 8,000-9,000 dwellings. A Supplementary Planning Document for Waterbeach New Town was adopted by SCDC in February 2019.
Councils' assessment:	This is the Councils' assessment of progress towards delivery of this site based on our current knowledge: The site is allocated for the development of a sustainable new town of approximately 8,000-9,000 dwellings. An outline planning application for up to 6,500 dwellings was submitted in February 2017 by Urban & Civic, and is being considered by the Council. An outline planning application for up to 4,500 dwellings was submitted on adjoining land in May 2018 by RLW Estates, and is being considered by the Council.
Anticipated year for works to start on site:	2019-20
Anticipated year for development to be completed:	post 2033

1a	<p>Please confirm whether the site details, including Councils' assessment, set out above are still correct. If not, please provide updated details.</p>	<p>This response has been submitted by Urban&Civic (U&C), the Development Manager for Defence Infrastructure Organisation (DIO) tasked with bringing forward development as early as possible at Waterbeach Barracks and Airfield site (some 292 hectares of predominantly brownfield land). An Outline Planning Application for the Barracks and Airfield site was submitted in February 2016. U&C is committed to the submission of details for the first key phase soon after Outline Planning Permission is granted and the necessary investment to deliver early phase new build housing at scale. The full development period would extend beyond 2033.</p>
1b	<p>Please confirm if you are the correct contact for this site on an ongoing basis. If not, please provide updated contact details.</p>	

AVAILABILITY

2a	<p>Is the site available immediately for development?</p>	<p>Yes</p> <p><i>Available is defined as: the site is controlled by a housing developer who has expressed an intention to develop or the landowner has expressed an intention to sell.</i></p>
2b	<p>If not, why not? <i>e.g. is there an existing use on the site?</i></p>	<p>n/a</p>
2c	<p>If the site is not available immediately, when will it become available for development?</p>	<p>n/a</p>
2d	<p>Are you still undertaking any site assessment work? If so, please provide us with further details.</p>	<p>No</p>

2e	If your site is allocated, but does not yet have planning permission, when do you anticipate that you will submit a planning application or receive a decision on a submitted planning application?	Expected to go to Planning Committee for resolution in May 2019 and, if resolved to grant permission, outline planning permission granted following signing of S106 in June 2019.
----	--	---

2f	If your site has outline planning permission, but does not yet have detailed planning permission, when do you anticipate that you will submit a detailed (reserved matters) planning application or receive a decision on a submitted detailed (reserved matters) planning application?	n/a
----	--	-----

ACHIEVABILITY

3a	Is the development achievable and viable? If not, please provide details in responding to the questions below explaining how this will be overcome.	Yes - the development is achievable and viable. Viability discussions are at an advanced stage and the site can be made viable to deliver housing in the first five years subject to final agreement on affordable housing and other planning obligations. <i>Achievable is defined as: having a realistic prospect that housing will be delivered on site within five years.</i>
----	--	--

3b	Are there any constraints that could delay development? For all that apply, please provide specific details for your site and what impact these constraints will have on your timescales for delivery.	<p>Infrastructure and Access</p> <p>The submitted Transport Assessment (TA) (May 2018) and TA addendum (Oct 2018) contain details of the current highways and transport infrastructure. A package of highway and transport measures have been agreed with Cambridgeshire County Council to overcome highway capacity constraints and deliver and sustainable transport solution for up to 1,600 dwellings. Beyond 1,600 dwellings contributions will be made to strategic transport measures on the A10 corridor.</p> <p>Other physical infrastructure is outlined in the submitted Utilities and Physical Infrastructure Report (May 2018).</p> <p>Legal and Ownership</p> <p>No constraints. The site is in single ownership (Ministry of Defence) and development is being progressed by Urban&Civic.</p>
----	---	--

		<p>Discharge of Conditions</p> <p>Awaiting outline planning conditions.</p> <hr/> <p>Other (e.g. contamination)</p> <p>The submitted Environmental Statement (Feb 2017) and addendum (May 2018) with the outline planning application contain the various mitigation measures to address environmental impacts. These measures will be delivered via conditions and/or s106; or have been designed in to the parameters of the outline planning application.</p> <p>Each key phase of development will comprise a suite of framework documents and each reserved matter application will also include specific information or compliance statements to address the key technical and environmental matters.</p>
--	--	---

3c	<p>Are there any market or cost factors that could delay development? For all that apply, please provide specific details for your site and what impact these factors will have on your timescales for delivery.</p>	<p>Market Conditions</p> <p>U&C's market evidence shows favourable market conditions are likely to continue at least into the medium term, in terms of sales values, which further development at the earliest opportunity.</p> <hr/> <p>Site Preparation Costs</p> <p>Site preparation costs are included in the viability assessment. This is currently being discussed with South Cambridgeshire District Council but there are impediments to achieving a viable development at the earliest opportunity.</p> <hr/> <p>Infrastructure Costs</p> <p>Infrastructure costs are included in the viability assessment being discussed with South Cambridgeshire District Council but there is no obstacle to achieving a viable development.</p>
----	---	--

		<p>Planning Obligations</p> <p>A section 106 agreement is being drafted currently with a view to Heads of Terms being presented to planning committee in May 2019.</p>
--	--	---

3d	<p>How do you anticipate these constraints and factors will be overcome? When do you think these constraints and factors will be overcome?</p>	<p>U&C's Outline Planning Application includes specific details of the infrastructure required to achieve early delivery and robust process to achieve the full development.</p>
----	---	--

3e	<p>If your trajectory is dependent on certain assumptions, such as availability and timing of infrastructure, site preparation, submission of a planning application, a decision on a planning application or discharge of conditions, what are your assumptions?</p>	<ul style="list-style-type: none"> • Outline planning permission: June 2019 • Submission of Key phase 1 and infrastructure reserved matters: June 2019 • First enabling works Autumn 2019 onwards • First residential reserved matters application: early 2020 • First completions: 2020/2021
----	--	--

<p>DELIVERY TIMETABLE & HOUSING TRAJECTORY</p>

4a	<p>When do you estimate you will start works on site?</p>	<p>Autumn 2019</p>
----	--	--------------------

4b	<p>When do you estimate you will deliver the first housing completions?</p>	<p>2020/2021</p>
----	--	------------------

4c	<p>When do you estimate you will complete development of the site?</p>	<p>Post 2036</p>
----	---	------------------

4d	<p>Please complete the housing trajectory table [see final page] with details of your anticipated housing completions in future years.</p>	<p>[see final page]</p>
----	---	-------------------------

4e	<p>If your actual completions for 2017-2018 differ from the number anticipated in the previous published housing trajectory [see</p>	<p>Market Conditions</p> <p>n/a</p>
----	---	--

	final page], what is the reason? For all that apply, please provide specific details for your site and what impact this has had on your timescales for delivery.	Site Specific Reasons n/a
--	---	---

4f	If your projected completions for future years differ from the number anticipated in previous published housing trajectory [see final page], what is the reason? For all that apply, please provide specific details for your site and what impact this has had on your timescales for delivery.	Market Conditions More detailed viability work has been undertaken and considered with South Cambridgeshire District Council, and a revised trajectory agreed.
		Site Specific Reasons First completions now assumed to be 2020/2021 due to delay in outline planning decision.

COMMERCIALY SENSITIVE INFORMATION

5a	Have you provided any information that you would regard as commercially sensitive? If yes, please specify which answers this applies to.	No
5b	Please explain in detail how disclosure of this information would be detrimental to your organisation.	n/a

Please return to:

Email to: ldf@scambs.gov.uk

Post to: Jenny Nuttycombe, Senior Planning Policy Officer
Greater Cambridge Shared Planning
c/o South Cambridgeshire Hall
Cambourne Business Park
Cambourne
CB23 6EA

By no later than **22 March 2019**

Please complete the housing trajectory table below with details of your anticipated housing completions in future years:

All years are based on **financial years** i.e. 1 April – 31 March

	2017-18	2018-19	2019-20	2020-21	2021-22	2022-23	2023-24	2024-25	2025-26	2026-27	2027-28	2028-29	2029-30	2030-31	2031-32	2032-33	Post 2033
Housing trajectory published in December 2017	0	0	0	0	100	200	250	250	250	250	250	250	250	250	250	250	6200
Actual dwelling completions recorded	0																
Please provide your current best estimate of completions by year MARKET HOUSING (150	200	250	250	250	250	250	250	250	250	250	250	250	3,400 (up to 6,500 in total)
Please provide your current best estimate of completions by year AFFORDABLE HOUSING			Affordable housing proportion to be determined through viability discussions and conclusion of S106 agreement. Numbers above indicate total housing delivered (market and affordable)														

(Relates to Waterbeach barracks and Airfield only)

n/a = not available, this site was not included in the housing trajectory published in December 2017.

Questionnaire GC16b

Greater Cambridge Housing Trajectory Questionnaire

The Councils are subject to the Freedom of Information Act 2000 and Environmental Information Regulations 2004, and laws concerning the protection of personal information. If you consider that any of the information that you provide as part of your response is commercially sensitive or personal information, please identify it as such in question 5a and please explain in question 5b how disclosure would be detrimental to your organisation. The Councils cannot guarantee non-disclosure of this information, but will apply any relevant exemption where one is clearly engaged.

SITE DETAILS

Site:	WATERBEACH NEW TOWN
Ownership: e.g. housebuilder, developer, landowner	Developer / Landowner: Urban & Civic and RLW Estates
Planning Status: e.g. allocation, outline planning permission, detailed planning permission, resolution to grant planning permission	South Cambridgeshire Local Plan 2018 - Policy SS/6, S/0559/17/OL (pending, up to 6,500 dwellings) & S/2075/18/OL (pending, up to 4,500 dwellings) The site is allocated for the development of a sustainable new town of 8,000-9,000 dwellings. A Supplementary Planning Document for Waterbeach New Town was adopted by SCDC in February 2019.
Councils' assessment:	This is the Councils' assessment of progress towards delivery of this site based on our current knowledge: The site is allocated for the development of a sustainable new town of approximately 8,000-9,000 dwellings. An outline planning application for up to 6,500 dwellings was submitted in February 2017 by Urban & Civic, and is being considered by the Council. An outline planning application for up to 4,500 dwellings was submitted in May 2018 by RLW Estates, and is being considered by the Council.
Anticipated year for works to start on site:	2021-2022
Anticipated year for development to be completed:	post 2031

1a	Please confirm whether the site details, including Councils' assessment, set out above are still correct. If not, please provide updated details.	<p>This response is submitted by Boyer on behalf of RLW Estates</p> <p>The trajectory we have provided relates to the whole of the proposed allocation (Policy SS/6). It is acknowledged however that Urban and Civic (U&C), the development managers for Defence Infrastructure Organisation (DIO) in relation to the former Waterbeach barracks and airfield site, may</p>
----	--	--

	<p>take a different position on the build out rate for the site as a whole.</p> <p>This trajectory submission reflects the ongoing process and anticipated timescale for determination of the OPA for WNTE and subsequent reserved matters submissions. Differences between the trajectory now presented and that offered in earlier representations relate to the timescales associated with the ongoing planning application and the recently adopted of a Supplementary Planning Document (SPD).</p> <p>RLW Estates have welcomed the opportunity to engage constructively with the District Council, County Council and other stakeholders to inform the evolution of the proposals for Waterbeach New Town East (WNTE), and to contribute to the recently adopted SPD. With the outline planning application (OPA) for WNTE (Application Ref. S/2075/18/OL) and that for WNTW (Application Ref. S/0559/17/OL) currently under consideration by SCDC, timely delivery of a positive determination of the applications is critical to enabling commencement of development in line with the trajectory. It is anticipated that first housing completions would be delivered through Phase 1 in 2021.</p> <p>Continued constructive engagement and support from SCDC is again welcomed to ensure that delivery can be met as anticipated, and is not delayed by issues of ransom (on all parts of the site) or any associated arbitration process that would need to be undertaken. It is in the Council's gift to take positive and decisive action to prevent this and ensure that this comprehensive development of both sites can come forward in the timescales projected.</p> <p>The phasing plans initially focus around the Station Quarter, they show how this complex and important part of the masterplan would change over time while</p>
--	---

		<p>establishing the quality of place from the earliest phases.</p> <p>The phasing plan set out within the current OPA details that delivery would be lower in early year to account for site start-up and first delivery of infrastructure. Delivery rates would increase in subsequent years and at least 2,900 dwellings could be completed at WNTe by 2034, which would provide at least 6,300 dwellings across the whole allocation site in this period.</p>
1b	Please confirm if you are the correct contact for this site on an ongoing basis. If not, please provide updated contact details.	

AVAILABILITY

2a	Is the site available immediately for development?	Yes
	<i>Available is defined as: the site is controlled by a housing developer who has expressed an intention to develop or the landowner has expressed an intention to sell.</i>	
2b	If not, why not? <i>e.g. is there an existing use on the site?</i>	n/a
2c	If the site is not available immediately, when will it become available for development?	n/a
2d	Are you still undertaking any site assessment work? If so, please provide us with further details.	Detailed site surveys have been undertaken to inform a robust OPA and the proposed infrastructure phasing has been completed in consultation and collaboration with stakeholders and the community.
2e	If your site is allocated, but does not yet have planning permission, when do you anticipate that you will submit a planning application or receive a decision on a submitted planning application?	The OPA for WNTe was submitted in May 2018. Following close dialogue with Officers and other stakeholders, revisions to the applications are to be submitted imminently, and it is anticipated that a resolution will be made by May 2019.

2f	<p>If your site has outline planning permission, but does not yet have detailed planning permission, when do you anticipate that you will submit a detailed (reserved matters) planning application or receive a decision on a submitted detailed (reserved matters) planning application?</p>	n/a
----	---	-----

ACHIEVABILITY

3a	<p>Is the development achievable and viable? If not, please provide details in responding to the questions below explaining how this will be overcome.</p>	<p>Work to date on the market potential and cost planning has shown that development is both achievable and viable. The site is controlled by only two key parties: RLW Estates and U&C/DIO on the former barracks and airfield site.</p> <p><i>Achievable is defined as: having a realistic prospect that housing will be delivered on site within five years.</i></p>
----	---	---

3b	<p>Are there any constraints that could delay development? For all that apply, please provide specific details for your site and what impact these constraints will have on your timescales for delivery.</p>	<p>Infrastructure and Access Local Plan Policy SS/6 and the Waterbeach New Town SPD require comprehensive development having regard to both infrastructure and access considerations.</p> <p>Legal and Ownership Early completion will require east and west phases of development on both landholdings. This will be fundamental to the comprehensive planning of the site, early delivery of the station and a sustainable travel strategy.</p> <p>RLW Estates have expressed concerns over the potential for delay and viability impact to result from the allowance of a ransom situation arising (on any part of the strategic allocation). It is considered that this could be addressed through considered and decisive action from the LPA. In turn, such a situation could reduce the overall levels of affordable housing achieved with knock-on impacts to rates of delivery overall.</p> <p>Discharge of Conditions These are to be progressed following the grant of Outline Planning Permission alongside/subsequent to reserved matters applications, but no reason to consider these as a constraint.</p>
----	--	--

		<p>Other (e.g. contamination)</p> <p>Detailed site surveys have been undertaken. No other physical, legal or ownership constraints that would prevent or delay development have been identified but, as with any strategic scale site, a range of mitigation measures will need to be implemented as identified in the current OPA.</p>
--	--	--

3c	<p>Are there any market or cost factors that could delay development? For all that apply, please provide specific details for your site and what impact these factors will have on your timescales for delivery.</p>	<p>Market Conditions</p> <p>RLW and U&C evidence is consistent in showing that favourable market conditions are likely to continue at least into the medium term, in terms of sales values, which further supports development at the earliest opportunity.</p>
		<p>Site Preparation Costs</p> <p>None that would delay development.</p>
		<p>Infrastructure Costs</p> <p>Funding packages for the A10 improvements and options for station connections funding are currently under discussion. None that would necessarily delay development.</p>
		<p>Planning Obligations</p> <p>S106 Heads of Terms were submitted with the OPA; ongoing process of discussing with the LPA and other stakeholders in tandem with dialogue on viability assessment. None that would delay development.</p>

3d	<p>How do you anticipate these constraints and factors will be overcome? When do you think these constraints and factors will be overcome?</p>	<p>See section 3c above.</p>
----	---	------------------------------

3e	<p>If your trajectory is dependent on certain assumptions, such as availability and timing of infrastructure, site preparation, submission of a planning application, a decision on a planning application or discharge of conditions, what are your assumptions?</p>	<p>RLW is working with the Council in the context of the current OPA and timescales for its determination, to establish a programme for the availability and timing of infrastructure to support the development.</p>
----	--	---

<p>DELIVERY TIMETABLE & HOUSING TRAJECTORY</p>

4a	When do you estimate you will start works on site?	Aspiration for the station to be completed by December 2021. It is anticipated that delivery of residential development will start on the site in 2020, based on the anticipated timescales for determination of the current OPA and the subsequent submission of reserved matters and discharge of conditions, which influence when first residential units will be delivered. We understand that U&C may be indicating earlier completions on DIO land based on their strategy to delivery private rented sector dwellings and to convert existing buildings to residential units. It will be for U&C to detail and justify their early delivery strategy.
4b	When do you estimate you will deliver the first housing completions?	It is anticipated that first housing completions would be delivered through Phase 1 in 2021.
4c	When do you estimate you will complete development of the site?	Post 2033
4d	Please complete the housing trajectory table [see final page] with details of your anticipated housing completions in future years.	[see final page]
4e	If your actual completions for 2017-2018 differ from the number anticipated in the previous published housing trajectory [see final page], what is the reason? For all that apply, please provide specific details for your site and what impact this has had on your timescales for delivery.	Market Conditions n/a
		Site Specific Reasons n/a
4f	If your projected completions for future years differ from the number anticipated in previous published housing trajectory [see	Market Conditions n/a

	<p>final page], what is the reason? For all that apply, please provide specific details for your site and what impact this has had on your timescales for delivery.</p>	<p>Site Specific Reasons</p> <p>We have indicated first completions in 2021 in light of the timescale for the determination of the current OPA and subsequent RM and discharge of conditions. Please see paragraph 1a above for justification.</p>
--	--	---

<p>COMMERCIALLY SENSITIVE INFORMATION</p>
--

<p>5a</p>	<p>Have you provided any information that you would regard as commercially sensitive? If yes, please specify which answers this applies to.</p>	<p>No</p>
<p>5b</p>	<p>Please explain in detail how disclosure of this information would be detrimental to your organisation.</p>	<p>n/a</p>

Please return to:

Email to: ldf@scambs.gov.uk

Post to: Jenny Nuttycombe, Senior Planning Policy Officer
 Greater Cambridge Shared Planning
 c/o South Cambridgeshire Hall
 Cambourne Business Park
 Cambourne
 CB23 6EA

By no later than **22 March 2019**

Please complete the housing trajectory table below with details of your anticipated housing completions in future years:

All years are based on **financial years** i.e. 1 April – 31 March

	2017-18	2018-19	2019-20	2020-21	2021-22	2022-23	2023-24	2024-25	2025-26	2026-27	2027-28	2028-29	2029-30	2030-31	2031-32	2032-33	Post 2033
Housing trajectory published in December 2017	0	0	0	0	100	200	250	250	250	250	250	250	250	250	250	250	6200
Actual dwelling completions recorded	0																
Please provide your current best estimate of completions by year MARKET HOUSING (*1)				150	400	400	475	475	500	500	500	500	500	500	500	500	5100
Please provide your current best estimate of completions by year AFFORDABLE HOUSING (*2)																	

*1 RLW considers that first delivery will occur in 2020/21 which represents fast track delivery. Early planning applications, including for the station relocation, have been submitted to achieve this. U&C as Development Managers for the DIO land may take a different stance on the rate of development on site. RLW acknowledge there may be some limited scope for earlier delivery of homes on DIO land as a

result of conversions of existing buildings within the Barracks and it is acknowledged that planning permission already exists for conversion of the barrack blocks to be used as C2 residential accommodation for Papworth hospital staff, comprising 27 residential units (235 beds).

- *2 We propose a policy compliant affordable housing provision but it is not possible at this stage to indicate a tenure split for projected completions on an annual basis. Affordable housing phasing / delivery rates and timescales will be discussed and agreed at a later date. The completions figures provided here are therefore for all tenure

Questionnaire GC17

Greater Cambridge Housing Trajectory Questionnaire

The Councils are subject to the Freedom of Information Act 2000 and Environmental Information Regulations 2004, and laws concerning the protection of personal information. If you consider that any of the information that you provide as part of your response is commercially sensitive or personal information, please identify it as such in question 5a and please explain in question 5b how disclosure would be detrimental to your organisation. The Councils cannot guarantee non-disclosure of this information, but will apply any relevant exemption where one is clearly engaged.

SITE DETAILS

Site:	BOURN AIRFIELD NEW VILLAGE
Ownership: e.g. housebuilder, developer, landowner	Developer / Landowner: Countryside Properties (UK) Limited and The Taylor Family
Planning Status: e.g. allocation, outline planning permission, detailed planning permission, resolution to grant planning permission	South Cambridgeshire Local Plan 2018 - Policy SS/7 & S/3440/18/OL (pending, approximately 3,500 dwellings) The site is allocated for the development of a new village of approximately 3,500 dwellings. A Supplementary Planning Document is being prepared.
Councils' assessment:	This is the Councils' assessment of progress towards delivery of this site based on our current knowledge: The site is allocated for the development of a new village of approximately 3,500 dwellings. An outline planning application for approximately 3,500 dwellings was submitted in September 2018, and is being considered by the Council. We have previously been advised that the first housing completions are anticipated in early 2020.
Anticipated year for works to start on site:	2021-2022
Anticipated year for development to be completed:	post 2031

1a	Please confirm whether the site details, including Councils' assessment, set out above are still correct. If not, please provide updated details.	The details are correct.
1b	Please confirm if you are the correct contact for this site on an ongoing basis. If not, please provide updated contact details.	

AVAILABILITY		
---------------------	--	--

2a	Is the site available immediately for development?	Yes
	<i>Available is defined as: the site is controlled by a housing developer who has expressed an intention to develop or the landowner has expressed an intention to sell.</i>	

2b	If not, why not? <i>e.g. is there an existing use on the site?</i>	
----	--	--

2c	If the site is not available immediately, when will it become available for development?	
----	---	--

2d	Are you still undertaking any site assessment work? If so, please provide us with further details.	An going programme of ecological surveys are being undertaken on the site to support future development. All other site assessment work forms part of the submitted planning application.
----	---	---

2e	If your site is allocated, but does not yet have planning permission, when do you anticipate that you will submit a planning application or receive a decision on a submitted planning application?	It is anticipated that the application will go to the Council's Planning Committee in October 2019, with the legal agreement to be signed late 2019.
----	--	--

2f	If your site has outline planning permission, but does not yet have detailed planning permission, when do you anticipate that you will submit a detailed (reserved matters) planning application or receive a decision on a submitted detailed (reserved matters) planning application?	Reserved matters will be submitted shortly following the grant of planning permission.
----	--	--

ACHIEVABILITY		
----------------------	--	--

3a	Is the development achievable and viable? If not, please provide details in responding to the questions below explaining how this will be overcome.	Yes
----	--	-----

	<i>Achievable is defined as: having a realistic prospect that housing will be delivered on site within five years.</i>
--	--

3b	<p>Are there any constraints that could delay development? For all that apply, please provide specific details for your site and what impact these constraints will have on your timescales for delivery.</p>	<p>Infrastructure and Access</p> <p>Please provide details: No</p>
		<p>Legal and Ownership</p> <p>Please provide details: No</p>
		<p>Discharge of Conditions</p> <p>Please provide details: No</p>
		<p>Other (e.g. contamination)</p> <p>Please provide details: No</p>

3c	<p>Are there any market or cost factors that could delay development? For all that apply, please provide specific details for your site and what impact these factors will have on your timescales for delivery.</p>	<p>Market Conditions</p> <p>Please provide details: No</p>
		<p>Site Preparation Costs</p> <p>Please provide details: No</p>
		<p>Infrastructure Costs</p> <p>Please provide details: No</p>
		<p>Planning Obligations</p> <p>Please provide details: No</p>

3d	How do you anticipate these constraints and factors will be overcome? When do you think these constraints and factors will be overcome?	
----	--	--

3e	If your trajectory is dependent on certain assumptions, such as availability and timing of infrastructure, site preparation, submission of a planning application, a decision on a planning application or discharge of conditions, what are your assumptions?	It is assumed that planning permission will be granted by the start of 2020. Housebuilding is expected to commence in early 2021, following a year of site infrastructure works.
----	---	--

DELIVERY TIMETABLE & HOUSING TRAJECTORY		
--	--	--

4a	When do you estimate you will start works on site?	Spring 2020
----	---	-------------

4b	When do you estimate you will deliver the first housing completions?	Early 2022
----	---	------------

4c	When do you estimate you will complete development of the site?	Circa 2042
----	--	------------

4d	Please complete the housing trajectory table [see final page] with details of your anticipated housing completions in future years.	[see final page]
----	--	------------------

4e	If your actual completions for 2017-2018 differ from the number anticipated in the previous published housing trajectory [see final page], what is the reason? For all that apply, please provide specific details for your site and what impact this has had on your timescales for delivery.	Market Conditions Please provide details:
		Site Specific Reasons Please provide details:

4f	<p>If your projected completions for future years differ from the number anticipated in previous published housing trajectory [see final page], what is the reason? For all that apply, please provide specific details for your site and what impact this has had on your timescales for delivery.</p>	<p>Market Conditions</p> <p>Please provide details:</p>
		<p>Site Specific Reasons</p> <p>Please provide details:</p>

COMMERCIALLY SENSITIVE INFORMATION

5a	<p>Have you provided any information that you would regard as commercially sensitive? If yes, please specify which answers this applies to.</p>	No
5b	<p>Please explain in detail how disclosure of this information would be detrimental to your organisation.</p>	

Please return to:

Email to: ldf@scambs.gov.uk

Post to: Jenny Nuttycombe, Senior Planning Policy Officer
 Greater Cambridge Shared Planning
 c/o South Cambridgeshire Hall
 Cambourne Business Park
 Cambourne
 CB23 6EA

By no later than **22 March 2019**

Please complete the housing trajectory table below with details of your anticipated housing completions in future years:

All years are based on **financial years** i.e. 1 April – 31 March

	2017-18	2018-19	2019-20	2020-21	2021-22	2022-23	2023-24	2024-25	2025-26	2026-27	2027-28	2028-29	2029-30	2030-31	2031-32	2032-33	Post 2033
Housing trajectory published in December 2017	0	0	0	0	60	100	150	150	150	150	150	150	150	150	150	150	1840
Actual dwelling completions recorded	0																
Please provide your current best estimate of completions by year MARKET HOUSING																	
Please provide your current best estimate of completions by year AFFORDABLE HOUSING																	

Commented [A1]: The housing trajectory stated here remains, provided that planning permission for the site is granted by the end of 2019. For the purposes of the Council's housing trajectory projections we would assume at this stage that the site will provide a policy compliant level of affordable housing – with the tenure split to be decided.

n/a = not available, this site was not included in the housing trajectory published in December 2017.

Questionnaire GC18

Greater Cambridge Housing Trajectory Questionnaire

The Councils are subject to the Freedom of Information Act 2000 and Environmental Information Regulations 2004, and laws concerning the protection of personal information. If you consider that any of the information that you provide as part of your response is commercially sensitive or personal information, please identify it as such in question 5a and please explain in question 5b how disclosure would be detrimental to your organisation. The Councils cannot guarantee non-disclosure of this information, but will apply any relevant exemption where one is clearly engaged.

SITE DETAILS

Site:	CAMBOURNE WEST (LAND NORTH WEST OF LOWER CAMBOURNE)
Ownership: e.g. housebuilder, developer, landowner	Housebuilders: Taylor Wimpey & Bovis Homes
Planning Status: e.g. allocation, outline planning permission, detailed planning permission, resolution to grant planning permission	South Cambridgeshire Local Plan 2018 - Policy SS/8 & S/2903/14/OL (up to 2,350 dwellings) The site has outline planning permission for up to 2,350 dwellings.
Councils' assessment:	This is the Councils' assessment of progress towards delivery of this site based on our current knowledge: Part of this site is allocated for the development of a sustainable, forth linked village to Cambourne with a capacity of approximately 1,200 dwellings. Outline planning permission for a larger site with a capacity of up to 2,350 dwellings was granted in December 2017. A condition on the planning permission allows two years for the submission of the first reserved matters planning application; therefore the first reserved matters planning application would need to be submitted by December 2019. We have previously been advised that the first dwellings could be completed in 2019-2020 and up to 220 dwellings per year could be delivered.
Anticipated year for works to start on site:	2019-2020
Anticipated year for development to be completed:	post 2031

1a	Please confirm whether the site details, including Councils' assessment, set out above are still correct. If not, please provide updated details.	Yes
----	--	-----

1b	Please confirm if you are the correct contact for this site on an ongoing basis. If not, please provide updated contact details.	
----	---	--

AVAILABILITY

2a	Is the site available immediately for development?	YES
	<i>Available is defined as: the site is controlled by a housing developer who has expressed an intention to develop or the landowner has expressed an intention to sell.</i>	

2b	If not, why not? <i>e.g. is there an existing use on the site?</i>	
----	--	--

2c	If the site is not available immediately, when will it become available for development?	
----	---	--

2d	Are you still undertaking any site assessment work? If so, please provide us with further details.	
----	---	--

2e	If your site is allocated, but does not yet have planning permission, when do you anticipate that you will submit a planning application or receive a decision on a submitted planning application?	
----	--	--

2f	If your site has outline planning permission, but does not yet have detailed planning permission, when do you anticipate that you will submit a detailed (reserved matters) planning application or receive a decision on a submitted detailed (reserved matters) planning application?	RMA to be submitted in April 2019
----	--	-----------------------------------

ACHIEVABILITY

3a	<p>Is the development achievable and viable? If not, please provide details in responding to the questions below explaining how this will be overcome.</p>	<p>YES</p>
<p><i>Achievable is defined as: having a realistic prospect that housing will be delivered on site within five years.</i></p>		

3b	<p>Are there any constraints that could delay development? For all that apply, please provide specific details for your site and what impact these constraints will have on your timescales for delivery.</p>	<p>Infrastructure and Access</p> <p>Access is via a "78 works at A1198 and a S38 at sheepfold lane.</p> <hr/> <p>Legal and Ownership</p> <p>The site is controlled via an option however land purchase has not taken place, and can not, until approval of the first housing RMA</p> <hr/> <p>Discharge of Conditions</p> <p>Please provide details:</p> <hr/> <p>Other (e.g. contamination)</p> <p>Please provide details:</p>
----	--	---

3c	<p>Are there any market or cost factors that could delay development? For all that apply, please provide specific details for your site and what impact these factors will have on your timescales for delivery.</p>	<p>Market Conditions</p> <p>Please provide details:</p> <hr/> <p>Site Preparation Costs</p> <p>Please provide details:</p> <hr/> <p>Infrastructure Costs</p> <p>Please provide details:</p>
----	---	--

		<p>Planning Obligations</p> <p>Please provide details:</p>
--	--	---

3d	<p>How do you anticipate these constraints and factors will be overcome? When do you think these constraints and factors will be overcome?</p>	
----	---	--

3e	<p>If your trajectory is dependent on certain assumptions, such as availability and timing of infrastructure, site preparation, submission of a planning application, a decision on a planning application or discharge of conditions, what are your assumptions?</p>	
----	--	--

DELIVERY TIMETABLE & HOUSING TRAJECTORY		
--	--	--

4a	<p>When do you estimate you will start works on site?</p>	September 2019
----	--	----------------

4b	<p>When do you estimate you will deliver the first housing completions?</p>	September 2020
----	--	----------------

4c	<p>When do you estimate you will complete development of the site?</p>	2032
----	---	------

4d	<p>Please complete the housing trajectory table [see final page] with details of your anticipated housing completions in future years.</p>	[see final page]
----	---	------------------

4e	<p>If your actual completions for 2017-2018 differ from the number anticipated in the previous published housing trajectory [see final page], what is the</p>	<p>Market Conditions</p> <p>Please provide details:</p>
----	--	--

	reason? For all that apply, please provide specific details for your site and what impact this has had on your timescales for delivery.	Site Specific Reasons Please provide details:
--	--	---

4f	If your projected completions for future years differ from the number anticipated in previous published housing trajectory [see final page], what is the reason? For all that apply, please provide specific details for your site and what impact this has had on your timescales for delivery.	Market Conditions Please provide details:
		Site Specific Reasons Please provide details:

COMMERCIALLY SENSITIVE INFORMATION

5a	Have you provided any information that you would regard as commercially sensitive? If yes, please specify which answers this applies to.	
5b	Please explain in detail how disclosure of this information would be detrimental to your organisation.	

Please return to:

Email to: ldf@scambs.gov.uk

Post to: Jenny Nuttycombe, Senior Planning Policy Officer
Greater Cambridge Shared Planning
c/o South Cambridgeshire Hall
Cambourne Business Park
Cambourne
CB23 6EA

By no later than **20 March 2019**

Please complete the housing trajectory table below with details of your anticipated housing completions in future years:

All years are based on **financial years** i.e. 1 April – 31 March

	2017-18	2018-19	2019-20	2020-21	2021-22	2022-23	2023-24	2024-25	2025-26	2026-27	2027-28	2028-29	2029-30	2030-31	2031-32	2032-33	Post 2033
Housing trajectory published in December 2017	0	0	25	130	150	150	150	150	150	150	150	150	150	150	150	150	395
Actual dwelling completions recorded	0																
Please provide your current best estimate of completions by year MARKET HOUSING		0	0	25	200	200	200	200	200	200	200	200	250				
Please provide your current best estimate of completions by year AFFORDABLE HOUSING		0	0	25	50	50	50	50	50	50	50	60	50				

n/a = not available, this site was not included in the housing trajectory published in December 2017.

Email GC19

From: Pegasus Group

Sent: 19 March 2019 16:59

Subject: RE: Greater Cambridge Housing Trajectory - Cambourne West (land within the Business Park) (GC19)

I have raised this with my client and although they recognise that importance of providing this information to the LPA they are not presently in a position to provide the numbers of completions that you are after.

Email SC2

From: Carter Jonas
Sent: 21 March 2019 10:56
Subject: RE: Orchard Park - parcel L2 (SC2)

Yes, happy with the below.

Sent: 21 March 2019 10:51
To: Carter Jonas
Subject: Orchard Park - parcel L2

Thanks for calling me back today.

We ideally need confirmation in writing of delivery times in order to satisfy a need to show evidence of our 5 year housing supply. In light of this can you confirm the following discussed in our telephone conversation:

Orchard Park - Parcel L2:

This site currently has planning permission. However, due to viability issues, the scheme is being varied and is due to be determined in a couple of months. The dwelling size is anticipated to remain at 63. Should the permission all be satisfactory, the build is assumed to take around 18 months to achieve, with delivery due in the latter part of 2021/early 2022. To date no dwellings have begun construction.

Questionnaire SC5

Greater Cambridge Housing Trajectory Questionnaire

The Councils are subject to the Freedom of Information Act 2000 and Environmental Information Regulations 2004, and laws concerning the protection of personal information. If you consider that any of the information that you provide as part of your response is commercially sensitive or personal information, please identify it as such in question 5a and please explain in question 5b how disclosure would be detrimental to your organisation. The Councils cannot guarantee non-disclosure of this information, but will apply any relevant exemption where one is clearly engaged.

SITE DETAILS

Site:	FULBOURN & IDA DARWIN HOSPITALS
Ownership: e.g. housebuilder, developer, landowner	Landowner: Cambridgeshire & Peterborough NHS Foundation
Planning Status: e.g. allocation, outline planning permission, detailed planning permission, resolution to grant planning permission	South Cambridgeshire Local Plan 2018 - Policy H/3, S/1066/13 (development brief) & S/0670/17/OL (resolved to grant, up to 203 dwellings) The Council's planning committee in August 2017 gave officers delegated powers to approve an outline planning application for up to 203 dwellings, subject to the prior completion of a s106 agreement.
Councils' assessment:	<p>This is the Councils' assessment of progress towards delivery of this site based on our current knowledge:</p> <p>The Council's planning committee in August 2017 gave officers delegated powers to approve an outline planning application for up to 203 dwellings, subject to the prior completion of a s106 agreement. The application proposes that the development is split into two phases to allow the immediate redevelopment of the majority of the site, with a small number of buildings retained for ongoing use by the NHS Trust until they are no longer required or the accommodation has been relocated elsewhere. The proposed conditions to be attached to the planning permission will allow the landowner three years for the submission of reserved matters planning application(s) for phase 1, eight years for the submission of reserved matters planning application(s) for phase 2, and two years for development to start from the approval of the detailed planning permissions for each phase. We have previously been advised that it was anticipated that the first 150 dwellings would be completed within five years.</p>
Anticipated year for works to start on site:	2020-2021
Anticipated year for development to be completed:	2027-2028

1a	Please confirm whether the site details, including Councils' assessment, set out above are still correct. If not, please provide updated details.	Phase 1 start on site 2020/21(150 dwellings) Phase 2 start on site 2023/24 (53 dwellings) Development completed 2024/25
1b	Please confirm if you are the correct contact for this site on an ongoing basis. If not, please provide updated contact details.	

AVAILABILITY

2a	Is the site available immediately for development?	yes
	<i>Available is defined as: the site is controlled by a housing developer who has expressed an intention to develop or the landowner has expressed an intention to sell.</i>	
2b	If not, why not? <i>e.g. is there an existing use on the site?</i>	
2c	If the site is not available immediately, when will it become available for development?	
2d	Are you still undertaking any site assessment work? If so, please provide us with further details.	Demolition of existing buildings
2e	If your site is allocated, but does not yet have planning permission, when do you anticipate that you will submit a planning application or receive a decision on a submitted planning application?	Resolution to grant has been given and awaiting the section 106 agreement to be signed imminently

2f	<p>If your site has outline planning permission, but does not yet have detailed planning permission, when do you anticipate that you will submit a detailed (reserved matters) planning application or receive a decision on a submitted detailed (reserved matters) planning application?</p>	2019/20
----	---	---------

ACHIEVABILITY

3a	<p>Is the development achievable and viable? If not, please provide details in responding to the questions below explaining how this will be overcome.</p>	yes
<p><i>Achievable is defined as: having a realistic prospect that housing will be delivered on site within five years.</i></p>		

3b	<p>Are there any constraints that could delay development? For all that apply, please provide specific details for your site and what impact these constraints will have on your timescales for delivery.</p>	<p>Infrastructure and Access</p> <p>N/R</p>
		<p>Legal and Ownership</p> <p>N/R</p>
		<p>Discharge of Conditions</p> <p>N/R</p>
		<p>Other (e.g. contamination)</p> <p>N/R</p>

3c	<p>Are there any market or cost factors that could delay development? For all that apply, please provide specific details for your site and what impact these factors will have on</p>	<p>Market Conditions</p> <p>N/R</p>
		<p>Site Preparation Costs</p> <p>N/R</p>

	your timescales for delivery.	Infrastructure Costs N/R:
		Planning Obligations N/R

3d	How do you anticipate these constraints and factors will be overcome? When do you think these constraints and factors will be overcome?	N/R
----	--	-----

3e	If your trajectory is dependent on certain assumptions, such as availability and timing of infrastructure, site preparation, submission of a planning application, a decision on a planning application or discharge of conditions, what are your assumptions?	Decision notice issued Spring 2019. Contract exchanged with housebuilder Summer 2019. RM submission Autumn/Winter 2019
----	---	--

DELIVERY TIMETABLE & HOUSING TRAJECTORY
--

4a	When do you estimate you will start works on site?	2020
----	---	------

4b	When do you estimate you will deliver the first housing completions?	End of 2020
----	---	-------------

4c	When do you estimate you will complete development of the site?	2024/25
----	--	---------

4d	Please complete the housing trajectory table [see final page] with details of your anticipated housing completions in future years.	[see final page]
----	--	-------------------------

4e	If your actual completions for 2017-2018 differ from the number anticipated in the previous published housing trajectory [see	Market Conditions N/R
----	--	-------------------------------------

	final page], what is the reason? For all that apply, please provide specific details for your site and what impact this has had on your timescales for delivery.	Site Specific Reasons N/R
--	---	---

4f	If your projected completions for future years differ from the number anticipated in previous published housing trajectory [see final page], what is the reason? For all that apply, please provide specific details for your site and what impact this has had on your timescales for delivery.	Market Conditions N/R
		Site Specific Reasons N/R

COMMERCIALLY SENSITIVE INFORMATION

5a	Have you provided any information that you would regard as commercially sensitive? If yes, please specify which answers this applies to.	N/R
5b	Please explain in detail how disclosure of this information would be detrimental to your organisation.	N/R

Please return to:

Email to: ldf@scambs.gov.uk

Post to: Jenny Nuttycombe, Senior Planning Policy Officer
Greater Cambridge Shared Planning
c/o South Cambridgeshire Hall
Cambourne Business Park
Cambourne
CB23 6EA

By no later than 18 March 2019

Please complete the housing trajectory table below with details of your anticipated housing completions in future years:

All years are based on **financial years** i.e. 1 April – 31 March

	2017-18	2018-19	2019-20	2020-21	2021-22	2022-23	2023-24	2024-25	2025-26	2026-27	2027-28	2028-29	2029-30	2030-31	2031-32	2032-33	Post 2033
Housing trajectory published in December 2017	0	0	0	50	50	50	0	0	0	0	53	0	0	0	0	0	0
Actual dwelling completions recorded	0																
Please provide your current best estimate of completions by year MARKET HOUSING				30	30	30		32									
Please provide your current best estimate of completions by year AFFORDABLE HOUSING				20	20	20		21									

n/a = not available, this site was not included in the housing trajectory published in December 2017.

Email SC7

From: Flagship Group

Sent: 13 March 2019 10:36

Subject: RE: Greater Cambridge Housing Trajectory - Papworth West-Central - south of Church Lane (SC7)

Phase	Plots	Date
1	12/13/14 (showrooms)	01/04/2020
2	15-19	01/05/2020
2	20-23	12/05/2020
3	24-29	01/08/2020
4	7-11	01/10/2020
4	30-33	12/10/2020
5	3-6 and 34-36	01/11/2020
6	1-2 and 37-40	05/01/2020
7	47-50	01/02/2021
7	45-46 and 51-53	01/02/2021

Questionnaire SC8

Greater Cambridge Housing Trajectory Questionnaire

The Councils are subject to the Freedom of Information Act 2000 and Environmental Information Regulations 2004, and laws concerning the protection of personal information. If you consider that any of the information that you provide as part of your response is commercially sensitive or personal information, please identify it as such in question 5a and please explain in question 5b how disclosure would be detrimental to your organisation. The Councils cannot guarantee non-disclosure of this information, but will apply any relevant exemption where one is clearly engaged.

SITE DETAILS

Site:	PAPWORTH WEST-CENTRAL - CATHOLIC CHUCH SITE
Ownership: e.g. housebuilder, developer, landowner	Landowner: Roman Catholic Diocese of East Anglia
Planning Status: e.g. allocation, outline planning permission, detailed planning permission, resolution to grant planning permission	South Cambridgeshire Local Plan 2018 - Policy H/4 & S/0089/16/FL (4 dwellings) The site has detailed planning permission for 4 dwellings.
Councils' assessment:	This is the Councils' assessment of progress towards delivery of this site based on our current knowledge: At March 2018, no construction had started on site. We have previously been advised that it was anticipated that the development would be completed in late 2019 / early 2020.
Anticipated year for works to start on site:	2019-2020
Anticipated year for development to be completed:	2019-2020

1a	Please confirm whether the site details, including Councils' assessment, set out above are still correct. If not, please provide updated details.	Y
1b	Please confirm if you are the correct contact for this site on an ongoing basis. If not, please provide updated contact details.	

AVAILABILITY

2a	Is the site available immediately for development?	Y
	<i>Available is defined as: the site is controlled by a housing developer who has expressed an intention to develop or the landowner has expressed an intention to sell.</i>	

2b	If not, why not? <i>e.g. is there an existing use on the site?</i>	-
----	--	---

2c	If the site is not available immediately, when will it become available for development?	-
----	---	---

2d	Are you still undertaking any site assessment work? If so, please provide us with further details.	No
----	---	----

2e	If your site is allocated, but does not yet have planning permission, when do you anticipate that you will submit a planning application or receive a decision on a submitted planning application?	N/A
----	--	-----

2f	If your site has outline planning permission, but does not yet have detailed planning permission, when do you anticipate that you will submit a detailed (reserved matters) planning application or receive a decision on a submitted detailed (reserved matters) planning application?	-
----	--	---

ACHIEVABILITY

3a	Is the development achievable and viable? If not, please provide details in responding to the questions below explaining how this will be overcome.	Yes
	<i>Achievable is defined as: having a realistic prospect that housing will be delivered on site within five years.</i>	

3b	<p>Are there any constraints that could delay development? For all that apply, please provide specific details for your site and what impact these constraints will have on your timescales for delivery.</p>	<p>Infrastructure and Access</p> <p>Please provide details:</p>
		<p>Legal and Ownership</p> <p>Please provide details:</p>
		<p>Discharge of Conditions</p> <p>Please provide details:</p>
		<p>Other (e.g. contamination)</p> <p>Please provide details:</p>

3c	<p>Are there any market or cost factors that could delay development? For all that apply, please provide specific details for your site and what impact these factors will have on your timescales for delivery.</p>	<p>Market Conditions</p> <p>Please provide details:</p>
		<p>Site Preparation Costs</p> <p>Please provide details:</p>
		<p>Infrastructure Costs</p> <p>Please provide details:</p>
		<p>Planning Obligations</p> <p>Please provide details:</p>

3d	<p>How do you anticipate these constraints and factors will be overcome? When do you think these constraints and factors will be overcome?</p>	-
----	---	---

3e	If your trajectory is dependent on certain assumptions, such as availability and timing of infrastructure, site preparation, submission of a planning application, a decision on a planning application or discharge of conditions, what are your assumptions?	N/A
----	--	-----

DELIVERY TIMETABLE & HOUSING TRAJECTORY		
--	--	--

4a	When do you estimate you will start works on site?	2019-2020
----	--	-----------

4b	When do you estimate you will deliver the first housing completions?	2020
----	--	------

4c	When do you estimate you will complete development of the site?	2020
----	---	------

4d	Please complete the housing trajectory table [see final page] with details of your anticipated housing completions in future years.	[see final page]
----	---	------------------

4e	If your actual completions for 2017-2018 differ from the number anticipated in the previous published housing trajectory [see final page], what is the reason? For all that apply, please provide specific details for your site and what impact this has had on your timescales for delivery.	Market Conditions Please provide details:
		Site Specific Reasons Please provide details:

4f	If your projected completions for future years differ from the number anticipated in previous published housing trajectory [see	Market Conditions Please provide details:
----	---	---

<p>final page], what is the reason? For all that apply, please provide specific details for your site and what impact this has had on your timescales for delivery.</p>	<p>Site Specific Reasons</p> <p>Please provide details:</p>
--	--

<p>COMMERCIALLY SENSITIVE INFORMATION</p>
--

<p>5a</p>	<p>Have you provided any information that you would regard as commercially sensitive? If yes, please specify which answers this applies to.</p>	
<p>5b</p>	<p>Please explain in detail how disclosure of this information would be detrimental to your organisation.</p>	

Please return to:

Email to: ldf@scambs.gov.uk

Post to: Jenny Nuttycombe, Senior Planning Policy Officer
 Greater Cambridge Shared Planning
 c/o South Cambridgeshire Hall
 Cambourne Business Park
 Cambourne
 CB23 6EA

By no later than 18 March 2019

Please complete the housing trajectory table below with details of your anticipated housing completions in future years:

All years are based on **financial years** i.e. 1 April – 31 March

	2017-18	2018-19	2019-20	2020-21	2021-22	2022-23	2023-24	2024-25	2025-26	2026-27	2027-28	2028-29	2029-30	2030-31	2031-32	2032-33	Post 2033
Housing trajectory published in December 2017	0	0	4	0	0	0	0	0	0	0	0	0	0	0	0	0	0
Actual dwelling completions recorded	0	/	/	/	/	/	/	/	/	/	/	/	/	/	/	/	/
Please provide your current best estimate of completions by year MARKET HOUSING	/		4														
Please provide your current best estimate of completions by year AFFORDABLE HOUSING	/																

n/a = not available, this site was not included in the housing trajectory published in December 2017.

Greater Cambridge Housing Trajectory Questionnaire

The Councils are subject to the Freedom of Information Act 2000 and Environmental Information Regulations 2004, and laws concerning the protection of personal information. If you consider that any of the information that you provide as part of your response is commercially sensitive or personal information, please identify it as such in question 5a and please explain in question 5b how disclosure would be detrimental to your organisation. The Councils cannot guarantee non-disclosure of this information, but will apply any relevant exemption where one is clearly engaged.

SITE DETAILS

Site:	FORMER BAYER CROPSCIENCE SITE, HAUXTON
Ownership: e.g. housebuilder, developer, landowner	Housebuilder: Redrow Homes
Planning Status: e.g. allocation, outline planning permission, detailed planning permission, resolution to grant planning permission	South Cambridgeshire Local Plan 2018 - Policy H/2, S/2308/06/OL (up to 380 dwellings), S/1152/12/RM (phase 1, 201 dwellings), S/1911/14/RM (phase 1, 201 dwellings), S/0410/15/RM (phase 3, 14 dwellings) & S/1735/14/RM (phase 1) The site has detailed planning permission for 215 dwellings.
Councils' assessment:	This is the Councils' assessment of progress towards delivery of this site based on our current knowledge: At March 2018, 116 dwellings had been completed, 33 dwellings were under construction, and 66 dwellings had not been started.
Anticipated year for works to start on site:	started
Anticipated year for development to be completed:	2019-2020

1a	Please confirm whether the site details, including Councils' assessment, set out above are still correct. If not, please provide updated details.	
1b	Please confirm if you are the correct contact for this site on an ongoing basis. If not, please provide updated contact details.	

AVAILABILITY

2a	Is the site available immediately for development?	
	<i>Available is defined as: the site is controlled by a housing developer who has expressed an intention to develop or the landowner has expressed an intention to sell.</i>	

2b	If not, why not? <i>e.g. is there an existing use on the site?</i>	
----	--	--

2c	If the site is not available immediately, when will it become available for development?	
----	---	--

2d	Are you still undertaking any site assessment work? If so, please provide us with further details.	
----	---	--

2e	If your site is allocated, but does not yet have planning permission, when do you anticipate that you will submit a planning application or receive a decision on a submitted planning application?	
----	--	--

2f	If your site has outline planning permission, but does not yet have detailed planning permission, when do you anticipate that you will submit a detailed (reserved matters) planning application or receive a decision on a submitted detailed (reserved matters) planning application?	
----	--	--

ACHIEVABILITY

3a	Is the development achievable and viable? If not, please provide details in responding to the questions below explaining how this will be overcome.	
	<i>Achievable is defined as: having a realistic prospect that housing will be delivered on site within five years.</i>	

3b	<p>Are there any constraints that could delay development? For all that apply, please provide specific details for your site and what impact these constraints will have on your timescales for delivery.</p>	<p>Infrastructure and Access</p> <p>Please provide details:</p>
		<p>Legal and Ownership</p> <p>Please provide details:</p>
		<p>Discharge of Conditions</p> <p>Please provide details:</p>
		<p>Other (e.g. contamination)</p> <p>Please provide details:</p>

3c	<p>Are there any market or cost factors that could delay development? For all that apply, please provide specific details for your site and what impact these factors will have on your timescales for delivery.</p>	<p>Market Conditions</p> <p>Please provide details:</p>
		<p>Site Preparation Costs</p> <p>Please provide details:</p>
		<p>Infrastructure Costs</p> <p>Please provide details:</p>
		<p>Planning Obligations</p> <p>Please provide details:</p>

3d	<p>How do you anticipate these constraints and factors will be overcome? When do you think these constraints and factors will be overcome?</p>	
----	---	--

3e	<p>If your trajectory is dependent on certain assumptions, such as availability and timing of infrastructure, site preparation, submission of a planning application, a decision on a planning application or discharge of conditions, what are your assumptions?</p>	
----	---	--

DELIVERY TIMETABLE & HOUSING TRAJECTORY

4a	<p>When do you estimate you will start works on site?</p>	
----	---	--

4b	<p>When do you estimate you will deliver the first housing completions?</p>	
----	---	--

4c	<p>When do you estimate you will complete development of the site?</p>	
----	--	--

4d	<p>Please complete the housing trajectory table [see final page] with details of your anticipated housing completions in future years.</p>	<p>[see final page]</p>
----	--	-------------------------

4e	<p>If your actual completions for 2017-2018 differ from the number anticipated in the previous published housing trajectory [see final page], what is the reason? For all that apply, please provide specific details for your site and what impact this has had on your timescales for delivery.</p>	<p>Market Conditions</p> <p>Please provide details:</p>
		<p>Site Specific Reasons</p> <p>Please provide details:</p>

4f	<p>If your projected completions for future years differ from the number anticipated in previous published housing trajectory [see</p>	<p>Market Conditions</p> <p>Please provide details:</p>
----	--	--

<p>final page], what is the reason? For all that apply, please provide specific details for your site and what impact this has had on your timescales for delivery.</p>	<p>Site Specific Reasons</p> <p>Please provide details:</p>
--	--

COMMERCIALLY SENSITIVE INFORMATION

<p>5a</p>	<p>Have you provided any information that you would regard as commercially sensitive? If yes, please specify which answers this applies to.</p>	
<p>5b</p>	<p>Please explain in detail how disclosure of this information would be detrimental to your organisation.</p>	

Please return to:

Email to: ldf@scambs.gov.uk

Post to: Jenny Nuttycombe, Senior Planning Policy Officer
 Greater Cambridge Shared Planning
 c/o South Cambridgeshire Hall
 Cambourne Business Park
 Cambourne
 CB23 6EA

By no later than 18 March 2019

Please complete the housing trajectory table below with details of your anticipated housing completions in future years:

All years are based on **financial years** i.e. 1 April – 31 March

	2017-18	2018-19	2019-20	2020-21	2021-22	2022-23	2023-24	2024-25	2025-26	2026-27	2027-28	2028-29	2029-30	2030-31	2031-32	2032-33	Post 2033
Housing trajectory published in December 2017	50	50	34	0	0	0	0	0	0	0	0	0	0	0	0	0	0
Actual dwelling completions recorded	35																
Please provide your current best estimate of completions by year MARKET HOUSING		28	47	16													
Please provide your current best estimate of completions by year AFFORDABLE HOUSING		0	0	0													

n/a = not available, this site was not included in the housing trajectory published in December 2017.

Email SC11a

From: Savills

Sent: 13 March 2019 09:06

Subject: RE: Greater Cambridge Housing Trajectory - Dales Manor Business Park, Sawston (SC11)

Thank you for your email.

I can confirm that our client is no longer pursuing residential redevelopment of this site.

Questionnaire SC12

Greater Cambridge Housing Trajectory Questionnaire

The Councils are subject to the Freedom of Information Act 2000 and Environmental Information Regulations 2004, and laws concerning the protection of personal information. If you consider that any of the information that you provide as part of your response is commercially sensitive or personal information, please identify it as such in question 5a and please explain in question 5b how disclosure would be detrimental to your organisation. The Councils cannot guarantee non-disclosure of this information, but will apply any relevant exemption where one is clearly engaged.

SITE DETAILS

Site:	LAND NORTH OF BABRAHAM ROAD, SAWSTON
Ownership: e.g. housebuilder, developer, landowner	Housebuilder: Hill Residential
Planning Status: e.g. allocation, outline planning permission, detailed planning permission, resolution to grant planning permission	South Cambridgeshire Local Plan 2018 - Policy H/1b (80 dwellings) & S/3729/18/FL (pending, 158 dwellings) The site is allocated in the South Cambridgeshire Local Plan (adopted in September 2018) for 80 dwellings.
Councils' assessment:	This is the Councils' assessment of progress towards delivery of this site based on our current knowledge: The site is allocated in the South Cambridgeshire Local Plan (adopted in September 2018) for 80 dwellings. A detailed planning application for 158 dwellings on the site was submitted in September 2018, and is being considered by the Council. We have previously been advised that it was anticipated that the development would be completed in 2020.
Anticipated year for works to start on site:	2019-2020
Anticipated year for development to be completed:	2020-2021

1a	Please confirm whether the site details, including Councils' assessment, set out above are still correct. If not, please provide updated details.	Completion 2022
1b	Please confirm if you are the correct contact for this site on an ongoing basis. If not, please provide updated contact details.	yes

AVAILABILITY

2a	Is the site available immediately for development?	Yes
	<i>Available is defined as: the site is controlled by a housing developer who has expressed an intention to develop or the landowner has expressed an intention to sell.</i>	
2b	If not, why not? <i>e.g. is there an existing use on the site?</i>	n/a
2c	If the site is not available immediately, when will it become available for development?	n/a
2d	Are you still undertaking any site assessment work? If so, please provide us with further details.	No
2e	If your site is allocated, but does not yet have planning permission, when do you anticipate that you will submit a planning application or receive a decision on a submitted planning application?	Submitted in Sept 2018
2f	If your site has outline planning permission, but does not yet have detailed planning permission, when do you anticipate that you will submit a detailed (reserved matters) planning application or receive a decision on a submitted detailed (reserved matters) planning application?	n/a

ACHIEVABILITY

3a	Is the development achievable and viable? If not, please provide details in responding to the questions below explaining how this will be overcome.	Yes
----	--	-----

	<i>Achievable is defined as: having a realistic prospect that housing will be delivered on site within five years.</i>
--	--

3b	<p>Are there any constraints that could delay development? For all that apply, please provide specific details for your site and what impact these constraints will have on your timescales for delivery.</p>	<p>Infrastructure and Access</p> <p>Please provide details: n/a</p>
		<p>Legal and Ownership</p> <p>Please provide details: n/a</p>
		<p>Discharge of Conditions</p> <p>Please provide details: n/a</p>
		<p>Other (e.g. contamination)</p> <p>Please provide details: n/a</p>

3c	<p>Are there any market or cost factors that could delay development? For all that apply, please provide specific details for your site and what impact these factors will have on your timescales for delivery.</p>	<p>Market Conditions</p> <p>Please provide details: n/a</p>
		<p>Site Preparation Costs</p> <p>Please provide details: n/a</p>
		<p>Infrastructure Costs</p> <p>Please provide details: n/a</p>
		<p>Planning Obligations</p> <p>Please provide details: Awaiting resolution of planning permission</p>

3d	How do you anticipate these constraints and factors will be overcome? When do you think these constraints and factors will be overcome?	Anticipating reaching committee in April.
----	--	---

3e	If your trajectory is dependent on certain assumptions, such as availability and timing of infrastructure, site preparation, submission of a planning application, a decision on a planning application or discharge of conditions, what are your assumptions?	Anticipating reaching committee in April with s106 complete in June.
----	---	--

DELIVERY TIMETABLE & HOUSING TRAJECTORY		
--	--	--

4a	When do you estimate you will start works on site?	Sept 2019
----	---	-----------

4b	When do you estimate you will deliver the first housing completions?	Aug 2020
----	---	----------

4c	When do you estimate you will complete development of the site?	Dec 2022
----	--	----------

4d	Please complete the housing trajectory table [see final page] with details of your anticipated housing completions in future years.	[see final page]
----	--	-------------------------

4e	If your actual completions for 2017-2018 differ from the number anticipated in the previous published housing trajectory [see final page], what is the reason? For all that apply, please provide specific details for your site and what impact this has had on your timescales for delivery.	Market Conditions Please provide details: n/a
		Site Specific Reasons Please provide details: n/a

4f	<p>If your projected completions for future years differ from the number anticipated in previous published housing trajectory [see final page], what is the reason? For all that apply, please provide specific details for your site and what impact this has had on your timescales for delivery.</p>	<p>Market Conditions</p> <p>Please provide details:</p> <p>n/a</p>
		<p>Site Specific Reasons</p> <p>Please provide details:</p> <p>n/a</p>

COMMERCIALLY SENSITIVE INFORMATION

5a	<p>Have you provided any information that you would regard as commercially sensitive? If yes, please specify which answers this applies to.</p>	No
5b	<p>Please explain in detail how disclosure of this information would be detrimental to your organisation.</p>	

Please return to:

Email to: ldf@scambs.gov.uk

Post to: Jenny Nuttycombe, Senior Planning Policy Officer
 Greater Cambridge Shared Planning
 c/o South Cambridgeshire Hall
 Cambourne Business Park
 Cambourne
 CB23 6EA

By no later than 18 March 2019

Please complete the housing trajectory table below with details of your anticipated housing completions in future years:

All years are based on **financial years** i.e. 1 April – 31 March

	2017-18	2018-19	2019-20	2020-21	2021-22	2022-23	2023-24	2024-25	2025-26	2026-27	2027-28	2028-29	2029-30	2030-31	2031-32	2032-33	Post 2033
Housing trajectory published in December 2017	0	0	40	40	0	0	0	0	0	0	0	0	0	0	0	0	0
Actual dwelling completions recorded	0																
Please provide your current best estimate of completions by year MARKET HOUSING		0	0	24	36	35	0										
Please provide your current best estimate of completions by year AFFORDABLE HOUSING		0	0	19	35	9	0										

n/a = not available, this site was not included in the housing trajectory published in December 2017.

Questionnaire SC13

Greater Cambridge Housing Trajectory Questionnaire

The Councils are subject to the Freedom of Information Act 2000 and Environmental Information Regulations 2004, and laws concerning the protection of personal information. If you consider that any of the information that you provide as part of your response is commercially sensitive or personal information, please identify it as such in question 5a and please explain in question 5b how disclosure would be detrimental to your organisation. The Councils cannot guarantee non-disclosure of this information, but will apply any relevant exemption where one is clearly engaged.

SITE DETAILS

Site:	LAND SOUTH OF BABRAHAM ROAD, SAWSTON
Ownership: e.g. housebuilder, developer, landowner	Landowners: John Huntingdon Charity, Wards Charity and RJ Driver Trust
Planning Status: e.g. allocation, outline planning permission, detailed planning permission, resolution to grant planning permission	South Cambridgeshire Local Plan 2018 - Policy H/1c (260 dwellings) The site is allocated in the South Cambridgeshire Local Plan (adopted in September 2018) for 260 dwellings.
Councils' assessment:	This is the Councils' assessment of progress towards delivery of this site based on our current knowledge: The site is allocated in the South Cambridgeshire Local Plan (adopted in September 2018) for 260 dwellings. We have previously been advised that it was anticipated that the development would be completed in 2024-2025.
Anticipated year for works to start on site:	2020-2021
Anticipated year for development to be completed:	2024-2025

1a	Please confirm whether the site details, including Councils' assessment, set out above are still correct. If not, please provide updated details.	Yes.
1b	Please confirm if you are the correct contact for this site on an ongoing basis. If not, please provide updated contact details.	Yes.

AVAILABILITY

2a	Is the site available immediately for development?	Yes – the landowners will be selecting a housing developer in 2019.
	<i>Available is defined as: the site is controlled by a housing developer who has expressed an intention to develop or the landowner has expressed an intention to sell.</i>	

2b	If not, why not? <i>e.g. is there an existing use on the site?</i>	N/A
----	--	-----

2c	If the site is not available immediately, when will it become available for development?	N/A
----	---	-----

2d	Are you still undertaking any site assessment work? If so, please provide us with further details.	An initial Highways study, Topographical survey, Utilities assessment and phase 1 ground condition report have all been commissioned and already undertaken to assist the selected developer with delivery of the scheme.
----	---	---

2e	If your site is allocated, but does not yet have planning permission, when do you anticipate that you will submit a planning application or receive a decision on a submitted planning application?	A planning application is likely to be submitted later this year.
----	--	---

2f	If your site has outline planning permission, but does not yet have detailed planning permission, when do you anticipate that you will submit a detailed (reserved matters) planning application or receive a decision on a submitted detailed (reserved matters) planning application?	N/A
----	--	-----

ACHIEVABILITY

3a	Is the development achievable and viable? If not, please provide details in responding to the questions below explaining how this will be overcome.	Yes.
	<i>Achievable is defined as: having a realistic prospect that housing will be delivered on site within five years.</i>	

3b	<p>Are there any constraints that could delay development? For all that apply, please provide specific details for your site and what impact these constraints will have on your timescales for delivery.</p>	<p>Infrastructure and Access</p> <p>Please provide details: None insofar as we are aware.</p>
		<p>Legal and Ownership</p> <p>Please provide details: None insofar as we are aware.</p>
		<p>Discharge of Conditions</p> <p>Please provide details: None insofar as we are aware.</p>
		<p>Other (e.g. contamination)</p> <p>Please provide details: None insofar as we are aware.</p>

3c	<p>Are there any market or cost factors that could delay development? For all that apply, please provide specific details for your site and what impact these factors will have on your timescales for delivery.</p>	<p>Market Conditions</p> <p>Please provide details: None insofar as we are aware.</p>
		<p>Site Preparation Costs</p> <p>Please provide details: None insofar as we are aware.</p>
		<p>Infrastructure Costs</p> <p>Please provide details: None insofar as we are aware.</p>
		<p>Planning Obligations</p> <p>Please provide details: None insofar as we are aware</p>

3d	<p>How do you anticipate these constraints and factors will be overcome? When do you think these constraints and factors will be overcome?</p>	<p>No constraints anticipated at this stage.</p>
----	---	--

3e	<p>If your trajectory is dependent on certain assumptions, such as availability and timing of infrastructure, site preparation, submission of a planning application, a decision on a planning application or discharge of conditions, what are your assumptions?</p>	<p>Our trajectory assumes our chosen development partner will be responsible for submission of the planning application and all matters that follow thereafter.</p>
----	--	---

DELIVERY TIMETABLE & HOUSING TRAJECTORY		
--	--	--

4a	<p>When do you estimate you will start works on site?</p>	<p>2020/2021</p>
----	--	------------------

4b	<p>When do you estimate you will deliver the first housing completions?</p>	<p>2020/2021</p>
----	--	------------------

4c	<p>When do you estimate you will complete development of the site?</p>	<p>2024/2025</p>
----	---	------------------

4d	<p>Please complete the housing trajectory table [see final page] with details of your anticipated housing completions in future years.</p>	<p>[see final page]</p>
----	---	-------------------------

4e	<p>If your actual completions for 2017-2018 differ from the number anticipated in the previous published housing trajectory [see final page], what is the reason? For all that apply, please provide specific details for your site and what impact this has had on your timescales for delivery.</p>	<p>Market Conditions</p> <p>Please provide details: N/A</p>
		<p>Site Specific Reasons</p> <p>Please provide details: N/A</p>

4f	<p>If your projected completions for future years differ from the number anticipated in previous published housing trajectory [see</p>	<p>Market Conditions</p> <p>Please provide details: N/A</p>
----	---	--

<p>final page], what is the reason? For all that apply, please provide specific details for your site and what impact this has had on your timescales for delivery.</p>	<p>Site Specific Reasons</p> <p>Please provide details: N/A</p>
--	--

<p>COMMERCIALLY SENSITIVE INFORMATION</p>
--

<p>5a</p>	<p>Have you provided any information that you would regard as commercially sensitive? If yes, please specify which answers this applies to.</p>	<p>No.</p>
<p>5b</p>	<p>Please explain in detail how disclosure of this information would be detrimental to your organisation.</p>	<p>N/A</p>

Please return to:

Email to: ldf@scambs.gov.uk

Post to: Jenny Nuttycombe, Senior Planning Policy Officer
 Greater Cambridge Shared Planning
 c/o South Cambridgeshire Hall
 Cambourne Business Park
 Cambourne
 CB23 6EA

By no later than 18 March 2019

Please complete the housing trajectory table below with details of your anticipated housing completions in future years:

All years are based on **financial years** i.e. 1 April – 31 March

	2017-18	2018-19	2019-20	2020-21	2021-22	2022-23	2023-24	2024-25	2025-26	2026-27	2027-28	2028-29	2029-30	2030-31	2031-32	2032-33	Post 2033
Housing trajectory published in December 2017	0	0	0	55	55	50	50	50	0	0	0	0	0	0	0	0	0
Actual dwelling completions recorded	0																
Please provide your current best estimate of completions by year MARKET HOUSING				33	33	30	30	30									
Please provide your current best estimate of completions by year AFFORDABLE HOUSING				22	22	20	20	20									

n/a = not available, this site was not included in the housing trajectory published in December 2017.

Questionnaire SC14

Greater Cambridge Housing Trajectory Questionnaire

The Councils are subject to the Freedom of Information Act 2000 and Environmental Information Regulations 2004, and laws concerning the protection of personal information. If you consider that any of the information that you provide as part of your response is commercially sensitive or personal information, please identify it as such in question 5a and please explain in question 5b how disclosure would be detrimental to your organisation. The Councils cannot guarantee non-disclosure of this information, but will apply any relevant exemption where one is clearly engaged.

SITE DETAILS

Site:	LAND NORTH OF IMPINGTON LANE, IMPINGTON
Ownership: e.g. housebuilder, developer, landowner	Housebuilder: Hill Residential
Planning Status: e.g. allocation, outline planning permission, detailed planning permission, resolution to grant planning permission	South Cambridgeshire Local Plan 2018 - Policy H/1d (25 dwellings) & S/1486/18/FL (appeal lodged, 26 dwellings) The site is allocated in the South Cambridgeshire Local Plan (adopted in September 2018) for 25 dwellings.
Councils' assessment:	This is the Councils' assessment of progress towards delivery of this site based on our current knowledge: The site is allocated in the South Cambridgeshire Local Plan (adopted in September 2018) for 25 dwellings. A detailed planning application for 26 dwellings was submitted in April 2018, and an appeal has been lodged by the applicant as a result of non-determination by the Council. We have previously been advised that it was anticipated that the development would be completed in April 2020.
Anticipated year for works to start on site:	2019-2020 <u>2020/21</u>
Anticipated year for development to be completed:	<u>2021/22</u> 2019-2020

1a	<p>Please confirm whether the site details, including Councils' assessment, set out above are still correct. If not, please provide updated details.</p>	<p><u>The Council's assessment is incorrect. An appeal has been submitted against the council's failure to determine the application. That appeal was validated on 16th January 2019. Based on average timescales of determining an appeal by written reps (28 weeks from validity to decision), a decision might be received by August 2019. Based on our recent experiences of discharging conditions in South Cambridgeshire, we have then allowed 6 weeks for the JR period and a 12 month period to discharge pre-commencement conditions. Development would then be likely to commence in October 2020 and with first homes completed in October 2021. All homes would then be expected to be completed by June 2022. The above is clearly dependent upon PINS meeting its average timescales and the Council dealing with the discharge of conditions within 12 months.</u></p>
1b	<p>Please confirm if you are the correct contact for this site on an ongoing basis. If not, please provide updated contact details.</p>	

AVAILABILITY

2a	<p>Is the site available immediately for development?</p> <p><i>Available is defined as: the site is controlled by a housing developer who has expressed an intention to develop or the landowner has expressed an intention to sell.</i></p>	<p><u>Yes</u></p>
2b	<p>If not, why not? <i>e.g. is there an existing use on the site?</i></p>	<p><u>n/a</u></p>
2c	<p>If the site is not available immediately, when will it become available for development?</p>	<p><u>n/a</u></p>
2d	<p>Are you still undertaking any site assessment work? If so, please provide us with further details.</p>	<p><u>No</u></p>

2e	If your site is allocated, but does not yet have planning permission, when do you anticipate that you will submit a planning application or receive a decision on a submitted planning application?	<u>We anticipate an appeal decision in August 2019</u>
----	---	--

2f	If your site has outline planning permission, but does not yet have detailed planning permission, when do you anticipate that you will submit a detailed (reserved matters) planning application or receive a decision on a submitted detailed (reserved matters) planning application?	n/a
----	---	-----

ACHIEVABILITY

3a	Is the development achievable and viable? If not, please provide details in responding to the questions below explaining how this will be overcome.	<u>Yes</u>
<i>Achievable is defined as: having a realistic prospect that housing will be delivered on site within five years.</i>		

3b	Are there any constraints that could delay development? For all that apply, please provide specific details for your site and what impact these constraints will have on your timescales for delivery.	Infrastructure and Access Please provide details: <u>N/a</u>
		Legal and Ownership Please provide details: <u>N/a</u>
		Discharge of Conditions Please provide details: <u>Pre-commencement conditions will need to be discharged. Based on recent experience in South Cambridgeshire of similar schemes we anticipate a period of 12 months for pre-commencement conditions to be discharged</u>

		<p>Other (e.g. contamination)</p> <p>Please provide details: <u>n/a</u></p>
--	--	--

3c	<p>Are there any market or cost factors that could delay development? For all that apply, please provide specific details for your site and what impact these factors will have on your timescales for delivery.</p>	<p>Market Conditions</p> <p>Please provide details: <u>The effects of Brexit are unknown. There is ongoing market uncertainty in the South Cambridgeshire area.</u></p>
		<p>Site Preparation Costs</p> <p>Please provide details: <u>No</u></p>
		<p>Infrastructure Costs</p> <p>Please provide details: <u>No.</u></p>
		<p>Planning Obligations</p> <p>Please provide details: <u>No.</u></p>

3d	<p>How do you anticipate these constraints and factors will be overcome? When do you think these constraints and factors will be overcome?</p>	<p><u>The effects and timing of Brexit are unknown. There is ongoing market uncertainty in the South Cambridgeshire area. It is unclear for how long this uncertainty will persist.</u></p>
----	---	---

3e	<p>If your trajectory is dependent on certain assumptions, such as availability and timing of infrastructure, site preparation, submission of a planning application, a decision on a planning application or discharge of conditions, what are your assumptions?</p>	<p><u>An appeal decision by August 2019</u></p> <p><u>The council discharging pre-commencement conditions within 12 months</u></p>
----	--	--

DELIVERY TIMETABLE & HOUSING TRAJECTORY	
--	--

4a	<p>When do you estimate you will start works on site?</p>	<p><u>October 2020</u></p>
----	--	----------------------------

4b	When do you estimate you will deliver the first housing completions?	<u>October 2021</u>
----	--	---------------------

4c	When do you estimate you will complete development of the site?	<u>June 2022</u>
----	---	------------------

4d	Please complete the housing trajectory table [see final page] with details of your anticipated housing completions in future years.	[see final page]
----	---	------------------

4e	If your actual completions for 2017-2018 differ from the number anticipated in the previous published housing trajectory [see final page], what is the reason? For all that apply, please provide specific details for your site and what impact this has had on your timescales for delivery.	Market Conditions Please provide details:
		Site Specific Reasons Please provide details:

4f	If your projected completions for future years differ from the number anticipated in previous published housing trajectory [see final page], what is the reason? For all that apply, please provide specific details for your site and what impact this has had on your timescales for delivery.	Market Conditions Please provide details:
		Site Specific Reasons Please provide details: <u>Failure of Council to determine planning application.</u> <u>Timescales adjusted to reflect recent experiences with council of discharging conditions on sites with similar issues</u>

COMMERCIALLY SENSITIVE INFORMATION

5a	Have you provided any information that you would regard as commercially sensitive? If yes, please specify which answers this applies to.	<u>No</u>
5b	Please explain in detail how disclosure of this information would be detrimental to your organisation.	<u>n/a</u>

Please return to:

Email to: ldf@scambs.gov.uk

Post to: Jenny Nuttycombe, Senior Planning Policy Officer
 Greater Cambridge Shared Planning
 c/o South Cambridgeshire Hall
 Cambourne Business Park
 Cambourne
 CB23 6EA

By no later than 18 March 2019

Please complete the housing trajectory table below with details of your anticipated housing completions in future years:

All years are based on **financial years** i.e. 1 April – 31 March

	2017-18	2018-19	2019-20	2020-21	2021-22	2022-23	2023-24	2024-25	2025-26	2026-27	2027-28	2028-29	2029-30	2030-31	2031-32	2032-33	Post 2033
Housing trajectory published in December 2017	0	0	25	0	0	0	0	0	0	0	0	0	0	0	0	0	0
Actual dwelling completions recorded	0																
Please provide your current best estimate of completions by year MARKET HOUSING			<u>0</u>	<u>0</u>	<u>11</u>	<u>5</u>											
Please provide your current best estimate of completions by year AFFORDABLE HOUSING					<u>10</u>												

n/a = not available, this site was not included in the housing trajectory published in December 2017.

Questionnaire SC15

Greater Cambridge Housing Trajectory Questionnaire

The Councils are subject to the Freedom of Information Act 2000 and Environmental Information Regulations 2004, and laws concerning the protection of personal information. If you consider that any of the information that you provide as part of your response is commercially sensitive or personal information, please identify it as such in question 5a and please explain in question 5b how disclosure would be detrimental to your organisation. The Councils cannot guarantee non-disclosure of this information, but will apply any relevant exemption where one is clearly engaged.

SITE DETAILS

Site:	LAND WEST OF NEW ROAD, MELBOURN (LAND SOUTH WEST OF VICTORIA WAY)
Ownership: e.g. housebuilder, developer, landowner	Landowner: Brian Tyler
Planning Status: e.g. allocation, outline planning permission, detailed planning permission, resolution to grant planning permission	South Cambridgeshire Local Plan 2018 - Policy H/1e (65 dwellings), S/2048/14/FL (64 dwellings), S/0763/15/VC, S/4414/17/FL (revised design to provide an additional 3 dwellings) & S/3577/16/VC The site has detailed planning permissions for a total of 67 dwellings. These planning permissions cover part of the site.
Councils' assessment:	This is the Councils' assessment of progress towards delivery of this site based on our current knowledge: At March 2018, 24 dwellings had been completed, 18 dwellings were under construction and 22 dwellings had not been started. Detailed planning permission for the revised design of part of the site to provide an additional 3 dwellings was granted in August 2018. We have previously been advised that it was anticipated that the development would be completed in 2019-2020.
Anticipated year for works to start on site:	2017-2018
Anticipated year for development to be completed:	2019-2020

1a	Please confirm whether the site details, including Councils' assessment, set out above are still correct. If not, please provide updated details.	Correct
----	--	---------

1b	Please confirm if you are the correct contact for this site on an ongoing basis. If not, please provide updated contact details.	Granary Developments
----	---	----------------------

AVAILABILITY

2a	Is the site available immediately for development?	Yes
	<i>Available is defined as: the site is controlled by a housing developer who has expressed an intention to develop or the landowner has expressed an intention to sell.</i>	

2b	If not, why not? <i>e.g. is there an existing use on the site?</i>	N/A
----	--	-----

2c	If the site is not available immediately, when will it become available for development?	N/A
----	---	-----

2d	Are you still undertaking any site assessment work? If so, please provide us with further details.	N/A
----	---	-----

2e	If your site is allocated, but does not yet have planning permission, when do you anticipate that you will submit a planning application or receive a decision on a submitted planning application?	N/A
----	--	-----

2f	If your site has outline planning permission, but does not yet have detailed planning permission, when do you anticipate that you will submit a detailed (reserved matters) planning application or receive a decision on a submitted detailed (reserved matters) planning application?	N/A
----	--	-----

ACHIEVABILITY

3a	<p>Is the development achievable and viable? If not, please provide details in responding to the questions below explaining how this will be overcome.</p>	<p>Yes</p>
<p><i>Achievable is defined as: having a realistic prospect that housing will be delivered on site within five years.</i></p>		

3b	<p>Are there any constraints that could delay development? For all that apply, please provide specific details for your site and what impact these constraints will have on your timescales for delivery.</p>	<p>Infrastructure and Access</p> <p>Please provide details:</p> <p>Yes. Processing planning in good time for areas that are submitted for replan</p> <hr/> <p>Legal and Ownership</p> <p>Please provide details:</p> <hr/> <p>Discharge of Conditions</p> <p>Please provide details:</p> <hr/> <p>Other (e.g. contamination)</p> <p>Please provide details:</p>
----	--	---

3c	<p>Are there any market or cost factors that could delay development? For all that apply, please provide specific details for your site and what impact these factors will have on your timescales for delivery.</p>	<p>Market Conditions</p> <p>Please provide details:</p> <p>No.</p> <hr/> <p>Site Preparation Costs</p> <p>Please provide details:</p> <hr/> <p>Infrastructure Costs</p> <p>Please provide details:</p>
----	---	---

		<p>Planning Obligations</p> <p>Please provide details:</p>
--	--	---

3d	<p>How do you anticipate these constraints and factors will be overcome? When do you think these constraints and factors will be overcome?</p>	<p>When planning department grant permission.</p>
----	---	---

3e	<p>If your trajectory is dependent on certain assumptions, such as availability and timing of infrastructure, site preparation, submission of a planning application, a decision on a planning application or discharge of conditions, what are your assumptions?</p>	<p>Assume planning follows policy on time for decisions</p>
----	--	---

DELIVERY TIMETABLE & HOUSING TRAJECTORY		
--	--	--

4a	<p>When do you estimate you will start works on site?</p>	<p>Started</p>
----	--	----------------

4b	<p>When do you estimate you will deliver the first housing completions?</p>	<p>Already delivered</p>
----	--	--------------------------

4c	<p>When do you estimate you will complete development of the site?</p>	<p>November 2020</p>
----	---	----------------------

4d	<p>Please complete the housing trajectory table [see final page] with details of your anticipated housing completions in future years.</p>	<p>[see final page]</p>
----	---	-------------------------

4e	<p>If your actual completions for 2017-2018 differ from the number anticipated in the previous published housing trajectory [see final page], what is the</p>	<p>Market Conditions</p> <p>Please provide details:</p>
----	--	--

	reason? For all that apply, please provide specific details for your site and what impact this has had on your timescales for delivery.	Site Specific Reasons Please provide details: Planning for re-plan areas & housing association took 15 months thus delayed
--	--	---

4f	If your projected completions for future years differ from the number anticipated in previous published housing trajectory [see final page], what is the reason? For all that apply, please provide specific details for your site and what impact this has had on your timescales for delivery.	Market Conditions Please provide details:
		Site Specific Reasons Please provide details: As above

COMMERCIALLY SENSITIVE INFORMATION

5a	Have you provided any information that you would regard as commercially sensitive? If yes, please specify which answers this applies to.	No
5b	Please explain in detail how disclosure of this information would be detrimental to your organisation.	

Please return to:

Email to: ldf@scambs.gov.uk

Post to: Jenny Nuttycombe, Senior Planning Policy Officer
Greater Cambridge Shared Planning
c/o South Cambridgeshire Hall
Cambourne Business Park
Cambourne
CB23 6EA

By no later than **18 March 2019**

Please complete the housing trajectory table below with details of your anticipated housing completions in future years:

All years are based on **financial years** i.e. 1 April – 31 March

	2017-18	2018-19	2019-20	2020-21	2021-22	2022-23	2023-24	2024-25	2025-26	2026-27	2027-28	2028-29	2029-30	2030-31	2031-32	2032-33	Post 2033
Housing trajectory published in December 2017	24	13	10	0	0	0	0	0	0	0	0	0	0	0	0	0	0
Actual dwelling completions recorded	7																
Please provide your current best estimate of completions by year MARKET HOUSING																	
Please provide your current best estimate of completions by year AFFORDABLE HOUSING		32	20	10													

n/a = not available, this site was not included in the housing trajectory published in December 2017.

Questionnaire SC16

Greater Cambridge Housing Trajectory Questionnaire

The Councils are subject to the Freedom of Information Act 2000 and Environmental Information Regulations 2004, and laws concerning the protection of personal information. If you consider that any of the information that you provide as part of your response is commercially sensitive or personal information, please identify it as such in question 5a and please explain in question 5b how disclosure would be detrimental to your organisation. The Councils cannot guarantee non-disclosure of this information, but will apply any relevant exemption where one is clearly engaged.

SITE DETAILS

Site:	LAND WEST OF NEW ROAD, MELBOURN (LAND AT 36 NEW ROAD)
Ownership: e.g. housebuilder, developer, landowner	Developer: R2 Developments Ltd
Planning Status: e.g. allocation, outline planning permission, detailed planning permission, resolution to grant planning permission	South Cambridgeshire Local Plan 2018 - Policy H/1e (65 dwellings), S/3884/17/FL (pending, demolition of dwelling and 23 new dwellings), S/2424/18/FL (pending, demolition of dwelling and 22 new dwellings) & S/2078/18/OL (pending, 18 dwellings) The site forms part of land allocated in the South Cambridgeshire Local Plan (adopted in September 2018) for 65 dwellings. The previous outline planning permission on the site that was granted in March 2017 has lapsed.
Councils' assessment:	This is the Councils' assessment of progress towards delivery of this site based on our current knowledge: The site forms part of land allocated in the South Cambridgeshire Local Plan (adopted in September 2018) for 65 dwellings. Three alternative planning applications for the site were submitted in 2018, and are being considered by the Council. We have previously been advised that it was anticipated that the development would be completed in 2019 or 2020.
Anticipated year for works to start on site:	2018-2019
Anticipated year for development to be completed:	2019-2020

1a	Please confirm whether the site details, including Councils' assessment, set out above are still correct. If not, please provide updated details.	Yes, we are currently finalising the S.106 for application S/2424/18/FL
----	--	---

1b	Please confirm if you are the correct contact for this site on an ongoing basis. If not, please provide updated contact details.	
----	---	--

AVAILABILITY

2a	Is the site available immediately for development?	Yes
	<i>Available is defined as: the site is controlled by a housing developer who has expressed an intention to develop or the landowner has expressed an intention to sell.</i>	

2b	If not, why not? <i>e.g. is there an existing use on the site?</i>	
----	--	--

2c	If the site is not available immediately, when will it become available for development?	
----	---	--

2d	Are you still undertaking any site assessment work? If so, please provide us with further details.	
----	---	--

2e	If your site is allocated, but does not yet have planning permission, when do you anticipate that you will submit a planning application or receive a decision on a submitted planning application?	
----	--	--

2f	If your site has outline planning permission, but does not yet have detailed planning permission, when do you anticipate that you will submit a detailed (reserved matters) planning application or receive a decision on a submitted detailed (reserved matters) planning application?	
----	--	--

ACHIEVABILITY

3a	<p>Is the development achievable and viable? If not, please provide details in responding to the questions below explaining how this will be overcome.</p>	
<p><i>Achievable is defined as: having a realistic prospect that housing will be delivered on site within five years.</i></p>		

3b	<p>Are there any constraints that could delay development? For all that apply, please provide specific details for your site and what impact these constraints will have on your timescales for delivery.</p>	<p>Infrastructure and Access</p> <p>Please provide details:</p>
		<p>Legal and Ownership</p> <p>Please provide details:</p>
		<p>Discharge of Conditions</p> <p>Please provide details:</p>
		<p>Other (e.g. contamination)</p> <p>Please provide details:</p>

3c	<p>Are there any market or cost factors that could delay development? For all that apply, please provide specific details for your site and what impact these factors will have on your timescales for delivery.</p>	<p>Market Conditions</p> <p>Please provide details:</p>
		<p>Site Preparation Costs</p> <p>Please provide details:</p>
		<p>Infrastructure Costs</p> <p>Please provide details:</p>
		<p>Planning Obligations</p> <p>Please provide details:</p>

3d	How do you anticipate these constraints and factors will be overcome? When do you think these constraints and factors will be overcome?	
----	--	--

3e	If your trajectory is dependent on certain assumptions, such as availability and timing of infrastructure, site preparation, submission of a planning application, a decision on a planning application or discharge of conditions, what are your assumptions?	
----	---	--

DELIVERY TIMETABLE & HOUSING TRAJECTORY		
--	--	--

4a	When do you estimate you will start works on site?	
----	---	--

4b	When do you estimate you will deliver the first housing completions?	
----	---	--

4c	When do you estimate you will complete development of the site?	
----	--	--

4d	Please complete the housing trajectory table [see final page] with details of your anticipated housing completions in future years.	[see final page]
----	--	-------------------------

4e	If your actual completions for 2017-2018 differ from the number anticipated in the previous published housing trajectory [see final page], what is the reason? For all that apply, please provide specific details for your site and what impact this has had on your timescales for delivery.	Market Conditions Please provide details:
		Site Specific Reasons Please provide details:

4f	<p>If your projected completions for future years differ from the number anticipated in previous published housing trajectory [see final page], what is the reason? For all that apply, please provide specific details for your site and what impact this has had on your timescales for delivery.</p>	<p>Market Conditions</p> <p>Please provide details:</p>
		<p>Site Specific Reasons</p> <p>Please provide details:</p>

COMMERCIALLY SENSITIVE INFORMATION

5a	<p>Have you provided any information that you would regard as commercially sensitive? If yes, please specify which answers this applies to.</p>	
5b	<p>Please explain in detail how disclosure of this information would be detrimental to your organisation.</p>	

Please return to:

Email to: ldf@scambs.gov.uk

Post to: Jenny Nuttycombe, Senior Planning Policy Officer
 Greater Cambridge Shared Planning
 c/o South Cambridgeshire Hall
 Cambourne Business Park
 Cambourne
 CB23 6EA

By no later than 18 March 2019

Please complete the housing trajectory table below with details of your anticipated housing completions in future years:

All years are based on **financial years** i.e. 1 April – 31 March

	2017-18	2018-19	2019-20	2020-21	2021-22	2022-23	2023-24	2024-25	2025-26	2026-27	2027-28	2028-29	2029-30	2030-31	2031-32	2032-33	Post 2033
Housing trajectory published in December 2017	0	7	11	0	0	0	0	0	0	0	0	0	0	0	0	0	0
Actual dwelling completions recorded	0																
Please provide your current best estimate of completions by year MARKET HOUSING			22														
Please provide your current best estimate of completions by year AFFORDABLE HOUSING			22														

n/a = not available, this site was not included in the housing trajectory published in December 2017.

Questionnaire SC17

Greater Cambridge Housing Trajectory Questionnaire

The Councils are subject to the Freedom of Information Act 2000 and Environmental Information Regulations 2004, and laws concerning the protection of personal information. If you consider that any of the information that you provide as part of your response is commercially sensitive or personal information, please identify it as such in question 5a and please explain in question 5b how disclosure would be detrimental to your organisation. The Councils cannot guarantee non-disclosure of this information, but will apply any relevant exemption where one is clearly engaged.

SITE DETAILS

Site:	GREEN END INDUSTRIAL ESTATE, GAMLINGAY
Ownership: e.g. housebuilder, developer, landowner	Landowner: R&H Wale Ltd and AG Wright & Sons Farms
Planning Status: e.g. allocation, outline planning permission, detailed planning permission, resolution to grant planning permission	South Cambridgeshire Local Plan 2018 - Policy H/1f (90 dwellings) & S/2068/15/OL (demolition of 5 dwellings and 90 new dwellings) The site has outline planning permission for the demolition of 5 dwellings and the construction of 90 new dwellings. The planning permission covers approximately 75% of the site.
Councils' assessment:	This is the Councils' assessment of progress towards delivery of this site based on our current knowledge: At March 2018, the site had outline planning permission and therefore no construction had started on site. A condition on the planning permission allows two years for the submission of a reserved matters planning application(s); therefore a reserved matters planning application would need to be submitted by December 2019. We have previously been advised that it was anticipated that the development would be completed in Summer 2022.
Anticipated year for works to start on site:	2019-2020
Anticipated year for development to be completed:	2022-2023

1a	Please confirm whether the site details, including Councils' assessment, set out above are still correct. If not, please provide updated details.	Correct
----	---	---------

1b	Please confirm if you are the correct contact for this site on an ongoing basis. If not, please provide updated contact details.	Morris Homes Eastern Ltd
----	---	--------------------------

AVAILABILITY

2a	Is the site available immediately for development?	Correct
	<i>Available is defined as: the site is controlled by a housing developer who has expressed an intention to develop or the landowner has expressed an intention to sell.</i>	

2b	If not, why not? <i>e.g. is there an existing use on the site?</i>	
----	--	--

2c	If the site is not available immediately, when will it become available for development?	
----	---	--

2d	Are you still undertaking any site assessment work? If so, please provide us with further details.	Yes, Site Investigation to establish the Ground Conditions
----	---	--

2e	If your site is allocated, but does not yet have planning permission, when do you anticipate that you will submit a planning application or receive a decision on a submitted planning application?	
----	--	--

2f	If your site has outline planning permission, but does not yet have detailed planning permission, when do you anticipate that you will submit a detailed (reserved matters) planning application or receive a decision on a submitted detailed (reserved matters) planning application?	Anticipated RM submission April 2019
----	--	--------------------------------------

ACHIEVABILITY

3a	<p>Is the development achievable and viable? If not, please provide details in responding to the questions below explaining how this will be overcome.</p>	<p>Yes</p>
<p><i>Achievable is defined as: having a realistic prospect that housing will be delivered on site within five years.</i></p>		

3b	<p>Are there any constraints that could delay development? For all that apply, please provide specific details for your site and what impact these constraints will have on your timescales for delivery.</p>	<p>Infrastructure and Access</p> <p>Please provide details:</p>
		<p>Legal and Ownership</p> <p>Please provide details:</p>
		<p>Discharge of Conditions</p> <p>Please provide details:</p>
		<p>Other (e.g. contamination)</p> <p>Please provide details:</p>

3c	<p>Are there any market or cost factors that could delay development? For all that apply, please provide specific details for your site and what impact these factors will have on your timescales for delivery.</p>	<p>Market Conditions</p> <p>Please provide details:</p>
		<p>Site Preparation Costs</p> <p>Please provide details:</p>
		<p>Infrastructure Costs</p> <p>Please provide details:</p>
		<p>Planning Obligations</p> <p>Please provide details:</p>

3d	How do you anticipate these constraints and factors will be overcome? When do you think these constraints and factors will be overcome?	
----	--	--

3e	If your trajectory is dependent on certain assumptions, such as availability and timing of infrastructure, site preparation, submission of a planning application, a decision on a planning application or discharge of conditions, what are your assumptions?	
----	---	--

DELIVERY TIMETABLE & HOUSING TRAJECTORY		
--	--	--

4a	When do you estimate you will start works on site?	September 2019
----	---	----------------

4b	When do you estimate you will deliver the first housing completions?	July 2020
----	---	-----------

4c	When do you estimate you will complete development of the site?	2022-2023
----	--	-----------

4d	Please complete the housing trajectory table [see final page] with details of your anticipated housing completions in future years.	[see final page]
----	--	-------------------------

4e	If your actual completions for 2017-2018 differ from the number anticipated in the previous published housing trajectory [see final page], what is the reason? For all that apply, please provide specific details for your site and what impact this has had on your timescales for delivery.	Market Conditions Please provide details:
		Site Specific Reasons Please provide details:

4f	<p>If your projected completions for future years differ from the number anticipated in previous published housing trajectory [see final page], what is the reason? For all that apply, please provide specific details for your site and what impact this has had on your timescales for delivery.</p>	<p>Market Conditions</p> <p>Please provide details:</p>
		<p>Site Specific Reasons</p> <p>Please provide details:</p>

COMMERCIALLY SENSITIVE INFORMATION

5a	<p>Have you provided any information that you would regard as commercially sensitive? If yes, please specify which answers this applies to.</p>	
5b	<p>Please explain in detail how disclosure of this information would be detrimental to your organisation.</p>	

Please return to:

Email to: ldf@scambs.gov.uk

Post to: Jenny Nuttycombe, Senior Planning Policy Officer
 Greater Cambridge Shared Planning
 c/o South Cambridgeshire Hall
 Cambourne Business Park
 Cambourne
 CB23 6EA

By no later than 18 March 2019

Please complete the housing trajectory table below with details of your anticipated housing completions in future years:

All years are based on **financial years** i.e. 1 April – 31 March

	2017-18	2018-19	2019-20	2020-21	2021-22	2022-23	2023-24	2024-25	2025-26	2026-27	2027-28	2028-29	2029-30	2030-31	2031-32	2032-33	Post 2033
Housing trajectory published in December 2017	0	0	0	35	30		0	0	0	0	0	0	0	0	0	0	0
Actual dwelling completions recorded	0																
Please provide your current best estimate of completions by year MARKET HOUSING				35	21												
Please provide your current best estimate of completions by year AFFORDABLE HOUSING			0	0	34												

n/a = not available, this site was not included in the housing trajectory published in December 2017.

Email SC17

From: Morris Homes

Sent: 04 September 2019 09:54

Subject: RE: Green End, Gamlingay (SC17)

The only change is the anticipated RM submission will be September 2019.

Questionnaire SC18

Greater Cambridge Housing Trajectory Questionnaire

The Councils are subject to the Freedom of Information Act 2000 and Environmental Information Regulations 2004, and laws concerning the protection of personal information. If you consider that any of the information that you provide as part of your response is commercially sensitive or personal information, please identify it as such in question 5a and please explain in question 5b how disclosure would be detrimental to your organisation. The Councils cannot guarantee non-disclosure of this information, but will apply any relevant exemption where one is clearly engaged.

SITE DETAILS

Site:	EAST OF ROCKMILL END, WILLINGHAM
Ownership: e.g. housebuilder, developer, landowner	Developer: Kier Cross Keys
Planning Status: e.g. allocation, outline planning permission, detailed planning permission, resolution to grant planning permission	South Cambridgeshire Local Plan 2018 - Policy H/1g (50 dwellings), S/2833/15/OL (up to 72 dwellings) & S/0122/18/RM (72 dwellings) The site has detailed planning permission for 72 dwellings. The planning permission covers a larger site than the land allocated in the Local Plan.
Councils' assessment:	This is the Councils' assessment of progress towards delivery of this site based on our current knowledge: At March 2018, the site had outline planning permission and therefore no construction had started on site. Detailed planning permission for the site was granted in August 2018. We have previously been advised that it was anticipated that the development would be completed in 2020.
Anticipated year for works to start on site:	2018-2019
Anticipated year for development to be completed:	2020-2021

1a	Please confirm whether the site details, including Councils' assessment, set out above are still correct. If not, please provide updated details.	Yes
1b	Please confirm if you are the correct contact for this site on an ongoing basis. If not, please provide updated contact details.	

AVAILABILITY

2a	<p>Is the site available immediately for development?</p> <p><i>Available is defined as: the site is controlled by a housing developer who has expressed an intention to develop or the landowner has expressed an intention to sell.</i></p>	Yes
2b	<p>If not, why not? e.g. is there an existing use on the site?</p>	n/a
2c	<p>If the site is not available immediately, when will it become available for development?</p>	n/a
2d	<p>Are you still undertaking any site assessment work? If so, please provide us with further details.</p>	No
2e	<p>If your site is allocated, but does not yet have planning permission, when do you anticipate that you will submit a planning application or receive a decision on a submitted planning application?</p>	n/a
2f	<p>If your site has outline planning permission, but does not yet have detailed planning permission, when do you anticipate that you will submit a detailed (reserved matters) planning application or receive a decision on a submitted detailed (reserved matters) planning application?</p>	N/A

ACHIEVABILITY

3a	<p>Is the development achievable and viable? If not, please provide details in responding to the questions below explaining how this will be overcome.</p>	Yes
----	---	-----

Achievable is defined as: having a realistic prospect that housing will be delivered on site within five years.

3b	<p>Are there any constraints that could delay development? For all that apply, please provide specific details for your site and what impact these constraints will have on your timescales for delivery.</p>	<p>Infrastructure and Access</p> <p>Please provide details: n/a</p>
		<p>Legal and Ownership</p> <p>Please provide details: n/a</p>
		<p>Discharge of Conditions</p> <p>Please provide details: Yes delay in dealing with condition discharge</p>
		<p>Other (e.g. contamination)</p> <p>Please provide details: n/a</p>

3c	<p>Are there any market or cost factors that could delay development? For all that apply, please provide specific details for your site and what impact these factors will have on your timescales for delivery.</p>	<p>Market Conditions</p> <p>Please provide details: n/a</p>
		<p>Site Preparation Costs</p> <p>Please provide details: n/a</p>
		<p>Infrastructure Costs</p> <p>Please provide details: n/a</p>
		<p>Planning Obligations</p> <p>Please provide details: n/a</p>

3d	How do you anticipate these constraints and factors will be overcome? When do you think these constraints and factors will be overcome?	n/a
----	--	-----

3e	If your trajectory is dependent on certain assumptions, such as availability and timing of infrastructure, site preparation, submission of a planning application, a decision on a planning application or discharge of conditions, what are your assumptions?	n/a
----	---	-----

DELIVERY TIMETABLE & HOUSING TRAJECTORY		
--	--	--

4a	When do you estimate you will start works on site?	Already commenced
----	---	-------------------

4b	When do you estimate you will deliver the first housing completions?	May 2019
----	---	----------

4c	When do you estimate you will complete development of the site?	Sept 2020
----	--	-----------

4d	Please complete the housing trajectory table [see final page] with details of your anticipated housing completions in future years.	[see final page]
----	--	-------------------------

4e	If your actual completions for 2017-2018 differ from the number anticipated in the previous published housing trajectory [see final page], what is the reason? For all that apply, please provide specific details for your site and what impact this has had on your timescales for delivery.	Market Conditions Please provide details: n/a
		Site Specific Reasons Please provide details: N/A

4f	<p>If your projected completions for future years differ from the number anticipated in previous published housing trajectory [see final page], what is the reason? For all that apply, please provide specific details for your site and what impact this has had on your timescales for delivery.</p>	<p>Market Conditions</p> <p>Please provide details: n/a</p>
		<p>Site Specific Reasons</p> <p>Please provide details: Complicated development process and speed of planning discharge.</p>

COMMERCIALLY SENSITIVE INFORMATION

5a	<p>Have you provided any information that you would regard as commercially sensitive? If yes, please specify which answers this applies to.</p>	no
5b	<p>Please explain in detail how disclosure of this information would be detrimental to your organisation.</p>	n/a

Please return to:

Email to: ldf@scambs.gov.uk

Post to: Jenny Nuttycombe, Senior Planning Policy Officer
 Greater Cambridge Shared Planning
 c/o South Cambridgeshire Hall
 Cambourne Business Park
 Cambourne
 CB23 6EA

By no later than 18 March 2019

Please complete the housing trajectory table below with details of your anticipated housing completions in future years:

All years are based on **financial years** i.e. 1 April – 31 March

	2017-18	2018-19	2019-20	2020-21	2021-22	2022-23	2023-24	2024-25	2025-26	2026-27	2027-28	2028-29	2029-30	2030-31	2031-32	2032-33	Post 2033
Housing trajectory published in December 2017	0	15	47	10	0	0	0	0	0	0	0	0	0	0	0	0	0
Actual dwelling completions recorded	0																
Please provide your current best estimate of completions by year MARKET HOUSING			30	13													
Please provide your current best estimate of completions by year AFFORDABLE HOUSING			8	21													

n/a = not available, this site was not included in the housing trajectory published in December 2017.

Questionnaire SC19

Greater Cambridge Housing Trajectory Questionnaire

The Councils are subject to the Freedom of Information Act 2000 and Environmental Information Regulations 2004, and laws concerning the protection of personal information. If you consider that any of the information that you provide as part of your response is commercially sensitive or personal information, please identify it as such in question 5a and please explain in question 5b how disclosure would be detrimental to your organisation. The Councils cannot guarantee non-disclosure of this information, but will apply any relevant exemption where one is clearly engaged.

SITE DETAILS

Site:	LAND AT BENNELL FARM, WEST STREET, COMBERTON
Ownership: e.g. housebuilder, developer, landowner	Landowner: Mr & Mrs Arnold
Planning Status: e.g. allocation, outline planning permission, detailed planning permission, resolution to grant planning permission	South Cambridgeshire Local Plan 2018 - Policy H/1h (90 dwellings), S/2204/15/OL (up to 90 dwellings), S/1812/17/OL (up to 90 dwellings) & S/4552/17/RM (90 dwellings) The site has detailed planning permission for 90 dwellings.
Councils' assessment:	This is the Councils' assessment of progress towards delivery of this site based on our current knowledge: At March 2018, the site had outline planning permission and therefore no construction had started on site. Detailed planning permission for the site was granted in October 2018. We have previously been advised that it was anticipated that the development would be completed between 2019 and 2021.
Anticipated year for works to start on site:	2019
Anticipated year for development to be completed:	2021-2022

1a	<p>Please confirm whether the site details, including Councils' assessment, set out above are still correct. If not, please provide updated details.</p>	<p>Work has commenced on site. Most of the pre-commencement conditions have been discharged. Two are outstanding, which require detailed approval from Anglian Water. Discussions with the case officer have resulted in agreement to a start on site before these last conditions are finally agreed.</p>
----	---	--

1b	Please confirm if you are the correct contact for this site on an ongoing basis. If not, please provide updated contact details.	
----	---	--

AVAILABILITY

2a	Is the site available immediately for development?	Yes – development has now commenced.
	<i>Available is defined as: the site is controlled by a housing developer who has expressed an intention to develop or the landowner has expressed an intention to sell.</i>	

2b	If not, why not? <i>e.g. is there an existing use on the site?</i>	N/A
----	--	-----

2c	If the site is not available immediately, when will it become available for development?	N/A
----	---	-----

2d	Are you still undertaking any site assessment work? If so, please provide us with further details.	N/A
----	---	-----

2e	If your site is allocated, but does not yet have planning permission, when do you anticipate that you will submit a planning application or receive a decision on a submitted planning application?	N/A
----	--	-----

2f	If your site has outline planning permission, but does not yet have detailed planning permission, when do you anticipate that you will submit a detailed (reserved matters) planning application or receive a decision on a submitted detailed (reserved matters) planning application?	N/A
----	--	-----

ACHIEVABILITY

3a	<p>Is the development achievable and viable? If not, please provide details in responding to the questions below explaining how this will be overcome.</p>	N/A
<p><i>Achievable is defined as: having a realistic prospect that housing will be delivered on site within five years.</i></p>		

3b	<p>Are there any constraints that could delay development? For all that apply, please provide specific details for your site and what impact these constraints will have on your timescales for delivery.</p>	<p>Infrastructure and Access</p> <p>On-going discussions with Anglian Water but these matter will be concluded shortly.</p>
		<p>Legal and Ownership</p> <p>N/A</p>
		<p>Discharge of Conditions</p> <p>Whilst we have had to submit some additional information for the discharge of conditions that were originally submitted the whole process has taken longer than expected. This in part is due to the heavy workloads of consultees that have meant their response back to the planning officer have been well beyond the 21 day period.</p>
		<p>Other (e.g. contamination)</p> <p>N/A</p>

3c	<p>Are there any market or cost factors that could delay development? For all that apply, please provide specific details for your site and what impact these factors will have on your timescales for delivery.</p>	<p>Market Conditions</p> <p>N/A</p>
		<p>Site Preparation Costs</p> <p>N/A</p>

		Infrastructure Costs N/A
		Planning Obligations N/A

3d	How do you anticipate these constraints and factors will be overcome? When do you think these constraints and factors will be overcome?	N/A
----	--	-----

3e	If your trajectory is dependent on certain assumptions, such as availability and timing of infrastructure, site preparation, submission of a planning application, a decision on a planning application or discharge of conditions, what are your assumptions?	A S73 application has been submitted and amendments submitted to address consultee comments. This application (S/0351/19/VC) is due to be approved shortly.
----	---	---

DELIVERY TIMETABLE & HOUSING TRAJECTORY
--

4a	When do you estimate you will start works on site?	Work has already started.
----	---	---------------------------

4b	When do you estimate you will deliver the first housing completions?	March 2020
----	---	------------

4c	When do you estimate you will complete development of the site?	Late 2021/early2022
----	--	---------------------

4d	Please complete the housing trajectory table [see final page] with details of your anticipated housing completions in future years.	[see final page]
----	--	-------------------------

4e	If your actual completions for 2017-2018 differ from the number anticipated in the previous published housing trajectory [see final page], what is the reason? For all that apply, please provide specific details for your site and what impact this has had on your timescales for delivery.	Market Conditions Please provide details:
		Site Specific Reasons Please provide details:

4f	If your projected completions for future years differ from the number anticipated in previous published housing trajectory [see final page], what is the reason? For all that apply, please provide specific details for your site and what impact this has had on your timescales for delivery.	Market Conditions Please provide details:
		Site Specific Reasons Please provide details:

COMMERCIALLY SENSITIVE INFORMATION

5a	Have you provided any information that you would regard as commercially sensitive? If yes, please specify which answers this applies to.	No
5b	Please explain in detail how disclosure of this information would be detrimental to your organisation.	N/A

Please return to:

Email to: ldf@scambs.gov.uk

Post to: Jenny Nuttycombe, Senior Planning Policy Officer
Greater Cambridge Shared Planning
c/o South Cambridgeshire Hall
Cambourne Business Park

Cambourne
CB23 6EA

By no later than **18 March 2019**

Please complete the housing trajectory table below with details of your anticipated housing completions in future years:

All years are based on **financial years** i.e. 1 April – 31 March

	2017-18	2018-19	2019-20	2020-21	2021-22	2022-23	2023-24	2024-25	2025-26	2026-27	2027-28	2028-29	2029-30	2030-31	2031-32	2032-33	Post 2033
Housing trajectory published in December 2017	0	0	30	30	30	0	0	0	0	0	0	0	0	0	0	0	0
Actual dwelling completions recorded	0	/	/	/	/	/	/	/	/	/	/	/	/	/	/	/	/
Please provide your current best estimate of completions by year MARKET HOUSING	/																
Please provide your current best estimate of completions by year AFFORDABLE HOUSING	/																

n/a = not available, this site was not included in the housing trajectory published in December 2017.

Questionnaire SC20

Greater Cambridge Housing Trajectory Questionnaire

The Councils are subject to the Freedom of Information Act 2000 and Environmental Information Regulations 2004, and laws concerning the protection of personal information. If you consider that any of the information that you provide as part of your response is commercially sensitive or personal information, please identify it as such in question 5a and please explain in question 5b how disclosure would be detrimental to your organisation. The Councils cannot guarantee non-disclosure of this information, but will apply any relevant exemption where one is clearly engaged.

SITE DETAILS

Site:	THE BISHOPS SITE, CAMBRIDGE ROAD, IMPINGTON
Ownership: e.g. housebuilder, developer, landowner	Developer: Mitre Property Development Ltd
Planning Status: e.g. allocation, outline planning permission, detailed planning permission, resolution to grant planning permission	South Cambridgeshire Local Plan 2018 - Policy E/8 & S/0671/17/FL (35 dwellings) The site has detailed planning permission for 35 dwellings.
Councils' assessment:	This is the Councils' assessment of progress towards delivery of this site based on our current knowledge: The site falls within the Histon & Impington Station Area identified for redevelopment for a mix of uses, including residential development, in the South Cambridgeshire Local Plan (adopted in September 2018). Detailed planning permission for the site was granted in June 2018.
Anticipated year for works to start on site:	2020
Anticipated year for development to be completed:	-2021-22

1a	Please confirm whether the site details, including Councils' assessment, set out above are still correct. If not, please provide updated details.	Correct
1b	Please confirm if you are the correct contact for this site on an ongoing basis. If not, please provide updated contact details.	

AVAILABILITY

2a	Is the site available immediately for development?	Yes
	<i>Available is defined as: the site is controlled by a housing developer who has expressed an intention to develop or the landowner has expressed an intention to sell.</i>	

2b	If not, why not? <i>e.g. is there an existing use on the site?</i>	
----	--	--

2c	If the site is not available immediately, when will it become available for development?	N/A
----	---	-----

2d	Are you still undertaking any site assessment work? If so, please provide us with further details.	No
----	---	----

2e	If your site is allocated, but does not yet have planning permission, when do you anticipate that you will submit a planning application or receive a decision on a submitted planning application?	N/A
----	--	-----

2f	If your site has outline planning permission, but does not yet have detailed planning permission, when do you anticipate that you will submit a detailed (reserved matters) planning application or receive a decision on a submitted detailed (reserved matters) planning application?	N/A
----	--	-----

ACHIEVABILITY

3a	Is the development achievable and viable? If not, please provide details in responding to the questions below explaining how this will be overcome.	Yes
	<i>Achievable is defined as: having a realistic prospect that housing will be delivered on site within five years.</i>	

3b	<p>Are there any constraints that could delay development? For all that apply, please provide specific details for your site and what impact these constraints will have on your timescales for delivery.</p>	<p>Infrastructure and Access</p> <p>Please provide details:</p>
		<p>Legal and Ownership</p> <p>Please provide details:</p>
		<p>Discharge of Conditions</p> <p>Please provide details:</p>
		<p>Other (e.g. contamination)</p> <p>Please provide details:</p>

3c	<p>Are there any market or cost factors that could delay development? For all that apply, please provide specific details for your site and what impact these factors will have on your timescales for delivery.</p>	<p>Market Conditions</p> <p>Please provide details:</p>
		<p>Site Preparation Costs</p> <p>Please provide details:</p>
		<p>Infrastructure Costs</p> <p>Please provide details:</p>
		<p>Planning Obligations</p> <p>Please provide details:</p>

3d	<p>How do you anticipate these constraints and factors will be overcome? When do you think these constraints and factors will be overcome?</p>	
----	---	--

3e	If your trajectory is dependent on certain assumptions, such as availability and timing of infrastructure, site preparation, submission of a planning application, a decision on a planning application or discharge of conditions, what are your assumptions?	
----	--	--

DELIVERY TIMETABLE & HOUSING TRAJECTORY

4a	When do you estimate you will start works on site?	2020
----	--	------

4b	When do you estimate you will deliver the first housing completions?	2021-22
----	--	---------

4c	When do you estimate you will complete development of the site?	2022
----	---	------

4d	Please complete the housing trajectory table [see final page] with details of your anticipated housing completions in future years.	[see final page]
----	---	------------------

4e	If your actual completions for 2017-2018 differ from the number anticipated in the previous published housing trajectory [see final page], what is the reason? For all that apply, please provide specific details for your site and what impact this has had on your timescales for delivery.	Market Conditions Please provide details:
		Site Specific Reasons Please provide details:

4f	If your projected completions for future years differ from the number anticipated in previous published housing trajectory [see	Market Conditions Please provide details:
----	---	---

<p>final page], what is the reason? For all that apply, please provide specific details for your site and what impact this has had on your timescales for delivery.</p>	<p>Site Specific Reasons</p> <p>Please provide details:</p>
--	--

<p>COMMERCIALLY SENSITIVE INFORMATION</p>
--

<p>5a</p>	<p>Have you provided any information that you would regard as commercially sensitive? If yes, please specify which answers this applies to.</p>	
<p>5b</p>	<p>Please explain in detail how disclosure of this information would be detrimental to your organisation.</p>	

Please return to:

Email to: ldf@scambs.gov.uk

Post to: Jenny Nuttycombe, Senior Planning Policy Officer
 Greater Cambridge Shared Planning
 c/o South Cambridgeshire Hall
 Cambourne Business Park
 Cambourne
 CB23 6EA

By no later than 18 March 2019

Please complete the housing trajectory table below with details of your anticipated housing completions in future years:

All years are based on **financial years** i.e. 1 April – 31 March

	2017-18	2018-19	2019-20	2020-21	2021-22	2022-23	2023-24	2024-25	2025-26	2026-27	2027-28	2028-29	2029-30	2030-31	2031-32	2032-33	Post 2033
Housing trajectory published in December 2017	n/a																
Actual dwelling completions recorded	0																
Please provide your current best estimate of completions by year MARKET HOUSING					35												
Please provide your current best estimate of completions by year AFFORDABLE HOUSING					0												

n/a = not available, this site was not included in the housing trajectory published in December 2017.

Greater Cambridge Housing Trajectory Questionnaire

The Councils are subject to the Freedom of Information Act 2000 and Environmental Information Regulations 2004, and laws concerning the protection of personal information. If you consider that any of the information that you provide as part of your response is commercially sensitive or personal information, please identify it as such in question 5a and please explain in question 5b how disclosure would be detrimental to your organisation. The Councils cannot guarantee non-disclosure of this information, but will apply any relevant exemption where one is clearly engaged.

SITE DETAILS

Site:	FORMER STATION SITE INCLUDING DERELICT HISTON & IMPINGTON RAILWAY STATION, 94-96 STATION ROAD, IMPINGTON
Ownership: e.g. housebuilder, developer, landowner	Landowner: Mr and Mrs Hart
Planning Status: e.g. allocation, outline planning permission, detailed planning permission, resolution to grant planning permission	South Cambridgeshire Local Plan 2018 - Policy E/8 & S/0783/17/FL (12 dwellings) The site has detailed planning permission for 12 dwellings.
Councils' assessment:	This is the Councils' assessment of progress towards delivery of this site based on our current knowledge: The site falls within the Histon & Impington Station Area identified for redevelopment for a mix of uses, including residential development, in the South Cambridgeshire Local Plan (adopted in September 2018). Detailed planning permission for the site was granted in May 2018.
Anticipated year for works to start on site:	May 2019
Anticipated year for development to be completed:	May 2020

1a	Please confirm whether the site details, including Councils' assessment, set out above are still correct. If not, please provide updated details.	confirmed
1b	Please confirm if you are the correct contact for this site on an ongoing basis. If not, please provide updated contact details.	

AVAILABILITY

2a	<p>Is the site available immediately for development?</p> <p><i>Available is defined as: the site is controlled by a housing developer who has expressed an intention to develop or the landowner has expressed an intention to sell.</i></p>	yes
2b	<p>If not, why not? <i>e.g. is there an existing use on the site?</i></p>	
2c	<p>If the site is not available immediately, when will it become available for development?</p>	
2d	<p>Are you still undertaking any site assessment work? If so, please provide us with further details.</p>	Awaiting detailed construction drawings – expected May 2019
2e	<p>If your site is allocated, but does not yet have planning permission, when do you anticipate that you will submit a planning application or receive a decision on a submitted planning application?</p>	N/A
2f	<p>If your site has outline planning permission, but does not yet have detailed planning permission, when do you anticipate that you will submit a detailed (reserved matters) planning application or receive a decision on a submitted detailed (reserved matters) planning application?</p>	N/A

ACHIEVABILITY

3a	<p>Is the development achievable and viable? If not, please provide details in responding to the questions below explaining how this will be overcome.</p>	YES
----	---	-----

	<i>Achievable is defined as: having a realistic prospect that housing will be delivered on site within five years.</i>
--	--

3b	<p>Are there any constraints that could delay development? For all that apply, please provide specific details for your site and what impact these constraints will have on your timescales for delivery.</p>	<p>Infrastructure and Access</p> <p>No constraints</p>
		<p>Legal and Ownership</p> <p>No constraints</p>
		<p>Discharge of Conditions</p> <p>No constraints</p>
		<p>Other (e.g. contamination)</p> <p>No constraints</p>

3c	<p>Are there any market or cost factors that could delay development? For all that apply, please provide specific details for your site and what impact these factors will have on your timescales for delivery.</p>	<p>Market Conditions</p> <p>No factors affecting delivery</p>
		<p>Site Preparation Costs</p> <p>No factors affecting delivery</p>
		<p>Infrastructure Costs</p> <p>No factors affecting delivery</p>
		<p>Planning Obligations</p> <p>No factors affecting delivery</p>

3d	How do you anticipate these constraints and factors will be overcome? When do you think these constraints and factors will be overcome?	N/A
----	--	-----

3e	If your trajectory is dependent on certain assumptions, such as availability and timing of infrastructure, site preparation, submission of a planning application, a decision on a planning application or discharge of conditions, what are your assumptions?	N/A
----	---	-----

DELIVERY TIMETABLE & HOUSING TRAJECTORY		
--	--	--

4a	When do you estimate you will start works on site?	May 2019
----	---	----------

4b	When do you estimate you will deliver the first housing completions?	May 2020
----	---	----------

4c	When do you estimate you will complete development of the site?	August 2020
----	--	-------------

4d	Please complete the housing trajectory table [see final page] with details of your anticipated housing completions in future years.	[see final page]
----	--	-------------------------

4e	If your actual completions for 2017-2018 differ from the number anticipated in the previous published housing trajectory [see final page], what is the reason? For all that apply, please provide specific details for your site and what impact this has had on your timescales for delivery.	Market Conditions Please provide details: N/A
		Site Specific Reasons Please provide details: N/A

4f	<p>If your projected completions for future years differ from the number anticipated in previous published housing trajectory [see final page], what is the reason? For all that apply, please provide specific details for your site and what impact this has had on your timescales for delivery.</p>	<p>Market Conditions</p> <p>Please provide details:N/A</p>
		<p>Site Specific Reasons</p> <p>Please provide details:N/A</p>

COMMERCIALLY SENSITIVE INFORMATION

5a	<p>Have you provided any information that you would regard as commercially sensitive? If yes, please specify which answers this applies to.</p>	No
5b	<p>Please explain in detail how disclosure of this information would be detrimental to your organisation.</p>	N/A

Please return to:

Email to: ldf@scambs.gov.uk

Post to: Jenny Nuttycombe, Senior Planning Policy Officer
 Greater Cambridge Shared Planning
 c/o South Cambridgeshire Hall
 Cambourne Business Park
 Cambourne
 CB23 6EA

By no later than 18 March 2019

Please complete the housing trajectory table below with details of your anticipated housing completions in future years:

All years are based on **financial years** i.e. 1 April – 31 March

	2017-18	2018-19	2019-20	2020-21	2021-22	2022-23	2023-24	2024-25	2025-26	2026-27	2027-28	2028-29	2029-30	2030-31	2031-32	2032-33	Post 2033
Housing trajectory published in December 2017	n/a																
Actual dwelling completions recorded	0																
Please provide your current best estimate of completions by year MARKET HOUSING																	
Please provide your current best estimate of completions by year AFFORDABLE HOUSING																	

n/a = not available, this site was not included in the housing trajectory published in December 2017.

Questionnaire SC22

Greater Cambridge Housing Trajectory Questionnaire

The Councils are subject to the Freedom of Information Act 2000 and Environmental Information Regulations 2004, and laws concerning the protection of personal information. If you consider that any of the information that you provide as part of your response is commercially sensitive or personal information, please identify it as such in question 5a and please explain in question 5b how disclosure would be detrimental to your organisation. The Councils cannot guarantee non-disclosure of this information, but will apply any relevant exemption where one is clearly engaged.

SITE DETAILS

Site:	LAND WEST OF 22A WEST ROAD, GAMLINGAY
Ownership: e.g. housebuilder, developer, landowner	Developer: Maulden Vale Ltd
Planning Status: e.g. allocation, outline planning permission, detailed planning permission, resolution to grant planning permission	S/0034/06/OL (residential development), S/0261/09/RM (10 dwellings), S/1866/14/VC, S/0377/16/FL (2 dwellings) & S/4413/17/FL (1 dwelling) The site has detailed planning permission for 13 dwellings.
Councils' assessment:	This is the Councils' assessment of progress towards delivery of this site based on our current knowledge: At March 2018, 4 dwellings had been completed, 8 dwellings were under construction and 1 dwelling had not been started. We have previously been advised that it was anticipated that the development would be completed in 2018.
Anticipated year for works to start on site:	started
Anticipated year for development to be completed:	2018-2019

1a	Please confirm whether the site details, including Councils' assessment, set out above are still correct. If not, please provide updated details.	As at March 2019 , 8 dwellings have been completed (7 sold), 5 dwellings are under construction. It is anticipated that the development will be completed during 2019.
1b	Please confirm if you are the correct contact for this site on an ongoing basis. If not, please provide updated contact details.	

AVAILABILITY	
---------------------	--

2a	Is the site available immediately for development? <i>Available is defined as: the site is controlled by a housing developer who has expressed an intention to develop or the landowner has expressed an intention to sell.</i>	YES
----	---	-----

2b	If not, why not? <i>e.g. is there an existing use on the site?</i>	
----	--	--

2c	If the site is not available immediately, when will it become available for development?	
----	---	--

2d	Are you still undertaking any site assessment work? If so, please provide us with further details.	NO
----	---	----

2e	If your site is allocated, but does not yet have planning permission, when do you anticipate that you will submit a planning application or receive a decision on a submitted planning application?	
----	--	--

2f	If your site has outline planning permission, but does not yet have detailed planning permission, when do you anticipate that you will submit a detailed (reserved matters) planning application or receive a decision on a submitted detailed (reserved matters) planning application?	
----	--	--

ACHIEVABILITY	
----------------------	--

3a	Is the development achievable and viable? If not, please provide details in responding to the questions below explaining how this will be overcome.	YES
----	--	-----

Achievable is defined as: having a realistic prospect that housing will be delivered on site within five years.

3b	<p>Are there any constraints that could delay development? For all that apply, please provide specific details for your site and what impact these constraints will have on your timescales for delivery.</p>	<p>Infrastructure and Access NO</p> <p>Please provide details:</p>
		<p>Legal and Ownership NO</p> <p>Please provide details:</p>
		<p>Discharge of Conditions NO</p> <p>Please provide details:</p>
		<p>Other (e.g. contamination) NO</p> <p>Please provide details:</p>

3c	<p>Are there any market or cost factors that could delay development? For all that apply, please provide specific details for your site and what impact these factors will have on your timescales for delivery.</p>	<p>Market Conditions YES</p> <p>Please provide details: Current Housing Market/Brexit</p>
		<p>Site Preparation Costs NO</p> <p>Please provide details:</p>
		<p>Infrastructure Costs NO</p> <p>Please provide details:</p>
		<p>Planning Obligations NO</p> <p>Please provide details:</p>

3d	How do you anticipate these constraints and factors will be overcome? When do you think these constraints and factors will be overcome?	
----	---	--

3e	If your trajectory is dependent on certain assumptions, such as availability and timing of infrastructure, site preparation, submission of a planning application, a decision on a planning application or discharge of conditions, what are your assumptions?	
----	--	--

DELIVERY TIMETABLE & HOUSING TRAJECTORY

4a	When do you estimate you will start works on site?	Started
----	--	---------

4b	When do you estimate you will deliver the first housing completions?	8 plots completed (7 sold)
----	--	----------------------------

4c	When do you estimate you will complete development of the site?	Dec 2019
----	---	----------

4d	Please complete the housing trajectory table [see final page] with details of your anticipated housing completions in future years.	[see final page]
----	---	------------------

4e	If your actual completions for 2017-2018 differ from the number anticipated in the previous published housing trajectory [see final page], what is the reason? For all that apply, please provide specific details for your site and what impact this has had on your timescales for delivery.	Market Conditions Please provide details:
		Site Specific Reasons Please provide details:

4f	If your projected completions for future years differ from the number anticipated in previous published housing trajectory [see final page], what is the reason? For all that apply, please provide specific details for your site and what impact this has had on your timescales for delivery.	Market Conditions Please provide details:
		Site Specific Reasons Please provide details:

COMMERCIAL SENSITIVE INFORMATION

5a	Have you provided any information that you would regard as commercially sensitive? If yes, please specify which answers this applies to.	NO
5b	Please explain in detail how disclosure of this information would be detrimental to your organisation.	

Please return to:

Email to: ldf@scambs.gov.uk

Post to: Jenny Nuttycombe, Senior Planning Policy Officer
Greater Cambridge Shared Planning
c/o South Cambridgeshire Hall
Cambourne Business Park
Cambourne
CB23 6EA

By no later than **18 March 2019**

Please complete the housing trajectory table below with details of your anticipated housing completions in future years:

All years are based on **financial years** i.e. 1 April – 31 March

	2017-18	2018-19	2019-20	2020-21	2021-22	2022-23	2023-24	2024-25	2025-26	2026-27	2027-28	2028-29	2029-30	2030-31	2031-32	2032-33	Post 2033
Housing trajectory published in December 2017	0	8	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
Actual dwelling completions recorded	0																
Please provide your current best estimate of completions by year MARKET HOUSING		4	5														
Please provide your current best estimate of completions by year AFFORDABLE HOUSING																	

n/a = not available, this site was not included in the housing trajectory published in December 2017.

Questionnaire SC25

Greater Cambridge Housing Trajectory Questionnaire

The Councils are subject to the Freedom of Information Act 2000 and Environmental Information Regulations 2004, and laws concerning the protection of personal information. If you consider that any of the information that you provide as part of your response is commercially sensitive or personal information, please identify it as such in question 5a and please explain in question 5b how disclosure would be detrimental to your organisation. The Councils cannot guarantee non-disclosure of this information, but will apply any relevant exemption where one is clearly engaged.

SITE DETAILS

Site:	LAND REAR OF CYGNUS BUSINESS PARK, SWAVESEY
Ownership: e.g. housebuilder, developer, landowner	Developer: Starburst Property Ltd
Planning Status: e.g. allocation, outline planning permission, detailed planning permission, resolution to grant planning permission	S/1329/13/FL (12 dwellings) The site has detailed planning permission for 12 dwellings.
Councils' assessment:	This is the Councils' assessment of progress towards delivery of this site based on our current knowledge: At March 2018, 9 dwellings had been completed and 3 dwellings were under construction.
Anticipated year for works to start on site:	started
Anticipated year for development to be completed:	2018-2019

1a	Please confirm whether the site details, including Councils' assessment, set out above are still correct. If not, please provide updated details.	Correct as above
1b	Please confirm if you are the correct contact for this site on an ongoing basis. If not, please provide updated contact details.	

AVAILABILITY

2a	Is the site available immediately for development?	Under construction
	<i>Available is defined as: the site is controlled by a housing developer who has expressed an intention to develop or the landowner has expressed an intention to sell.</i>	

2b	If not, why not? <i>e.g. is there an existing use on the site?</i>	n/a
----	--	-----

2c	If the site is not available immediately, when will it become available for development?	n/a
----	---	-----

2d	Are you still undertaking any site assessment work? If so, please provide us with further details.	n/a
----	---	-----

2e	If your site is allocated, but does not yet have planning permission, when do you anticipate that you will submit a planning application or receive a decision on a submitted planning application?	n/a
----	--	-----

2f	If your site has outline planning permission, but does not yet have detailed planning permission, when do you anticipate that you will submit a detailed (reserved matters) planning application or receive a decision on a submitted detailed (reserved matters) planning application?	n/a
----	--	-----

ACHIEVABILITY

3a	Is the development achievable and viable? If not, please provide details in responding to the questions below explaining how this will be overcome.	n/a
	<i>Achievable is defined as: having a realistic prospect that housing will be delivered on site within five years.</i>	

3b	<p>Are there any constraints that could delay development? For all that apply, please provide specific details for your site and what impact these constraints will have on your timescales for delivery.</p>	<p>Infrastructure and Access</p> <p>None all underway</p>
		<p>Legal and Ownership</p> <p>no:</p>
		<p>Discharge of Condition</p> <p>Conditions discharged</p>
		<p>Other (e.g. contamination)</p> <p>n/a</p>

3c	<p>Are there any market or cost factors that could delay development? For all that apply, please provide specific details for your site and what impact these factors will have on your timescales for delivery.</p>	<p>Market Conditions</p> <p>n/a</p>
		<p>Site Preparation Costs</p> <p>n/a</p>
		<p>Infrastructure Costs</p> <p>n/a</p>
		<p>Planning Obligations</p> <p>n/a</p>

3d	<p>How do you anticipate these constraints and factors will be overcome? When do you think these constraints and factors will be overcome?</p>	n/a
----	---	-----

3e	If your trajectory is dependent on certain assumptions, such as availability and timing of infrastructure, site preparation, submission of a planning application, a decision on a planning application or discharge of conditions, what are your assumptions?	n/a
----	--	-----

DELIVERY TIMETABLE & HOUSING TRAJECTORY

4a	When do you estimate you will start works on site?	started
----	--	---------

4b	When do you estimate you will deliver the first housing completions?	2017
----	--	------

4c	When do you estimate you will complete development of the site?	2019
----	---	------

4d	Please complete the housing trajectory table [see final page] with details of your anticipated housing completions in future years.	[see final page]
----	---	------------------

4e	If your actual completions for 2017-2018 differ from the number anticipated in the previous published housing trajectory [see final page], what is the reason? For all that apply, please provide specific details for your site and what impact this has had on your timescales for delivery.	Market Conditions Please provide details:
		Site Specific Reasons Please provide details:

4f	If your projected completions for future years differ from the number anticipated in previous published housing trajectory [see	Market Conditions Please provide details:
----	---	---

<p>final page], what is the reason? For all that apply, please provide specific details for your site and what impact this has had on your timescales for delivery.</p>	<p>Site Specific Reasons</p> <p>Please provide details:</p>
--	--

COMMERCIALLY SENSITIVE INFORMATION

5a	<p>Have you provided any information that you would regard as commercially sensitive? If yes, please specify which answers this applies to.</p>	no
5b	<p>Please explain in detail how disclosure of this information would be detrimental to your organisation.</p>	

Please return to:

Email to: ldf@scambs.gov.uk

Post to: Jenny Nuttycombe, Senior Planning Policy Officer
 Greater Cambridge Shared Planning
 c/o South Cambridgeshire Hall
 Cambourne Business Park
 Cambourne
 CB23 6EA

By no later than 18 March 2019

Please complete the housing trajectory table below with details of your anticipated housing completions in future years:

All years are based on **financial years** i.e. 1 April – 31 March

	2017-18	2018-19	2019-20	2020-21	2021-22	2022-23	2023-24	2024-25	2025-26	2026-27	2027-28	2028-29	2029-30	2030-31	2031-32	2032-33	Post 2033
Housing trajectory published in December 2017	2	3	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
Actual dwelling completions recorded	2	/	/	/	/	/	/	/	/	/	/	/	/	/	/	/	/
Please provide your current best estimate of completions by year MARKET HOUSING	/	3															
Please provide your current best estimate of completions by year AFFORDABLE HOUSING	/																

n/a = not available, this site was not included in the housing trajectory published in December 2017.

Greater Cambridge Housing Trajectory Questionnaire

The Councils are subject to the Freedom of Information Act 2000 and Environmental Information Regulations 2004, and laws concerning the protection of personal information. If you consider that any of the information that you provide as part of your response is commercially sensitive or personal information, please identify it as such in question 5a and please explain in question 5b how disclosure would be detrimental to your organisation. The Councils cannot guarantee non-disclosure of this information, but will apply any relevant exemption where one is clearly engaged.

SITE DETAILS

Site:	LAND TO THE EAST OF CODY ROAD, WATERBEACH
Ownership: e.g. housebuilder, developer, landowner	Housebuilder: Matthew Homes
Planning Status: e.g. allocation, outline planning permission, detailed planning permission, resolution to grant planning permission	S/1907/14/OL (up to 36 dwellings) & S/2491/16/RM (36 dwellings) The site has detailed planning permission for 36 dwellings.
Councils' assessment:	This is the Councils' assessment of progress towards delivery of this site based on our current knowledge: At March 2018, 34 dwellings were under construction and 2 dwellings had not been started. We have previously been advised that it was anticipated that the development would be completed in December 2018.
Anticipated year for works to start on site:	started
Anticipated year for development to be completed:	2018-2019

1a	Please confirm whether the site details, including Councils' assessment, set out above are still correct. If not, please provide updated details.	YES.
1b	Please confirm if you are the correct contact for this site on an ongoing basis. If not, please provide updated contact details.	

AVAILABILITY

2a	Is the site available immediately for development?	YES.
	<i>Available is defined as: the site is controlled by a housing developer who has expressed an intention to develop or the landowner has expressed an intention to sell.</i>	

2b	If not, why not? <i>e.g. is there an existing use on the site?</i>	N/A.
----	--	-------------

2c	If the site is not available immediately, when will it become available for development?	N/A.
----	---	-------------

2d	Are you still undertaking any site assessment work? If so, please provide us with further details.	No.
----	---	------------

2e	If your site is allocated, but does not yet have planning permission, when do you anticipate that you will submit a planning application or receive a decision on a submitted planning application?	N/A.
----	--	-------------

2f	If your site has outline planning permission, but does not yet have detailed planning permission, when do you anticipate that you will submit a detailed (reserved matters) planning application or receive a decision on a submitted detailed (reserved matters) planning application?	N/A.
----	--	-------------

ACHIEVABILITY

3a	Is the development achievable and viable? If not, please provide details in responding to the questions below explaining how this will be overcome.	YES.
	<i>Achievable is defined as: having a realistic prospect that housing will be delivered on site within five years.</i>	

3b	<p>Are there any constraints that could delay development? For all that apply, please provide specific details for your site and what impact these constraints will have on your timescales for delivery.</p>	<p>Infrastructure and Access</p> <p>Please provide details: No.</p>
		<p>Legal and Ownership</p> <p>Please provide details: No.</p>
		<p>Discharge of Conditions</p> <p>Please provide details: No.</p>
		<p>Other (e.g. contamination)</p> <p>Please provide details: No.</p>

3c	<p>Are there any market or cost factors that could delay development? For all that apply, please provide specific details for your site and what impact these factors will have on your timescales for delivery.</p>	<p>Market Conditions</p> <p>Please provide details: No.</p>
		<p>Site Preparation Costs</p> <p>Please provide details: No.</p>
		<p>Infrastructure Costs</p> <p>Please provide details: No.</p>
		<p>Planning Obligations</p> <p>Please provide details: No.</p>

3d	<p>How do you anticipate these constraints and factors will be overcome? When do you think these constraints and factors will be overcome?</p>	N/A.
----	--	------

3e	If your trajectory is dependent on certain assumptions, such as availability and timing of infrastructure, site preparation, submission of a planning application, a decision on a planning application or discharge of conditions, what are your assumptions?	N/A.
----	--	------

DELIVERY TIMETABLE & HOUSING TRAJECTORY

4a	When do you estimate you will start works on site?	COMMENCED . 2017.
----	--	-------------------

4b	When do you estimate you will deliver the first housing completions?	AUGUST 2018.
----	--	--------------

4c	When do you estimate you will complete development of the site?	JUNE 2019.
----	---	------------

4d	Please complete the housing trajectory table [see final page] with details of your anticipated housing completions in future years.	[see final page]
----	---	------------------

4e	If your actual completions for 2017-2018 differ from the number anticipated in the previous published housing trajectory [see final page], what is the reason? For all that apply, please provide specific details for your site and what impact this has had on your timescales for delivery.	Market Conditions Please provide details:
		Site Specific Reasons Please provide details:

4f	If your projected completions for future years differ from the number anticipated in previous published housing trajectory [see	Market Conditions Please provide details:
----	---	---

	<p>final page], what is the reason? For all that apply, please provide specific details for your site and what impact this has had on your timescales for delivery.</p>	<p>Site Specific Reasons</p> <p>Please provide details:</p>
--	--	--

COMMERCIALLY SENSITIVE INFORMATION

5a	<p>Have you provided any information that you would regard as commercially sensitive? If yes, please specify which answers this applies to.</p>	
5b	<p>Please explain in detail how disclosure of this information would be detrimental to your organisation.</p>	

Please return to:

Email to: ldf@scambs.gov.uk

Post to: Jenny Nuttycombe, Senior Planning Policy Officer
 Greater Cambridge Shared Planning
 c/o South Cambridgeshire Hall
 Cambourne Business Park
 Cambourne
 CB23 6EA

By no later than 18 March 2019

Please complete the housing trajectory table below with details of your anticipated housing completions in future years:

All years are based on financial years i.e. 1 April – 31 March

Housing trajectory published in December 2017	2017-18	2018-19	2019-20	2020-21	2021-22	2022-23	2023-24	2024-25	2025-26	2026-27	2027-28	2028-29	2029-30	2030-31	2031-32	2032-33	Post 2033
Actual dwelling completions recorded	0	36	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
Please provide your current best estimate of completions by year MARKET HOUSING		70	2														
Please provide your current best estimate of completions by year AFFORDABLE HOUSING		14															

n/a = not available, this site was not included in the housing trajectory published in December 2017.

Questionnaire SC31

Greater Cambridge Housing Trajectory Questionnaire

The Councils are subject to the Freedom of Information Act 2000 and Environmental Information Regulations 2004, and laws concerning the protection of personal information. If you consider that any of the information that you provide as part of your response is commercially sensitive or personal information, please identify it as such in question 5a and please explain in question 5b how disclosure would be detrimental to your organisation. The Councils cannot guarantee non-disclosure of this information, but will apply any relevant exemption where one is clearly engaged.

SITE DETAILS

Site:	EAST OF NEW ROAD, MELBOURN
Ownership: e.g. housebuilder, developer, landowner	Housebuilder: Hopkins Homes
Planning Status: e.g. allocation, outline planning permission, detailed planning permission, resolution to grant planning permission	S/2791/14/OL (up to 199 dwellings) & S/2590/17/RM (199 dwellings) The site has detailed planning permission for 199 dwellings.
Councils' assessment:	This is the Councils' assessment of progress towards delivery of this site based on our current knowledge: At March 2018, site clearance works had started.
Anticipated year for works to start on site:	2018-2019
Anticipated year for development to be completed:	2022-2023

1a	Please confirm whether the site details, including Councils' assessment, set out above are still correct. If not, please provide updated details.	
1b	Please confirm if you are the correct contact for this site on an ongoing basis. If not, please provide updated contact details.	

AVAILABILITY

2a	Is the site available immediately for development?	
----	---	--

	<i>Available is defined as: the site is controlled by a housing developer who has expressed an intention to develop or the landowner has expressed an intention to sell.</i>
--	--

2b	If not, why not? <i>e.g. is there an existing use on the site?</i>	
----	--	--

2c	If the site is not available immediately, when will it become available for development?	
----	---	--

2d	Are you still undertaking any site assessment work? If so, please provide us with further details.	
----	---	--

2e	If your site is allocated, but does not yet have planning permission, when do you anticipate that you will submit a planning application or receive a decision on a submitted planning application?	
----	--	--

2f	If your site has outline planning permission, but does not yet have detailed planning permission, when do you anticipate that you will submit a detailed (reserved matters) planning application or receive a decision on a submitted detailed (reserved matters) planning application?	
----	--	--

ACHIEVABILITY		
----------------------	--	--

3a	Is the development achievable and viable? If not, please provide details in responding to the questions below explaining how this will be overcome.	
<i>Achievable is defined as: having a realistic prospect that housing will be delivered on site within five years.</i>		

3b	<p>Are there any constraints that could delay development? For all that apply, please provide specific details for your site and what impact these constraints will have on your timescales for delivery.</p>	<p>Infrastructure and Access</p> <p>Please provide details:</p>
		<p>Legal and Ownership</p> <p>Please provide details:</p>
		<p>Discharge of Conditions</p> <p>Please provide details:</p>
		<p>Other (e.g. contamination)</p> <p>Please provide details:</p>

3c	<p>Are there any market or cost factors that could delay development? For all that apply, please provide specific details for your site and what impact these factors will have on your timescales for delivery.</p>	<p>Market Conditions</p> <p>Please provide details:</p>
		<p>Site Preparation Costs</p> <p>Please provide details:</p>
		<p>Infrastructure Costs</p> <p>Please provide details:</p>
		<p>Planning Obligations</p> <p>Please provide details:</p>

3d	<p>How do you anticipate these constraints and factors will be overcome? When do you think these constraints and factors will be overcome?</p>	
----	---	--

3e	<p>If your trajectory is dependent on certain assumptions, such as availability and timing of infrastructure, site preparation, submission of a planning application, a decision on a planning application or discharge of conditions, what are your assumptions?</p>	
----	---	--

DELIVERY TIMETABLE & HOUSING TRAJECTORY

4a	<p>When do you estimate you will start works on site?</p>	
----	---	--

4b	<p>When do you estimate you will deliver the first housing completions?</p>	
----	---	--

4c	<p>When do you estimate you will complete development of the site?</p>	
----	--	--

4d	<p>Please complete the housing trajectory table [see final page] with details of your anticipated housing completions in future years.</p>	<p>[see final page]</p>
----	--	-------------------------

4e	<p>If your actual completions for 2017-2018 differ from the number anticipated in the previous published housing trajectory [see final page], what is the reason? For all that apply, please provide specific details for your site and what impact this has had on your timescales for delivery.</p>	<p>Market Conditions</p> <p>Please provide details:</p>
		<p>Site Specific Reasons</p> <p>Please provide details:</p>

4f	<p>If your projected completions for future years differ from the number anticipated in previous published housing trajectory [see</p>	<p>Market Conditions</p> <p>Please provide details:</p>
----	--	--

<p>final page], what is the reason? For all that apply, please provide specific details for your site and what impact this has had on your timescales for delivery.</p>	<p>Site Specific Reasons</p> <p>Please provide details:</p>
--	--

<p>COMMERCIALLY SENSITIVE INFORMATION</p>
--

<p>5a</p>	<p>Have you provided any information that you would regard as commercially sensitive? If yes, please specify which answers this applies to.</p>	
<p>5b</p>	<p>Please explain in detail how disclosure of this information would be detrimental to your organisation.</p>	

Please return to:

Email to: ldf@scambs.gov.uk

Post to: Jenny Nuttycombe, Senior Planning Policy Officer
 Greater Cambridge Shared Planning
 c/o South Cambridgeshire Hall
 Cambourne Business Park
 Cambourne
 CB23 6EA

By no later than 18 March 2019

Please complete the housing trajectory table below with details of your anticipated housing completions in future years:

All years are based on **financial years** i.e. 1 April – 31 March

	2017-18	2018-19	2019-20	2020-21	2021-22	2022-23	2023-24	2024-25	2025-26	2026-27	2027-28	2028-29	2029-30	2030-31	2031-32	2032-33	Post 2033
Housing trajectory published in December 2017	0	25	50	50	50	24	0	0	0	0	0	0	0	0	0	0	0
Actual dwelling completions recorded	0																
Please provide your current best estimate of completions by year MARKET HOUSING		1	26	32	32	28											
Please provide your current best estimate of completions by year AFFORDABLE HOUSING			26	33	21												

n/a = not available, this site was not included in the housing trajectory published in December 2017.

Questionnaire SC34

Greater Cambridge Housing Trajectory Questionnaire

The Councils are subject to the Freedom of Information Act 2000 and Environmental Information Regulations 2004, and laws concerning the protection of personal information. If you consider that any of the information that you provide as part of your response is commercially sensitive or personal information, please identify it as such in question 5a and please explain in question 5b how disclosure would be detrimental to your organisation. The Councils cannot guarantee non-disclosure of this information, but will apply any relevant exemption where one is clearly engaged.

SITE DETAILS

Site:	LAND OFF MILL LANE, SAWSTON
Ownership: e.g. housebuilder, developer, landowner	Housebuilder: Croudace Homes
Planning Status: e.g. allocation, outline planning permission, detailed planning permission, resolution to grant planning permission	S/1515/15/OL (residential development) & S/2993/17/RM (48 dwellings) The site has detailed planning permission for 48 dwellings.
Councils' assessment:	This is the Councils' assessment of progress towards delivery of this site based on our current knowledge: At March 2018, no construction had started on site.
Anticipated year for works to start on site:	2019-2020
Anticipated year for development to be completed:	2020-2021

1a	Please confirm whether the site details, including Councils' assessment, set out above are still correct. If not, please provide updated details.	No, Site Start was June 2018. Anticipated completion year is 2019-2020.
1b	Please confirm if you are the correct contact for this site on an ongoing basis. If not, please provide updated contact details.	

AVAILABILITY

2a	Is the site available immediately for development?	Yes
----	---	-----

	<i>Available is defined as: the site is controlled by a housing developer who has expressed an intention to develop or the landowner has expressed an intention to sell.</i>	
--	--	--

2b	If not, why not? <i>e.g. is there an existing use on the site?</i>	N/A
----	--	-----

2c	If the site is not available immediately, when will it become available for development?	N/A
----	---	-----

2d	Are you still undertaking any site assessment work? If so, please provide us with further details.	N/A
----	---	-----

2e	If your site is allocated, but does not yet have planning permission, when do you anticipate that you will submit a planning application or receive a decision on a submitted planning application?	N/A
----	--	-----

2f	If your site has outline planning permission, but does not yet have detailed planning permission, when do you anticipate that you will submit a detailed (reserved matters) planning application or receive a decision on a submitted detailed (reserved matters) planning application?	N/A
----	--	-----

ACHIEVABILITY		
----------------------	--	--

3a	Is the development achievable and viable? If not, please provide details in responding to the questions below explaining how this will be overcome.	Yes
<i>Achievable is defined as: having a realistic prospect that housing will be delivered on site within five years.</i>		

3b	<p>Are there any constraints that could delay development? For all that apply, please provide specific details for your site and what impact these constraints will have on your timescales for delivery.</p>	<p>Infrastructure and Access</p> <p>Please provide details: No</p>
		<p>Legal and Ownership</p> <p>Please provide details: No</p>
		<p>Discharge of Conditions</p> <p>Please provide details:</p>
		<p>Other (e.g. contamination)</p> <p>Please provide details: No</p>

3c	<p>Are there any market or cost factors that could delay development? For all that apply, please provide specific details for your site and what impact these factors will have on your timescales for delivery.</p>	<p>Market Conditions</p> <p>Please provide details: Not Currently</p>
		<p>Site Preparation Costs</p> <p>Please provide details: No</p>
		<p>Infrastructure Costs</p> <p>Please provide details: No</p>
		<p>Planning Obligations</p> <p>Please provide details: No</p>

3d	<p>How do you anticipate these constraints and factors will be overcome? When do you think these constraints and factors will be overcome?</p>	N/A
----	---	-----

3e	If your trajectory is dependent on certain assumptions, such as availability and timing of infrastructure, site preparation, submission of a planning application, a decision on a planning application or discharge of conditions, what are your assumptions?	N/A
----	--	-----

DELIVERY TIMETABLE & HOUSING TRAJECTORY		
--	--	--

4a	When do you estimate you will start works on site?	June 2018
----	---	-----------

4b	When do you estimate you will deliver the first housing completions?	April 2019
----	---	------------

4c	When do you estimate you will complete development of the site?	February 2020
----	--	---------------

4d	Please complete the housing trajectory table [see final page] with details of your anticipated housing completions in future years.	[see final page]
----	--	-------------------------

4e	If your actual completions for 2017-2018 differ from the number anticipated in the previous published housing trajectory [see final page], what is the reason? For all that apply, please provide specific details for your site and what impact this has had on your timescales for delivery.	Market Conditions Please provide details: N/A
		Site Specific Reasons Please provide details: N/A

4f	If your projected completions for future years differ from the number anticipated in previous published housing trajectory [see	Market Conditions Please provide details: N/A
----	--	--

<p>final page], what is the reason? For all that apply, please provide specific details for your site and what impact this has had on your timescales for delivery.</p>	<p>Site Specific Reasons</p> <p>Please provide details: N/A</p>
--	--

<p>COMMERCIALLY SENSITIVE INFORMATION</p>
--

<p>5a</p>	<p>Have you provided any information that you would regard as commercially sensitive? If yes, please specify which answers this applies to.</p>	<p>No</p>
<p>5b</p>	<p>Please explain in detail how disclosure of this information would be detrimental to your organisation.</p>	<p>No</p>

Please return to:

Email to: ldf@scambs.gov.uk

Post to: Jenny Nuttycombe, Senior Planning Policy Officer
Greater Cambridge Shared Planning
c/o South Cambridgeshire Hall
Cambourne Business Park
Cambourne
CB23 6EA

By no later than 18 March 2019

Please complete the housing trajectory table below with details of your anticipated housing completions in future years:

All years are based on **financial years** i.e. 1 April – 31 March

	2017-18	2018-19	2019-20	2020-21	2021-22	2022-23	2023-24	2024-25	2025-26	2026-27	2027-28	2028-29	2029-30	2030-31	2031-32	2032-33	Post 2033
Housing trajectory published in December 2017	0	0	24	24	0	0	0	0	0	0	0	0	0	0	0	0	0
Actual dwelling completions recorded	0																
Please provide your current best estimate of completions by year MARKET HOUSING		2	27														
Please provide your current best estimate of completions by year AFFORDABLE HOUSING			19														

n/a = not available, this site was not included in the housing trajectory published in December 2017.